

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: C0005905

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100981-0

Estimate Number: 0001

Pay Period: 04/15/2021
to 10/31/2021

Contract Location:

16.120 MI. PVMNT MARK.UPGRDS@I-285/SR 407@CHAMBLI

Time Allowed: 292 Days

Elapsed Calender Days: 200 Days

Percent Time: 68.49

District: 7

Area: 01

Contractor:

ROADSAFE TRAFFIC SYSTEMS, INC.
8750 W. BRYN MAWR AVENUE, SUITE 400

CHICAGO IL 60631

Phone: (773)724-3300

Date Let: 02/19/2021

Date Awarded: 02/19/2021

Date Contract Executed: 04/02/2021

Date Notice to Proceed: 04/15/2021

Date Work Began: 10/09/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/31/2022

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$2,835,359.00

Original Contract Amount \$2,835,359.00

Funds Available \$2,423,931.71

Percent Complete 14.51%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006089	\$2,835,359.00	\$2,835,359.00	\$2,423,931.71	14.51%	\$411,427.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: C0005905

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100981-0

Estimate Number: 0001

Pay Period: 04/15/2021
to 10/31/2021

Project Number: M006089 I-285/SR 407 - PAVEMENT MARKING UPGRADES

Federal State Project Number: M006089

	Total to Date	Prev to Date	This Estimate
Participating	\$329,141.82	\$0.00	\$329,141.82
Non-Participating	\$82,285.47	\$0.00	\$82,285.47
Total Earnings	\$411,427.29	\$0.00	\$411,427.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$411,427.29	\$0.00	\$411,427.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$411,427.29	\$0.00	

Total Payable: **\$411,427.29**

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2021

User: C0005905

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2100981-0

Estimate Number: 0001

Pay Period: 04/15/2021
to 10/31/2021

Project Number M006089

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 232174.000	.000 .250 .250	\$58,043.50	\$58,043.50
		M006089					
0010	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		2.000 1250.000	.000 .750 .750	\$937.50	\$937.50
0045	653-8025	WET WEATHER THERMOPLASTIC SOLID TRAFF LM		10.000 2990.000	.000 9.557 9.557	\$28,575.43	\$28,575.43
0050	653-8030	WET WEATHER THERMOPLASTIC SOLID TRAFF LM		10.000 2990.000	.000 9.752 9.752	\$29,158.48	\$29,158.48
0055	653-8050	WET WEATHER THERMOPLASTIC SKIP TRAFFIC GLM		39.000 895.000	.000 36.951 36.951	\$33,071.15	\$33,071.15
0060	653-8075	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		22,000.000 1.500	.000 20,968.000 20,968.000	\$31,452.00	\$31,452.00
0065	653-8077	WET WEATHER THERMOPLASTIC SKIP TRAFFIC GLM		1.000 4500.000	.000 .852 .852	\$3,834.00	\$3,834.00
0085	657-9211	WET REFLECTIVE PREFORMED SOLID PAVEME LM E, YELLOW		24.000 19265.000	.000 6.195 6.195	\$119,346.68	\$119,346.68
0095	657-9410	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM , WHITE		78.000 4835.000	.000 11.127 11.127	\$53,799.05	\$53,799.05

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: C0005905

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100981-0

Estimate Number: 0001

Pay Period: 04/15/2021
to 10/31/2021

Project Number M006089

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0100	657-9413	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM		78.000	.000		
		, BLACK		4750.000	11.202		
					11.202	\$53,209.50	\$53,209.50
Category Amount:						\$411,427.29	\$411,427.29
Project Total Amount:						\$411,427.29	\$411,427.29