

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2022

User: C0005905

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2100986-0

Estimate Number: 0008

Pay Period: 12/01/2021

to 01/06/2022

Contract Location:

7.753MI. MILL,&RESURF.@US278/SR8@N.OF LINE ST TO BI

Time Allowed: 309 **Days**
Elapsed Calender Days: 284 **Days**
Percent Time: 91.91

District: 7

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 02/19/2021
Date Awarded: 02/19/2021
Date Contract Executed: 03/25/2021
Date Notice to Proceed: 03/29/2021
Date Work Began: 05/18/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 01/31/2022

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,894,130.40
Original Contract Amount \$3,848,570.40
Funds Available \$502,737.97
Percent Complete 87.09%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004941	\$3,894,130.40	\$3,848,570.40	\$502,737.97	87.09%	\$4,437.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2100986-0

Estimate Number: 0008

Pay Period: 12/01/2021

to 01/06/2022

Project Number: M004941 US 278/SR 8

Federal State Project Number: M004941

	Total to Date	Prev to Date	This Estimate
Participating	\$2,713,113.93	\$2,709,564.33	\$3,549.60
Non-Participating	\$678,278.50	\$677,391.10	\$887.40
Total Earnings	\$3,391,392.43	\$3,386,955.43	\$4,437.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,391,392.43	\$3,386,955.43	\$4,437.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,391,392.43	\$3,386,955.43	

Total Payable:	\$4,437.00
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B1CBA2100986-0

Estimate Number: 0008

Pay Period: 12/01/2021
to 01/06/2022

Project Number M004941

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		3,500.000 125.000	3,784.400 .000 3,784.400	\$0.00	\$473,050.00
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		25,475.000 68.000	25,481.080 .000 25,481.080	\$0.00	\$1,732,713.44
0105	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		2,900.000 7.950	.000 66.000 66.000	\$524.70	\$524.70
0110	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		26,000.000 2.100	.000 1,863.000 1,863.000	\$3,912.30	\$3,912.30
Category Amount:						\$4,437.00	\$2,210,200.44
Project Total Amount:						\$4,437.00	\$3,391,392.43