

Rpt-ID: RCPESPRJ

Georgia

Date: 11/10/2022

User: c0004831

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0012

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

78.244MI.SIGN UPGR.@I75/SR401@NEW HOPE RD TO TENI

Time Allowed: 549 Days

Elapsed Calender Days: 582 Days

Percent Time: 106.01

District: 6

Area: 02

Contractor:

NORTH CHEROKEE ELECTRICAL, INC.
P.O. BOX 4098

Date Let: 02/19/2021

Date Awarded: 02/19/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 03/29/2021

Date Work Began: 10/28/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/28/2022

CANTON GA 30114

Phone: (770)345-2667

Escrow Agent:

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$3,985,501.19

Original Contract Amount \$3,940,105.19

Funds Available \$1,912,232.09

Percent Complete 52.12%

Counties:

Bartow Catoosa Cherokee
Gordon Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014087	\$3,985,501.19	\$3,940,105.19	\$1,912,232.09	52.02%	\$250,614.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/10/2022

User: c0004831

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0012

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 0014087 I-75/SR 401 - SIGNING

Federal State Project Number: 0014087

	Total to Date	Prev to Date	This Estimate
Participating	\$1,869,692.98	\$1,556,542.41	\$313,150.57
Non-Participating	\$207,743.57	\$172,949.07	\$34,794.50
Total Earnings	\$2,077,436.55	\$1,729,491.48	\$347,945.07
Stockpiled Materials	\$8,735.55	\$93,944.86	(\$85,209.31)
Gross Earnings	\$2,086,172.10	\$1,823,436.34	\$262,735.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$12,903.00)	(\$782.00)	(\$12,121.00)
Total:	\$2,073,269.10	\$1,822,654.34	

Total Payable: **\$250,614.76**

Rpt-ID: RCPEsprj

Georgia

Date: 11/10/2022

User: c0004831

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0012

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0014087

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 391560.000	.601 .106 .707	\$41,505.36	\$276,832.92
		0014087					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,700.000 88.000	436.050 29.170 465.220	\$2,566.96	\$40,939.36
0015	210-0100	GRADING COMPLETE -	LS	1.000 199874.000	.600 .300 .900	\$59,962.20	\$179,886.60
		0014087					
0020	500-3104	CLASS A CONCRETE, SIGNS	CY	88.500 772.500	23.910 64.750 88.660	\$50,019.38	\$68,489.85
0040	610-6520	REM HIGHWAY SIGN, SPCL ROADSIDE	EA	268.000 376.350	189.000 4.000 193.000	\$1,505.40	\$72,635.55
0125	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	5,500.000 38.080	1,682.000 576.000 2,258.000	\$21,934.08	\$85,984.64
0140	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		2,348.250 17.480	2,183.750 133.000 2,316.750	\$2,324.84	\$40,496.79
0155	636-2080	GALV STEEL POSTS, TP 8	LF	1,983.000 16.850	1,872.000 120.000 1,992.000	\$2,022.00	\$33,565.20
0160	636-3000	GALV STEEL STR SHAPE POST	LB	23,412.000 4.990	.000 20,978.700 20,978.700	\$104,683.71	\$104,683.71

Rpt-ID: RCPEsprj

Georgia

Date: 11/10/2022

User: c0004831

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0012

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0014087

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0165	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		150.000 628.000	148.000 2.000 150.000	\$1,256.00	\$94,200.00
0175	636-9094	PILING IN PLACE, SIGNS, STEEL H, HP 12 X 53 LF		212.700 63.500	52.600 413.700 466.300	\$26,269.95	\$29,610.05
0275	641-1200	GUARDRAIL, TP W LF		3,050.000 34.850	493.670 246.830 740.500	\$8,602.03	\$25,806.43
0280	641-5001	GUARDRAIL ANCHORAGE, TP 1 EA		15.000 1465.000	3.000 2.000 5.000	\$2,930.00	\$7,325.00
0290	163-0232	TEMPORARY GRASSING AC		2.500 3515.000	.448 .327 .775	\$1,149.41	\$2,724.13
0295	163-0240	MULCH TN		12.000 586.000	1.916 .669 2.585	\$392.03	\$1,514.81
0310	700-6910	PERMANENT GRASSING AC		2.500 5859.000	.434 .413 .847	\$2,419.77	\$4,962.57
0315	700-7000	AGRICULTURAL LIME TN		5.000 586.000	.200 .490 .690	\$287.14	\$404.34
0320	700-8000	FERTILIZER MIXED GRADE TN		3.000 7616.000	.200 .349 .549	\$2,657.98	\$4,181.18

Rpt-ID: RCPEsprj

Georgia

Date: 11/10/2022

User: c0004831

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0012

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0014087

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0330	716-2000	EROSION CONTROL MATS, SLOPES	SY	8,200.000	2,099.333		
				4.570	1,997.556		
					4,096.889	\$9,128.83	\$18,722.78
0365	641-5020	GUARDRAIL TERMINAL, TP 12B, 31 IN, FLARED, EA		15.000	4.000		
				3164.000	2.000		
					6.000	\$6,328.00	\$18,984.00
Category Amount:						\$347,945.07	\$1,111,949.91
Project Total Amount:						\$347,945.07	\$2,077,436.55