

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: c0004913

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0017

Pay Period: 06/01/2023
to 06/30/2023

Contract Location:

SR 155 AT PANOLA ROAD (CR 672). (E)

Time Allowed: 429 Days

Elapsed Calender Days: 731 Days

Percent Time: 170.40

District: 3

Area: 01

Contractor:

CMES, INC.

3900 Steve Reynolds Blvd

Date Let: 03/19/2021

Date Awarded: 04/05/2021

Date Contract Executed: 05/28/2021

Date Notice to Proceed: 06/30/2021

Date Work Began: 07/12/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/01/2022

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$3,295,368.96

Original Contract Amount \$2,996,719.30

Funds Available \$1,128,804.84

Percent Complete 69.33%

Counties:

DeKalb

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013686	\$3,295,368.96	\$2,996,719.30	\$1,128,804.88	65.75%	\$313,663.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: c0004913

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0017

Pay Period: 06/01/2023
to 06/30/2023

Project Number: 0013686 SR 155/PANOLA RD (CR 672) - ROUNDABOUT

Federal State Project Number: 0013686

	Total to Date	Prev to Date	This Estimate
Participating	\$2,056,181.48	\$1,763,326.91	\$292,854.57
Non-Participating	\$228,464.60	\$195,925.21	\$32,539.39
Total Earnings	\$2,284,646.08	\$1,959,252.12	\$325,393.96
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,284,646.08	\$1,959,252.12	\$325,393.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$118,082.00)	(\$106,352.00)	(\$11,730.00)
Total:	\$2,166,564.08	\$1,852,900.12	

Total Payable: **\$313,663.96**

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2023

User: c0004913

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0017

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013686

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.770		
				102799.000	.042		
					.812	\$4,317.56	\$83,472.79
		0013686					
0030	210-0100	GRADING COMPLETE -	LS	1.000	.780		
				1147317.000	.050		
					.830	\$57,365.85	\$952,273.11
		0013686					
Category Amount:						\$61,683.41	\$1,035,745.90
Category Number:		0110 ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	8,727.000	4,997.740		
				26.000	3,617.350		
					8,615.090	\$94,051.10	\$223,992.34
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		308.000	404.050		
		MATL & H LIME		109.000	.000		
					404.050	\$0.00	\$44,041.45
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,770.000	1,006.490		
		L & H LIME		88.500	.000		
					1,006.490	\$0.00	\$89,074.37
0060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,592.000	747.040		
		TL & H LIME		86.500	.000		
					747.040	\$0.00	\$64,618.96
0080	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		130.000	1,058.250		
				167.250	.000		
					1,058.250	\$0.00	\$176,992.31
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	517.000	344.870		
				56.000	.000		
					344.870	\$0.00	\$19,312.72
Category Amount:						\$94,051.10	\$618,032.15

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2023

User: c0004913

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0017

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013686

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0100	441-0108	CONC SIDEWALK, 8 IN	SY	89.000 81.000	35.374 29.333 64.707	\$2,375.97	\$5,241.27
0105	441-0104	CONC SIDEWALK, 4 IN	SY	925.000 37.000	367.778 205.556 573.334	\$7,605.57	\$21,213.36
0110	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,139.000 20.000	426.000 467.000 893.000	\$9,340.00	\$17,860.00
0120	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	3.000 1350.000	2.320 .000 2.320	\$0.00	\$3,132.00
0125	500-3002	CLASS AA CONCRETE	CY	90.000 850.000	88.430 .000 88.430	\$0.00	\$75,165.50
0135	641-1200	GUARDRAIL, TP W	LF	1,218.000 20.000	795.000 423.000 1,218.000	\$8,460.00	\$24,360.00
0140	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		2.000 4000.000	1.000 1.000 2.000	\$4,000.00	\$8,000.00
Category Amount:						\$31,781.54	\$154,972.13
Category Number: 0200 ROADWAY							
0190	668-2100	DROP INLET, GP 1	EA	18.000 2550.000	10.500 .000 10.500	\$0.00	\$26,775.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: c0004913

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0017

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013686

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0200	668-1100	CATCH BASIN, GP 1	EA	2.000 3350.000	1.000 .000 1.000	\$0.00	\$3,350.00
Category Amount:						\$0.00	\$30,125.00
Category Number: 0100 ROADWAY							
0240	639-4003	STRAIN POLE, TP III	EA	6.000 7625.000	.000 3.000 3.000	\$22,875.00	\$22,875.00
Category Amount:						\$22,875.00	\$22,875.00
Category Number: 1000 ROADWAY							
0375	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,549.000 8.000	560.000 460.000 1,020.000	\$3,680.00	\$8,160.00
Category Amount:						\$3,680.00	\$8,160.00
Category Number: 0300 ROADWAY							
0440	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,137.000 1.000	756.000 190.000 946.000	\$190.00	\$946.00
0445	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	840.000 25.000	40.000 20.000 60.000	\$500.00	\$1,500.00
0450	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	240.000 9.000	.000 15.000 15.000	\$135.00	\$135.00
0460	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,274.000 2.500	2,624.250 7.500 2,631.750	\$18.75	\$6,579.38

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: c0004913

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0017

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013686

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0485	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		20.000	16.750		
				210.000	1.250		
					18.000	\$262.50	\$3,780.00
0520	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	16.000		
				280.000	1.000		
					17.000	\$280.00	\$4,760.00
Category Amount:						\$1,386.25	\$17,700.38
Category Number:		1000 ROADWAY					
0575	682-9020	ELECTRICAL JUNCTION BOX	EA	18.000	6.000		
				500.000	6.000		
					12.000	\$3,000.00	\$6,000.00
		TP 2					
Category Amount:						\$3,000.00	\$6,000.00
Category Number:		0100 ROADWAY					
9030	004-0022	EXTRA WORK -	LS	.000	.000		
				9455.430	.500		
					.500	\$4,727.72	\$4,727.72
		EXTRA WORK - TRAFFIC CONTROL MAINTENANCE - ADDTL FLAGGING ADDITIONAL POLICE OFFICERS					
Category Amount:						\$4,727.72	\$4,727.72
Category Number:		0200 ROADWAY					
9040	004-0022	EXTRA WORK -	LS	.000	.000		
				204417.870	.500		
					.500	\$102,208.94	\$102,208.94
		EXTRA WORK - GRADING COMPLETE - PROJECT SUPERVISION COST SHLDR GRADING - EXTENDED FIELD OFFICE - TEMP ASPHALT REMOVAL					
Category Amount:						\$102,208.94	\$102,208.94
Project Total Amount:						\$325,393.96	\$2,284,646.08