

Rpt-ID: RCPEsprj

Georgia

Date: 09/01/2021

User: 01090615

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2101123-0

Estimate Number: 0003

Pay Period: 08/03/2021

to 08/31/2021

Contract Location:

SR 24 BEGINNING SOUTH OF MARSHALL RD AND EXTENDI
OF CAY DR. (E)

Time Allowed: 294 **Days**
Elapsed Calender Days: 113 **Days**
Percent Time: 38.44

District: 2

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 03/19/2021
Date Awarded: 03/19/2021
Date Contract Executed: 05/04/2021
Date Notice to Proceed: 05/11/2021
Date Work Began: 06/09/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 02/28/2022

CONYERS

GA 30012-0155

Phone: (770)922-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,316,984.62

Original Contract Amount \$2,316,984.62

Funds Available \$370,019.32

Percent Complete 84.03%

Counties:

Baldwin Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006123	\$2,316,984.62	\$2,316,984.62	\$370,019.32	84.03%	\$41,589.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2101123-0

Estimate Number: 0003

Pay Period: 08/03/2021

to 08/31/2021

Project Number: M006123 SR 24 - RESURF & REHAB

Federal State Project Number: M006123

	Total to Date	Prev to Date	This Estimate
Participating	\$1,557,572.24	\$1,524,301.04	\$33,271.20
Non-Participating	\$389,393.06	\$381,075.26	\$8,317.80
Total Earnings	\$1,946,965.30	\$1,905,376.30	\$41,589.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,946,965.30	\$1,905,376.30	\$41,589.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,946,965.30	\$1,905,376.30	

Total Payable:	\$41,589.00
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B1CBA2101123-0

Estimate Number: 0003

Pay Period: 08/03/2021

to 08/31/2021

Project Number M006123

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 155000.000	.544 .156 .700	\$24,180.00	\$108,500.00
		M006123					
0010	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		11,558.000 99.400	10,753.760 .000 10,753.760	\$0.00	\$1,068,923.74
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		2,000.000 124.650	1,682.430 .000 1,682.430	\$0.00	\$209,714.90
0035	647-6300	LOOP DETECTOR, 6 FT X 40 FT, QUADRUPOLE	EA	15.000 1225.000	10.000 5.000 15.000	\$6,125.00	\$18,375.00
0085	654-1001	RAISED PVMT MARKERS TP 1	EA	3,216.000 3.500	.000 1,560.000 1,560.000	\$5,460.00	\$5,460.00
0095	654-1003	RAISED PVMT MARKERS TP 3	EA	1,608.000 3.500	.000 1,664.000 1,664.000	\$5,824.00	\$5,824.00
Category Amount:						\$41,589.00	\$1,416,797.64
Project Total Amount:						\$41,589.00	\$1,946,965.30