

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01062017

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0020

Pay Period: 04/24/2024
to 10/29/2024

Contract Location:

FRONTAGE RD OVER YELLOW RIVER. (E)

Time Allowed:

471 Days

Elapsed Calender Days:

630 Days

Percent Time:

133.76

District: 2

Area: 05

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
4635 NORTH ROYAL ATLANTA DRIVE

Date Let:

04/16/2021

Date Awarded:

04/16/2021

Date Contract Executed:

06/09/2021

Date Notice to Proceed:

06/17/2021

Date Work Began:

09/02/2021

Date Time Stopped:

03/08/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2022

TUCKER

GA 30084

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH REINSURANCE COMPANY/NEBRASKA

Current Contract Amount \$3,087,298.26

Original Contract Amount \$3,065,061.00

Funds Available \$83,655.07

Percent Complete 98.28%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013602	\$3,087,298.26	\$3,065,061.00	\$83,655.07	97.29%	\$2,966.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01062017

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0020

Pay Period: 04/24/2024
to 10/29/2024

Project Number: 0013602 FRONTAGE RD - CNST OF A BRIDGE

Federal State Project Number: 0013602

	Total to Date	Prev to Date	This Estimate
Participating	\$2,427,413.77	\$2,425,040.97	\$2,372.80
Non-Participating	\$606,853.42	\$606,260.22	\$593.20
Total Earnings	\$3,034,267.19	\$3,031,301.19	\$2,966.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,034,267.19	\$3,031,301.19	\$2,966.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$70,818.00	\$70,818.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$101,442.00)	(\$101,442.00)	\$0.00
Total:	\$3,003,643.19	\$3,000,677.19	

Total Payable: **\$2,966.00**

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: 01062017

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0020

Pay Period: 04/24/2024
to 10/29/2024

Project Number 0013602

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		344.000	378.400		
		MATL & H LIME		113.000	.000		
					378.400	\$.00	\$42,759.20
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		445.000	501.050		
		L & H LIME		89.000	.000		
					501.050	\$.00	\$44,593.45
0070	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		728.000	726.230		
		TL & H LIME		89.000	.000		
					726.230	\$.00	\$64,634.47
0095	433-1000	REINF CONC APPROACH SLAB	SY	283.000	283.000		
				220.000	.000		
					283.000	\$.00	\$62,260.00
0100	441-0303	CONC SPILLWAY, TP 3	EA	1.000	2.000		
				2250.000	.000		
					2.000	\$.00	\$4,500.00
0140	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		13.000	2.000		
				60.000	38.000		
					40.000	\$2,280.00	\$2,400.00
0275	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	19.000	18.810		
				71.000	.000		
					18.810	\$.00	\$1,335.51
0280	441-4130	CONC GUTTER WITH RAISED EDGE, 6 IN X 30 IN LF		136.000	157.000		
				25.000	.000		
					157.000	\$.00	\$3,925.00
0295	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	137.000	137.000		
				565.000	.000		
					137.000	\$.00	\$77,405.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01062017

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0020

Pay Period: 04/24/2024
to 10/29/2024

Project Number 0013602

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0300	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	30.000	30.000		
				662.000	.000		
					30.000	\$.00	\$19,860.00
0350	441-0050	CONC SLOPE DRAIN	SY	2.000	.000		
				343.000	2.000		
					2.000	\$686.00	\$686.00
0355	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	334.000	195.720		
				44.000	.000		
					195.720	\$.00	\$8,611.68
Category Amount:						\$2,966.00	\$332,970.31
Category Number: 0801		BRIDGE NO.1 - OVER YELLOW RIVER					
0395	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				416500.000	.000		
					1.000	\$.00	\$416,500.00
	1						
0400	500-2100	CONCRETE BARRIER	LF	654.000	654.000		
				57.000	.000		
					654.000	\$.00	\$37,278.00
0405	500-3002	CLASS AA CONCRETE	CY	210.000	210.000		
				810.000	.000		
					210.000	\$.00	\$170,100.00
0410	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO ·	LF	887.000	888.330		
				296.000	.000		
					888.330	\$.00	\$262,945.68
	1						
0415	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO ·	LF	746.000	746.670		
				374.000	.000		
					746.670	\$.00	\$279,254.58
	1						
Category Amount:						\$0.00	\$1,166,078.26

Contract ID: B1CBA2101280-0

Estimate Number: 0020

Pay Period: 04/24/2024
to 10/29/2024

Project Number 0013602

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
9010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	51.380		
		MATL & H LIME		107.350	.000		
					51.380	\$.00	\$5,515.64
		REDUCTION IN PAY FACTOR 0.95					
Category Amount:						\$0.00	\$5,515.64
Project Total Amount:						\$2,966.00	\$3,034,267.19