

Estimate Summary By Project

Contract ID: B1CBA2101309-0

Estimate Number: 0002

Pay Period: 10/01/2021

to 10/31/2021

Contract Location:

11.861 MI.MILL, & RESURF.@SR189@SR136 TO TENN.ST.LIN

Time Allowed: 291 **Days**
Elapsed Calender Days: 140 **Days**
Percent Time: 48.11

District: 6

Area: 04

Contractor:

NORTHWEST GEORGIA PAVING, INC.
P. O. BOX 578

Date Let: 04/16/2021
Date Awarded: 04/16/2021
Date Contract Executed: 06/11/2021
Date Notice to Proceed: 06/14/2021
Date Work Began: 08/31/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/31/2022

CALHOUN GA 30703-0578

Phone: (706)629-8255

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$2,669,418.41
Original Contract Amount \$2,669,418.41
Funds Available \$724,196.49
Percent Complete 72.87%

Counties:

Dade Walker

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006119	\$2,669,418.41	\$2,669,418.41	\$724,196.49	72.87%	\$754,875.73

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2101309-0

Estimate Number: 0002

Pay Period: 10/01/2021

to 10/31/2021

Project Number: M006119 SR 189 - MILLING, INLAY, PLMX RSRF

Federal State Project Number: M006119

	Total to Date	Prev to Date	This Estimate
Participating	\$1,556,177.54	\$952,276.96	\$603,900.58
Non-Participating	\$389,044.38	\$238,069.23	\$150,975.15
Total Earnings	\$1,945,221.92	\$1,190,346.19	\$754,875.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,945,221.92	\$1,190,346.19	\$754,875.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,945,221.92	\$1,190,346.19	

Total Payable:	\$754,875.73
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B1CBA2101309-0

Estimate Number: 0002

Pay Period: 10/01/2021

to 10/31/2021

Project Number M006119

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 640000.000	.250 .446 .696	\$285,440.00	\$445,440.00
		M006119					
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		1,050.000 120.000	860.580 120.210 980.790	\$14,425.20	\$117,694.80
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		17,957.000 70.000	12,606.060 2,216.840 14,822.900	\$155,178.80	\$1,037,603.00
0025	413-0750	TACK COAT	GL	14,091.000 0.010	5,372.000 640.000 6,012.000	\$6.40	\$60.12
0035	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	201,299.000 2.000	15,449.333 149,912.667 165,362.000	\$299,825.33	\$330,724.00
Category Amount:						\$754,875.73	\$1,931,521.92
Project Total Amount:						\$754,875.73	\$1,945,221.92