

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: sandrews

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0017

Pay Period: 01/01/2023
to 01/31/2023

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

392 Days

Elapsed Calender Days:

484 Days

Percent Time:

123.47

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

CONYERS

GA 30012-0155

Date Work Began:

10/20/2021

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

10/31/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,124,864.80

Original Contract Amount \$11,787,898.55

Funds Available \$4,855,632.84

Percent Complete 57.36%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$12,124,864.80	\$11,787,898.55	\$4,855,632.84	59.95%	\$259,079.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: sandrews

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0017

Pay Period: 01/01/2023
to 01/31/2023

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$5,563,932.63	\$5,356,669.35	\$207,263.28
Non-Participating	\$1,390,983.23	\$1,339,167.41	\$51,815.82
Total Earnings	\$6,954,915.86	\$6,695,836.76	\$259,079.10
Stockpiled Materials	\$314,316.10	\$314,316.10	\$0.00
Gross Earnings	\$7,269,231.96	\$7,010,152.86	\$259,079.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$185,748.00	\$123,159.00	\$62,589.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$185,748.00)	(\$123,159.00)	(\$62,589.00)
Total:	\$7,269,231.96	\$7,010,152.86	

Total Payable: **\$259,079.10**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: sandrews

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0017

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000 1650.000	4.180 .000 4.180	\$0.00	\$6,897.00
0080	668-2100	DROP INLET, GP 1	EA	3.000 2750.000	1.750 .000 1.750	\$0.00	\$4,812.50
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2750.000	1.000 .000 1.000	\$0.00	\$2,750.00
Category Amount:						\$0.00	\$14,459.50
Category Number: 0300 ROADWAY							
0140	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	12.000 535.000	10.500 .750 11.250	\$401.25	\$6,018.75
0190	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,171.000 4.000	338.500 45.000 383.500	\$180.00	\$1,534.00
0240	167-1500	WATER QUALITY INSPECTIONS	MO	16.000 1495.000	15.000 1.000 16.000	\$1,495.00	\$23,920.00
0245	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,983.000 3.500	5,675.625 61.500 5,737.125	\$215.25	\$20,079.94
Category Amount:						\$2,291.50	\$51,552.69
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,400.000 93.010	1,308.780 .000 1,308.780	\$0.00	\$121,729.63

Estimate Summary By Project

Pay Period: 01/01/2023

to 01/31/2023

Project Number 0014075

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0110 ROADWAY						
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		12,200.000	11,285.590			
		TL & H LIME		86.980	.000			
					11,285.590		\$.00	\$981,620.62
Category Amount:							\$0.00	\$1,103,350.25
	Category Number:	0801 BRIDGES						
0370	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.290			
				675000.000	.210			
					.500		\$141,750.00	\$337,500.00
		1 LT						
Category Amount:							\$141,750.00	\$337,500.00
	Category Number:	0110 ROADWAY						
0375	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,300.000	2,160.920			
		MATL & H LIME		95.370	.000			
					2,160.920		\$.00	\$206,086.94
Category Amount:							\$0.00	\$206,086.94
	Category Number:	0802 BRIDGES						
0380	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.500			
				675000.000	.000			
					.500		\$.00	\$337,500.00
		1 RT						
Category Amount:							\$0.00	\$337,500.00
	Category Number:	0801 BRIDGES						
0390	500-3002	CLASS AA CONCRETE	CY	426.000	41.800			
				925.000	.000			
					41.800		\$.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	670.360			
				260.000	.000			
					670.360		\$.00	\$174,293.60
		1 LT						
Category Amount:							\$0.00	\$212,958.60

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: sandrews

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0017

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	670.440		
				260.000	.000		
		1 RT			670.440	\$0.00	\$174,314.40
Category Amount:						\$0.00	\$174,314.40
Category Number: 0801 BRIDGES							
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		1,061.000	662.800		
				365.000	.000		
		1 LT			662.800	\$0.00	\$241,922.00
Category Amount:						\$0.00	\$241,922.00
Category Number: 0802 BRIDGES							
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		1,061.000	662.800		
				365.000	.000		
		1 RT			662.800	\$0.00	\$241,922.00
Category Amount:						\$0.00	\$241,922.00
Category Number: 0801 BRIDGES							
0420	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.220		
				82000.000	.280		
		1 LT			.500	\$22,960.00	\$41,000.00
Category Amount:						\$22,960.00	\$41,000.00
Category Number: 0100 ROADWAY							
0430	150-1000	TRAFFIC CONTROL -	LS	1.000	.798		
				318700.000	.030		
		0014075			.828	\$9,561.00	\$263,883.60
Category Amount:						\$9,561.00	\$263,883.60
Category Number: 0801 BRIDGES							
0440	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.000		
				122000.000	.500		
		1 LT			.500	\$61,000.00	\$61,000.00
Category Amount:						\$61,000.00	\$61,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: sandrews

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0017

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0510	433-1000	REINF CONC APPROACH SLAB	SY	720.000	.000		
				182.000	115.000		
					115.000	\$20,930.00	\$20,930.00
Category Amount:						\$20,930.00	\$20,930.00
Category Number: 0802 BRIDGES							
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Category Number: 0400 ROADWAY							
0625	711-0100	TURF REINFORCING MATTING, TP 1	SY	8,100.000	2,150.220		
				5.000	117.320		
					2,267.540	\$586.60	\$11,337.70
Category Amount:						\$586.60	\$11,337.70
Project Total Amount:						\$259,079.10	\$6,954,915.86