

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: sandrews

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0037

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

902 Days

Elapsed Calender Days:

1031 Days

Percent Time:

114.30

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
1487 FARMER RD., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/20/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/24/2024

CONYERS

GA 30012-7016

Phone: (770)929-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,007,310.02

Original Contract Amount \$11,787,898.55

Funds Available \$1,556,163.06

Percent Complete 89.47%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$15,007,310.02	\$11,787,898.55	\$1,556,163.06	89.63%	\$368,120.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: sandrews

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0037

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$10,741,744.79	\$10,413,473.14	\$328,271.65
Non-Participating	\$2,685,436.27	\$2,603,368.37	\$82,067.90
Total Earnings	\$13,427,181.06	\$13,016,841.51	\$410,339.55
Stockpiled Materials	\$23,965.90	\$66,185.30	(\$42,219.40)
Gross Earnings	\$13,451,146.96	\$13,083,026.81	\$368,120.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$260,451.00	\$197,862.00	\$62,589.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$260,451.00)	(\$197,862.00)	(\$62,589.00)
Total:	\$13,451,146.96	\$13,083,026.81	

Total Payable: **\$368,120.15**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: sandrews

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0037

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000	4.180		
				1650.000	.000		
					4.180	\$0.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				2800.000	.000		
					1.000	\$0.00	\$2,800.00
0080	668-2100	DROP INLET, GP 1	EA	3.000	2.500		
				2750.000	.000		
					2.500	\$0.00	\$6,875.00
Category Amount:						\$0.00	\$16,572.00
Category Number: 0100 ROADWAY							
0082	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	2,397.150		
				4.100	297.000		
					2,694.150	\$1,217.70	\$11,046.02
		(ESCALATION) MAINT OF TEMP SILT FENCE, TP C					
Category Amount:						\$1,217.70	\$11,046.02
Category Number: 0200 ROADWAY							
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				2750.000	.000		
					2.000	\$0.00	\$5,500.00
0090	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,667.000	2,919.831		
				60.000	23.000		
					2,942.831	\$1,380.00	\$176,569.86
0100	603-7000	PLASTIC FILTER FABRIC	SY	2,547.000	95.111		
				5.000	23.000		
					118.111	\$115.00	\$590.56
Category Amount:						\$1,495.00	\$182,660.42

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: sandrews

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0037

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0300 ROADWAY						
0145	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,000.000	206.375		
				17.000	30.000		
					236.375	\$510.00	\$4,018.38
Category Amount:						\$510.00	\$4,018.38
	Category Number: 0100 ROADWAY						
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.210		
				137.970	853.050		
		(ESCALATION) RECYL AC LEVELING,INC BM&HL			1,474.260	\$117,695.31	\$203,403.65
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,676.990		
		TL & H LIME		115.680	.000		
		(ESCALATION) RECYL AC 25MM SP,GP1/2 BM&HL			1,676.990	\$.00	\$193,994.20
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	761.140		
		L & H LIME		125.130	327.280		
		(ESCALATION) RECYL AC 19 MM SP,GP 1 OR 2,INC BM&HL			1,088.420	\$40,952.55	\$136,193.99
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	3,194.260		
		IFIED BITUM MATL & H LIME		179.150	.000		
		(ESCALATION) RECY AC 12.5,SMA,GP2 ON,INCLP-,BM&HL			3,194.260	\$.00	\$572,251.68
0192	413-0750	TACK COAT	GL	.000	3,034.000		
				4.500	454.000		
		(ESCALATION) TACK COAT			3,488.000	\$2,043.00	\$15,696.00
0202	433-1000	REINF CONC APPROACH SLAB	SY	.000	786.530		
				220.350	.000		
		(ESCALATION) REINF CONC APPROACH SLAB			786.530	\$.00	\$173,311.89
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	45.330		
				79.950	.000		
		(ESCALATION) REINF CONC APPROACH SLAB			45.330	\$.00	\$3,624.13
Category Amount:						\$160,690.86	\$1,298,475.54

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: sandrews

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0037

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,400.000	1,308.780		
		L & H LIME		93.010	.000		
					1,308.780	\$0.00	\$121,729.63
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		12,200.000	11,285.590		
		TL & H LIME		86.980	.000		
					11,285.590	\$0.00	\$981,620.62
Category Amount:						\$0.00	\$1,103,350.25
Category Number: 0801 BRIDGES							
0370	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.650		
				675000.000	.000		
					.650	\$0.00	\$438,750.00
		1 LT					
Category Amount:						\$0.00	\$438,750.00
Category Number: 0110 ROADWAY							
0375	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,300.000	2,160.920		
		MATL & H LIME		95.370	.000		
					2,160.920	\$0.00	\$206,086.94
Category Amount:						\$0.00	\$206,086.94
Category Number: 0802 BRIDGES							
0380	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				675000.000	.000		
					1.000	\$0.00	\$675,000.00
		1 RT					
Category Amount:						\$0.00	\$675,000.00
Category Number: 0801 BRIDGES							
0390	500-3002	CLASS AA CONCRETE	CY	426.000	41.800		
				925.000	.000		
					41.800	\$0.00	\$38,665.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: sandrews

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0037

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000 260.000	670.360 402.640 1,073.000	\$104,686.40	\$278,980.00
		1 LT					
Category Amount:						\$104,686.40	\$317,645.00
Category Number: 0802 BRIDGES							
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000 260.000	1,072.470 .000 1,072.470	\$0.00	\$278,842.20
		1 RT					
Category Amount:						\$0.00	\$278,842.20
Category Number: 0801 BRIDGES							
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF	LF	1,061.000 365.000	1,061.000 .000 1,061.000	\$0.00	\$387,265.00
		1 LT					
Category Amount:						\$0.00	\$387,265.00
Category Number: 0802 BRIDGES							
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF	LF	1,061.000 365.000	1,060.540 .000 1,060.540	\$0.00	\$387,097.10
		1 RT					
Category Amount:						\$0.00	\$387,097.10
Category Number: 0110 ROADWAY							
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000 103.350	543.850 .000 543.850	\$0.00	\$56,206.90
Category Amount:						\$0.00	\$56,206.90
Category Number: 0801 BRIDGES							
0497	500-2100	CONCRETE BARRIER	LF	.000 140.120	530.000 .000 530.000	\$0.00	\$74,263.60
		(ESCALATION) CONCRETE BARRIER					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: sandrews

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0037

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0503	500-3002	CLASS AA CONCRETE	CY	.000	423.900		
				1296.100	.000		
					423.900	\$.00	\$549,416.79
		(ESCALATION) CL AA CONCRETE					
0507	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	.000		
				364.310	267.000		
					267.000	\$97,270.77	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-LT					
0512	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-RT					
0517	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	.000	265.000		
				511.430	.000		
					265.000	\$.00	\$135,528.95
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72, BR NO 1-LT					
0522	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	.000	265.160		
				511.430	.000		
					265.160	\$.00	\$135,610.78
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72,BR NO 1-RT					
Category Amount:						\$97,270.77	\$1,089,361.66
Category Number:		0110 ROADWAY					
0525	446-2118	HIGH STRENGTH PVMT REINF FABRIC, 18 IN WI	LF	6,300.000	176.000		
				8.000	94.000		
					270.000	\$752.00	\$2,160.00
Category Amount:						\$752.00	\$2,160.00
Category Number:		0801 BRIDGES					
0557	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	.000	852.190		
				133.120	323.500		
					1,175.690	\$43,064.32	\$156,507.85
		(ESCALATION) PIL-IN-PL,STEEL H,HP 12 X 53					
Category Amount:						\$43,064.32	\$156,507.85

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: sandrews

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0037

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0802		BRIDGES					
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Category Number: 0300		ROADWAY					
0660	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		15.000	3.000		
		/SAND BAGS		435.000	1.500		
					4.500	\$652.50	\$1,957.50
Category Amount:						\$652.50	\$1,957.50
Project Total Amount:						\$410,339.55	\$13,427,181.06