

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: sandrews

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 09/09/2024

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

1085 Days

Elapsed Calender Days:

1071 Days

Percent Time:

98.71

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
1487 FARMER RD., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/20/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/23/2024

CONYERS

GA 30012-7016

Phone: (770)929-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,575,886.81

Original Contract Amount \$11,787,898.55

Funds Available \$1,109,784.73

Percent Complete 92.72%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$15,575,886.81	\$11,787,898.55	\$1,109,784.73	92.87%	\$474,274.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: sandrews

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 09/09/2024

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$11,553,708.89	\$11,174,289.05	\$379,419.84
Non-Participating	\$2,888,427.29	\$2,793,572.33	\$94,854.96
Total Earnings	\$14,442,136.18	\$13,967,861.38	\$474,274.80
Stockpiled Materials	\$23,965.90	\$23,965.90	\$0.00
Gross Earnings	\$14,466,102.08	\$13,991,827.28	\$474,274.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$323,040.00	(\$323,040.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$323,040.00)	\$323,040.00
Total:	\$14,466,102.08	\$13,991,827.28	
		Total Payable:	\$474,274.80

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: sandrews

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 09/09/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000	4.180		
				1650.000	.000		
					4.180	\$.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				2800.000	.000		
					1.000	\$.00	\$2,800.00
0080	668-2100	DROP INLET, GP 1	EA	3.000	2.500		
				2750.000	.000		
					2.500	\$.00	\$6,875.00
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				2750.000	.000		
					2.000	\$.00	\$5,500.00
Category Amount:						\$0.00	\$22,072.00
Category Number: 0100		ROADWAY					
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	1,474.260		
				137.970	.000		
					1,474.260	\$.00	\$203,403.65
		(ESCALATION) RECYL AC LEVELING,INC BM&HL					
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,676.990		
		TL & H LIME		115.680	.000		
					1,676.990	\$.00	\$193,994.20
		(ESCALATION) RECYL AC 25MM SP,GP1/2 BM&HL					
0179	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	.000		
		MATL & H LIME		126.000	745.830		
					745.830	\$93,974.58	\$93,974.58
		(ESCALATION) RECYL 12.5MM SP,GP2,BM&HL					
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,088.420		
		L & H LIME		125.130	.000		
					1,088.420	\$.00	\$136,193.99
		(ESCALATION) RECYL AC 19 MM SP,GP 1 OR 2,INC BM&HL					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: sandrews

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 09/09/2024

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME (ESCALATION) RECY AC 12.5,SMA,GP2 ON,INCLP-,BM&HL		.000 179.150	3,194.260 .000 3,194.260	\$0.00	\$572,251.68
0192	413-0750	TACK COAT (ESCALATION) TACK COAT	GL	.000 4.500	3,488.000 410.000 3,898.000	\$1,845.00	\$17,541.00
0197	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH (ESCALATION) MILL ASPH CONC PVMT,VARB DEPTH	SY	.000 5.360	4,431.833 933.333 5,365.166	\$5,002.66	\$28,757.29
0202	433-1000	REINF CONC APPROACH SLAB (ESCALATION) REINF CONC APPROACH SLAB	SY	.000 220.350	786.530 .000 786.530	\$0.00	\$173,311.89
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN (ESCALATION) REINF CONC APPROACH SLAB	SY	.000 79.950	45.330 .000 45.330	\$0.00	\$3,624.13
0217	441-0301	CONC SPILLWAY, TP 1 (ESCALATION) CONC SPILLWAY, TP 1	EA	.000 2870.000	1.000 .000 1.000	\$0.00	\$2,870.00
Category Amount:						\$100,822.24	\$1,425,922.41
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,400.000 93.010	1,308.780 .000 1,308.780	\$0.00	\$121,729.63
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		12,200.000 86.980	11,285.590 .000 11,285.590	\$0.00	\$981,620.62
Category Amount:						\$0.00	\$1,103,350.25

Estimate Summary By Project

Pay Period: 09/01/2024
to 09/09/2024

Project Number 0014075

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0801 BRIDGES						
0370	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.960			
				675000.000	.000			
					.960		\$.00	\$648,000.00
		1 LT						
Category Amount:							\$0.00	\$648,000.00
	Category Number:	0110 ROADWAY						
0375	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,300.000	2,160.920			
		MATL & H LIME		95.370	.000			
					2,160.920		\$.00	\$206,086.94
Category Amount:							\$0.00	\$206,086.94
	Category Number:	0802 BRIDGES						
0380	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000			
				675000.000	.000			
					1.000		\$.00	\$675,000.00
		1 RT						
Category Amount:							\$0.00	\$675,000.00
	Category Number:	0801 BRIDGES						
0385	500-2100	CONCRETE BARRIER	LF	534.000	267.000			
				100.000	.000			
					267.000		\$.00	\$26,700.00
0390	500-3002	CLASS AA CONCRETE	CY	426.000	41.800			
				925.000	.000			
					41.800		\$.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,073.000			
				260.000	.000			
					1,073.000		\$.00	\$278,980.00
		1 LT						
Category Amount:							\$0.00	\$344,345.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: sandrews

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 09/09/2024

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,072.470		
				260.000	.000		
		1 RT			1,072.470	\$0.00	\$278,842.20
Category Amount:						\$0.00	\$278,842.20
Category Number: 0801 BRIDGES							
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		1,061.000	1,061.000		
				365.000	.000		
		1 LT			1,061.000	\$0.00	\$387,265.00
Category Amount:						\$0.00	\$387,265.00
Category Number: 0802 BRIDGES							
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		1,061.000	1,060.540		
				365.000	.000		
		1 RT			1,060.540	\$0.00	\$387,097.10
Category Amount:						\$0.00	\$387,097.10
Category Number: 0801 BRIDGES							
0420	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.650		
				82000.000	.300		
		1 LT			.950	\$24,600.00	\$77,900.00
Category Amount:						\$24,600.00	\$77,900.00
Category Number: 0110 ROADWAY							
0435	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		3,100.000	.000		
		IFIED BITUM MATL & H LIME		135.750	201.250		
					201.250	\$27,319.69	\$27,319.69
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000	543.850		
				103.350	.000		
					543.850	\$0.00	\$56,206.90
Category Amount:						\$27,319.69	\$83,526.59

Rpt-ID: RCPEsprj

Georgia

Date: 09/12/2024

User: sandrews

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0039

Pay Period: 09/01/2024

to 09/09/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0487	004-0022	EXTRA WORK -	LS	.000	.000		
				338455.650	.950		
					.950	\$321,532.87	\$321,532.87
		(ESCALATION) SUPERSTR CONCRETE,CL D,BR NO-1 LT					
0497	500-2100	CONCRETE BARRIER	LF	.000	530.000		
				140.120	.000		
					530.000	\$.00	\$74,263.60
		(ESCALATION) CONCRETE BARRIER					
0503	500-3002	CLASS AA CONCRETE	CY	.000	423.900		
				1296.100	.000		
					423.900	\$.00	\$549,416.79
		(ESCALATION) CL AA CONCRETE					
0507	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-LT					
0512	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-RT					
0517	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		.000	265.000		
				511.430	.000		
					265.000	\$.00	\$135,528.95
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72, BR NO 1-LT					
0522	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		.000	265.160		
				511.430	.000		
					265.160	\$.00	\$135,610.78
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72,BR NO 1-RT					
Category Amount:						\$321,532.87	\$1,410,894.53
Category Number:		0802 BRIDGES					
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Project Total Amount:						\$474,274.80	\$14,442,136.18

Rpt-ID: RCPEsprj

Georgia

Date: 09/12/2024

User: sandrews

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 09/09/2024
