

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: sandrews

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0040

Pay Period: 09/10/2024
to 09/30/2024

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

1085 Days

Elapsed Calender Days:

1092 Days

Percent Time:

100.65

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
1487 FARMER RD., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/20/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/23/2024

CONYERS

GA 30012-7016

Phone: (770)929-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,575,886.81

Original Contract Amount \$11,787,898.55

Funds Available \$305,223.42

Percent Complete 98.13%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$15,575,886.81	\$11,787,898.55	\$305,223.42	98.04%	\$804,561.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: sandrews

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0040

Pay Period: 09/10/2024
to 09/30/2024

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$12,227,837.05	\$11,553,708.89	\$674,128.16
Non-Participating	\$3,056,959.34	\$2,888,427.29	\$168,532.05
Total Earnings	\$15,284,796.39	\$14,442,136.18	\$842,660.21
Stockpiled Materials	\$0.00	\$23,965.90	(\$23,965.90)
Gross Earnings	\$15,284,796.39	\$14,466,102.08	\$818,694.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$14,133.00)	\$0.00	(\$14,133.00)
Total:	\$15,270,663.39	\$14,466,102.08	

Total Payable: **\$804,561.31**

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: sandrews

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0040

Pay Period: 09/10/2024
to 09/30/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000	4.180		
				1650.000	.000		
					4.180	\$.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				2800.000	.000		
					1.000	\$.00	\$2,800.00
0080	668-2100	DROP INLET, GP 1	EA	3.000	2.500		
				2750.000	.000		
					2.500	\$.00	\$6,875.00
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				2750.000	.000		
					2.000	\$.00	\$5,500.00
Category Amount:						\$0.00	\$22,072.00
Category Number:		0100 ROADWAY					
0105	310-1101	GR AGGR BASE CRS, INCL MATL	TN	17,600.000	17,028.820		
				34.650	130.850		
					17,159.670	\$4,533.95	\$594,582.57
Category Amount:						\$4,533.95	\$594,582.57
Category Number:		0300 ROADWAY					
0130	163-0240	MULCH	TN	200.000	92.564		
				51.500	2.461		
					95.025	\$126.74	\$4,893.79
Category Amount:						\$126.74	\$4,893.79
Category Number:		0100 ROADWAY					
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	1,474.260		
				137.970	.000		
					1,474.260	\$.00	\$203,403.65
		(ESCALATION) RECYL AC LEVELING, INC BM&HL					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: sandrews

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0040

Pay Period: 09/10/2024
to 09/30/2024

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME (ESCALATION) RECYL AC 25MM SP,GP1/2 BM&HL		.000 115.680	1,676.990 .000 1,676.990	\$0.00	\$193,994.20
0179	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME (ESCALATION) RECYL 12.5MM SP,GP2,BM&HL		.000 126.000	745.830 .000 745.830	\$0.00	\$93,974.58
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME (ESCALATION) RECYL AC 19 MM SP,GP 1 OR 2,INC BM&HL		.000 125.130	1,088.420 .000 1,088.420	\$0.00	\$136,193.99
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME (ESCALATION) RECY AC 12.5,SMA,GP2 ON,INCLP-,BM&HL		.000 179.150	3,194.260 .000 3,194.260	\$0.00	\$572,251.68
0202	433-1000	REINF CONC APPROACH SLAB (ESCALATION) REINF CONC APPROACH SLAB	SY	.000 220.350	786.533 226.666 1,013.199	\$49,945.85	\$223,258.40
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN (ESCALATION) REINF CONC APPROACH SLAB	SY	.000 79.950	45.330 .000 45.330	\$0.00	\$3,624.13
0217	441-0301	CONC SPILLWAY, TP 1 (ESCALATION) CONC SPILLWAY, TP 1	EA	.000 2870.000	1.000 .000 1.000	\$0.00	\$2,870.00
Category Amount:						\$49,945.85	\$1,429,570.63
Category Number: 0400 ROADWAY							
0250	700-6910	PERMANENT GRASSING	AC	8.000 1000.000	6.025 .332 6.357	\$332.00	\$6,357.00

Date: 10/02/2024

Page 5 of 9

to 09/30/2024

Category Amount:	\$0.00	\$675,000.00
-------------------------	--------	--------------

Date: 10/02/2024

Page 6 of 9

to 09/30/2024

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
0385	500-2100	CONCRETE BARRIER	LF	534.000	267.000			
				100.000	267.000			
					534.000		\$26,700.00	\$53,400.00
0390	500-3002	CLASS AA CONCRETE	CY	426.000	41.800			
				925.000	.000			
					41.800		\$0.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,073.000			
				260.000	.000			
					1,073.000		\$0.00	\$278,980.00
		1 LT						
Category Amount:							\$26,700.00	\$371,045.00
Category Number:		0802 BRIDGES						
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,072.470			
				260.000	.000			
					1,072.470		\$0.00	\$278,842.20
		1 RT						
Category Amount:							\$0.00	\$278,842.20
Category Number:		0801 BRIDGES						
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	1,061.000			
				365.000	.000			
					1,061.000		\$0.00	\$387,265.00
		1 LT						
Category Amount:							\$0.00	\$387,265.00
Category Number:		0802 BRIDGES						
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	1,060.540			
				365.000	.000			
					1,060.540		\$0.00	\$387,097.10
		1 RT						
Category Amount:							\$0.00	\$387,097.10

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: sandrews

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0040

Pay Period: 09/10/2024
to 09/30/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0435	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		3,100.000	201.250		
		IFIED BITUM MATL & H LIME		135.750	.000		
					201.250	\$.00	\$27,319.69
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000	543.850		
				103.350	.000		
					543.850	\$.00	\$56,206.90
Category Amount:						\$0.00	\$83,526.59
Category Number:		0801 BRIDGES					
0497	500-2100	CONCRETE BARRIER	LF	.000	530.000		
				140.120	.000		
					530.000	\$.00	\$74,263.60
		(ESCALATION) CONCRETE BARRIER					
0503	500-3002	CLASS AA CONCRETE	CY	.000	423.900		
				1296.100	.000		
					423.900	\$.00	\$549,416.79
		(ESCALATION) CL AA CONCRETE					
0507	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-LT					
0512	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-RT					
0517	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		.000	265.000		
				511.430	.000		
					265.000	\$.00	\$135,528.95
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72, BR NO 1-LT					
0522	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		.000	265.160		
				511.430	.000		
					265.160	\$.00	\$135,610.78
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72,BR NO 1-RT					

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: sandrews

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0040

Pay Period: 09/10/2024
to 09/30/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0532	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.960		
				50716.510	.020		
					.980	\$1,014.33	\$49,702.18
		(ESCALATION) SUPERSTR REINF STEEL, BR NO 1-LT					
0542	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		.000	.960		
				58268.870	.020		
					.980	\$1,165.38	\$57,103.49
		(ESCALATION) EPOXY COAT/SUP REINF ST, BR NO 1-LT					
Category Amount:						\$2,179.71	\$1,196,167.33
Category Number:		0802 BRIDGES					
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$0.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Category Number:		0801 BRIDGES					
0592	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000	998.940		
				91.080	213.333		
					1,212.273	\$19,430.37	\$110,413.82
		(ESCALATION) STN DUMPED RIP RAP, TP 1, 24					
0597	603-7000	PLASTIC FILTER FABRIC	SY	.000	2,899.789		
				4.200	213.333		
					3,113.122	\$896.00	\$13,075.11
		(ESCALATION) PLASTIC FILTER FABRIC					
Category Amount:						\$20,326.37	\$123,488.93
Category Number:		0100 ROADWAY					
0675	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		500.000	444.500		
				85.000	42.000		
					486.500	\$3,570.00	\$41,352.50
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	231,146.210		
				1.000	152,268.800		
					383,415.010	\$152,268.80	\$383,415.01
		(IN#9)					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: sandrews

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0040

Pay Period: 09/10/2024

to 09/30/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9080	004-0049	EXTRA WORK -	MO	.000	.000		
				19107.290	7.000		
					7.000	\$133,751.03	\$133,751.03
		Extra Work-Traffic Control/WTCS					
9085	004-0049	EXTRA WORK -	MO	.000	.000		
				8192.000	7.000		
					7.000	\$57,344.00	\$57,344.00
		Extra Work-Erosion Control/WECS					
9090	210-0100	GRADING COMPLETE -	LS	.000	.000		
				256763.870	1.000		
					1.000	\$256,763.87	\$256,763.87
		Grading Complete-Tidwell Construction					
9095	210-0100	GRADING COMPLETE -	LS	.000	.000		
				57957.290	1.000		
					1.000	\$57,957.29	\$57,957.29
		Grading Complete-Pittman Construction					
Category Amount:						\$661,654.99	\$930,583.70
Category Number:		0801 BRIDGES					
9100	520-5000	PILOT HOLES	LF	.000	.000		
				747.150	84.000		
					84.000	\$62,760.60	\$62,760.60
		Pilot Holes					
Category Amount:						\$62,760.60	\$62,760.60
Project Total Amount:						\$842,660.21	\$15,284,796.39