

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: sandrews

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0041

Pay Period: 10/01/2024
to 10/06/2024

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

1085 Days

Elapsed Calender Days:

1098 Days

Percent Time:

101.20

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
1487 FARMER RD., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/20/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/23/2024

CONYERS

GA 30012-7016

Phone: (770)929-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,575,886.81

Original Contract Amount \$11,787,898.55

Funds Available \$45,930.51

Percent Complete 99.87%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$15,575,886.81	\$11,787,898.55	\$45,930.51	99.71%	\$259,292.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: sandrews

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0041

Pay Period: 10/01/2024
to 10/06/2024

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$12,444,962.58	\$12,227,837.05	\$217,125.53
Non-Participating	\$3,111,240.72	\$3,056,959.34	\$54,281.38
Total Earnings	\$15,556,203.30	\$15,284,796.39	\$271,406.91
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,556,203.30	\$15,284,796.39	\$271,406.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$26,247.00)	(\$14,133.00)	(\$12,114.00)
Total:	\$15,529,956.30	\$15,270,663.39	

Total Payable: **\$259,292.91**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: sandrews

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0041

Pay Period: 10/01/2024
to 10/06/2024

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000 1650.000	4.180 .000 4.180	\$0.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000 2800.000	1.000 .000 1.000	\$0.00	\$2,800.00
0080	668-2100	DROP INLET, GP 1	EA	3.000 2750.000	2.500 .000 2.500	\$0.00	\$6,875.00
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2750.000	2.000 .000 2.000	\$0.00	\$5,500.00
Category Amount:						\$0.00	\$22,072.00
Category Number: 0100 ROADWAY							
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 137.970	1,474.260 651.460 2,125.720	\$89,881.94	\$293,285.59
		(ESCALATION) RECYL AC LEVELING, INC BM&HL					
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 115.680	1,676.990 207.830 1,884.820	\$24,041.77	\$218,035.98
		(ESCALATION) RECYL AC 25MM SP, GP1/2 BM&HL					
0179	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 126.000	745.830 229.170 975.000	\$28,875.42	\$122,850.00
		(ESCALATION) RECYL 12.5MM SP, GP2, BM&HL					
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 125.130	1,088.420 .000 1,088.420	\$0.00	\$136,193.99
		(ESCALATION) RECYL AC 19 MM SP, GP 1 OR 2, INC BM&HL					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: sandrews

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0041

Pay Period: 10/01/2024
to 10/06/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	3,194.260		
		IFIED BITUM MATL & H LIME		179.150	.000		
		(ESCALATION) RECY AC 12.5,SMA,GP2 ON,INCLP-,BM&HL			3,194.260	\$.00	\$572,251.68
0192	413-0750	TACK COAT	GL	.000	3,898.000		
				4.500	554.000		
		(ESCALATION) TACK COAT			4,452.000	\$2,493.00	\$20,034.00
0197	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	.000	5,365.166		
				5.360	4,686.277		
		(ESCALATION) MILL ASPH CONC PVMT,VARB DEPTH			10,051.443	\$25,118.44	\$53,875.73
0202	433-1000	REINF CONC APPROACH SLAB	SY	.000	1,013.200		
				220.350	.000		
		(ESCALATION) REINF CONC APPROACH SLAB			1,013.200	\$.00	\$223,258.62
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	45.330		
				79.950	.000		
		(ESCALATION) REINF CONC APPROACH SLAB			45.330	\$.00	\$3,624.13
0217	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				2870.000	.000		
		(ESCALATION) CONC SPILLWAY, TP 1			1.000	\$.00	\$2,870.00
Category Amount:						\$170,410.57	\$1,646,279.72
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,400.000	1,308.780		
		L & H LIME		93.010	.000		
					1,308.780	\$.00	\$121,729.63
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		12,200.000	11,285.590		
		TL & H LIME		86.980	.000		
					11,285.590	\$.00	\$981,620.62
Category Amount:						\$0.00	\$1,103,350.25

Date: 11/06/2024

Page 5 of 8

to 10/06/2024

Category Amount:	\$0.00	\$675,000.00
-------------------------	--------	--------------

Date: 11/06/2024

Page 6 of 8

to 10/06/2024

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
0385	500-2100	CONCRETE BARRIER	LF	534.000	534.000			
				100.000	.000			
					534.000		\$.00	\$53,400.00
0390	500-3002	CLASS AA CONCRETE	CY	426.000	41.800			
				925.000	.000			
					41.800		\$.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,073.000			
				260.000	.000			
					1,073.000		\$.00	\$278,980.00
		1 LT						
Category Amount:							\$0.00	\$371,045.00
Category Number:		0802 BRIDGES						
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,072.470			
				260.000	.000			
					1,072.470		\$.00	\$278,842.20
		1 RT						
Category Amount:							\$0.00	\$278,842.20
Category Number:		0801 BRIDGES						
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	1,061.000			
				365.000	.000			
					1,061.000		\$.00	\$387,265.00
		1 LT						
Category Amount:							\$0.00	\$387,265.00
Category Number:		0802 BRIDGES						
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	1,060.540			
				365.000	.000			
					1,060.540		\$.00	\$387,097.10
		1 RT						
Category Amount:							\$0.00	\$387,097.10

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: sandrews

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0041

Pay Period: 10/01/2024
to 10/06/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number:		0110 ROADWAY					
0435	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		3,100.000	201.250		
		IFIED BITUM MATL & H LIME		135.750	330.660		
					531.910	\$44,887.10	\$72,206.78
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000	543.850		
				103.350	.000		
					543.850	\$.00	\$56,206.90
Category Amount:						\$44,887.10	\$128,413.68
Category Number:		0801 BRIDGES					
0497	500-2100	CONCRETE BARRIER	LF	.000	530.000		
				140.120	.000		
					530.000	\$.00	\$74,263.60
		(ESCALATION) CONCRETE BARRIER					
0503	500-3002	CLASS AA CONCRETE	CY	.000	423.900		
				1296.100	.000		
					423.900	\$.00	\$549,416.79
		(ESCALATION) CL AA CONCRETE					
0507	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-LT					
0512	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-RT					
0517	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO ·	LF	.000	265.000		
				511.430	.000		
					265.000	\$.00	\$135,528.95
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72, BR NO 1-LT					
0522	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO ·	LF	.000	265.160		
				511.430	.000		
					265.160	\$.00	\$135,610.78
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72,BR NO 1-RT					
Category Amount:						\$0.00	\$1,089,361.66

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: sandrews

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0041

Pay Period: 10/01/2024
to 10/06/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Category Number:		0100 ROADWAY					
0842	641-1200	GUARDRAIL, TP W	LF	.000	4,225.000		
				27.650	1,763.180		
					5,988.180	\$48,751.93	\$165,573.18
		(ESCALATION) GUARDRAIL, TP W					
Category Amount:						\$48,751.93	\$165,573.18
Project Total Amount:						\$271,406.91	\$15,556,203.30