

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 1 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

1085 Days

Elapsed Calender Days:

1316 Days

Percent Time:

121.29

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
1487 FARMER RD., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/20/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/23/2024

CONYERS

GA 30012-7016

Phone: (770)929-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$16,173,397.84

Original Contract Amount \$11,787,898.55

Funds Available \$58,478.06

Percent Complete 99.64%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$16,173,397.84	\$11,787,898.55	\$58,478.06	99.64%	\$584,963.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 2 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$12,891,935.75	\$12,444,962.58	\$446,973.17
Non-Participating	\$3,222,984.03	\$3,111,240.72	\$111,743.31
Total Earnings	\$16,114,919.78	\$15,556,203.30	\$558,716.48
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,114,919.78	\$15,556,203.30	\$558,716.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$466,389.00	\$0.00	\$466,389.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$466,389.00)	(\$26,247.00)	(\$440,142.00)
Total:	\$16,114,919.78	\$15,529,956.30	

Total Payable: **\$584,963.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 3 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000 1650.000	4.180 .000 4.180	\$0.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000 2800.000	1.000 .000 1.000	\$0.00	\$2,800.00
Category Amount:						\$0.00	\$9,697.00
Category Number: 0100 ROADWAY							
0052	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		.000 15.890	173.602 57.867 231.469	\$919.51	\$3,678.04
(ESCALATION) CONSTR AND REM FAB CK DAM - TP C SLT FN							
Category Amount:						\$919.51	\$3,678.04
Category Number: 0200 ROADWAY							
0080	668-2100	DROP INLET, GP 1	EA	3.000 2750.000	2.500 .500 3.000	\$1,375.00	\$8,250.00
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2750.000	2.000 .000 2.000	\$0.00	\$5,500.00
0090	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,667.000 60.000	2,967.942 19.500 2,987.442	\$1,170.00	\$179,246.52
0100	603-7000	PLASTIC FILTER FABRIC	SY	2,547.000 5.000	220.622 19.500 240.122	\$97.50	\$1,200.61
Category Amount:						\$2,642.50	\$194,197.13

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 4 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0115	643-5000	WOVEN WIRE SPECIAL DESIGN GAME FENCE	LF	900.000 40.000	.000 751.900 751.900	\$30,076.00	\$30,076.00
0120	643-8000	GATE, FIELD FENCE -	EA	8.000 850.000	.000 8.000 8.000	\$6,800.00	\$6,800.00
		355+02					
Category Amount:						\$36,876.00	\$36,876.00
Category Number: 0300 ROADWAY							
0125	163-0232	TEMPORARY GRASSING	AC	4.000 412.000	3.582 .420 4.002	\$173.04	\$1,648.82
0130	163-0240	MULCH	TN	200.000 51.500	95.025 4.168 99.193	\$214.65	\$5,108.44
0140	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	12.000 535.000	12.000 3.000 15.000	\$1,605.00	\$8,025.00
Category Amount:						\$1,992.69	\$14,782.26
Category Number: 0100 ROADWAY							
0142	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000 5.100	3,299.413 1,099.804 4,399.217	\$5,609.00	\$22,436.01
		(ESCALATION) TEMPORARY SILT FENCE, TYPE C					
Category Amount:						\$5,609.00	\$22,436.01
Category Number: 0300 ROADWAY							
0145	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE	LF	1,000.000 17.000	236.375 78.792 315.167	\$1,339.46	\$5,357.84
Category Amount:						\$1,339.46	\$5,357.84

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 5 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0149	210-0100	GRADING COMPLETE -	LS	.000	.900		
				218762.500	.100		
		(ESCALATION) GRADING COMPLETE			1.000	\$21,876.25	\$218,762.50
Category Amount:						\$21,876.25	\$218,762.50
Category Number: 0300 ROADWAY							
0150	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,192.000	805.242		
				10.420	263.125		
					1,068.367	\$2,741.76	\$11,132.38
0155	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		500.000	15.750		
				4.370	5.250		
					21.000	\$22.94	\$91.77
Category Amount:						\$2,764.70	\$11,224.15
Category Number: 0100 ROADWAY							
0157	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PMB & HL		.000	.000		
		UM MATL & H LIME		177.220	1,059.760		
		(ESCALATION) ASPH CONC 12.5 MM OGFC, GP 2, INCL PMB & HL			1,059.760	\$187,810.67	\$187,810.67
Category Amount:						\$187,810.67	\$187,810.67
Category Number: 0300 ROADWAY							
0165	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		13.000	2.250		
				1295.000	.750		
					3.000	\$971.25	\$3,885.00
Category Amount:						\$971.25	\$3,885.00
Category Number: 0100 ROADWAY							
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,125.720		
				137.970	56.020		
		(ESCALATION) RECYL AC LEVELING, INC BM & HL			2,181.740	\$7,729.08	\$301,014.67

Rpt-ID: RCPEsprj

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 6 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,884.820		
		TL & H LIME		115.680	.000		
					1,884.820	\$.00	\$218,035.98
		(ESCALATION) RECYL AC 25MM SP,GP1/2 BM&HL					
0179	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	975.000		
		MATL & H LIME		126.000	636.300		
					1,611.300	\$80,173.80	\$203,023.80
		(ESCALATION) RECYL 12.5MM SP,GP2,BM&HL					
Category Amount:						\$87,902.88	\$722,074.45
Category Number:		0300 ROADWAY					
0180	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		3.000	3.750		
				163.750	1.250		
					5.000	\$204.69	\$818.75
Category Amount:						\$204.69	\$818.75
Category Number:		0100 ROADWAY					
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,088.420		
		L & H LIME		125.130	.000		
					1,088.420	\$.00	\$136,193.99
		(ESCALATION) RECYL AC 19 MM SP,GP 1 OR 2,INC BM&HL					
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	3,194.260		
		IFIED BITUM MATL & H LIME		179.150	.000		
					3,194.260	\$.00	\$572,251.68
		(ESCALATION) RECY AC 12.5,SMA,GP2 ON,INCLP-,BM&HL					
0192	413-0750	TACK COAT	GL	.000	4,452.000		
				4.500	1,149.000		
					5,601.000	\$5,170.50	\$25,204.50
		(ESCALATION) TACK COAT					
0202	433-1000	REINF CONC APPROACH SLAB	SY	.000	1,013.200		
				220.350	.000		
					1,013.200	\$.00	\$223,258.62
		(ESCALATION) REINF CONC APPROACH SLAB					
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	45.330		
				79.950	.000		
					45.330	\$.00	\$3,624.13
		(ESCALATION) REINF CONC APPROACH SLAB					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 7 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0217	441-0301	CONC SPILLWAY, TP 1	EA	.000 2870.000	1.000 .000 1.000	\$0.00	\$2,870.00
		(ESCALATION) CONC SPILLWAY, TP 1					
Category Amount:						\$5,170.50	\$963,402.92
Category Number: 0300 ROADWAY							
0245	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,983.000 3.500	5,544.375 1,848.125 7,392.500	\$6,468.44	\$25,873.75
Category Amount:						\$6,468.44	\$25,873.75
Category Number: 0400 ROADWAY							
0250	700-6910	PERMANENT GRASSING	AC	8.000 1000.000	6.357 2.649 9.006	\$2,649.00	\$9,006.00
0255	700-8000	FERTILIZER MIXED GRADE	TN	6.000 2000.000	3.666 .700 4.366	\$1,400.00	\$8,732.00
Category Amount:						\$4,049.00	\$17,738.00
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,400.000 93.010	1,308.780 .000 1,308.780	\$0.00	\$121,729.63
Category Amount:						\$0.00	\$121,729.63
Category Number: 0400 ROADWAY							
0275	716-2000	EROSION CONTROL MATS, SLOPES	SY	5,655.000 1.000	17,038.999 4,999.223 22,038.222	\$4,999.22	\$22,038.22
Category Amount:						\$4,999.22	\$22,038.22

Rpt-ID: RCPEsprj

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 8 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0600		ROADWAY					
0285	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		36.000	.000		
				31.000	36.000		
					36.000	\$1,116.00	\$1,116.00
0290	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		40.000	.000		
				33.000	40.000		
					40.000	\$1,320.00	\$1,320.00
0295	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		32.000	.000		
				35.000	32.000		
					32.000	\$1,120.00	\$1,120.00
0300	636-2070	GALV STEEL POSTS, TP 7	LF	204.000	.000		
				12.000	198.450		
					198.450	\$2,381.40	\$2,381.40
Category Amount:						\$5,937.40	\$5,937.40
Category Number: 0610		ROADWAY					
0315	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		7,000.000	.000		
				0.650	7,441.000		
					7,441.000	\$4,836.65	\$4,836.65
Category Amount:						\$4,836.65	\$4,836.65
Category Number: 0110		ROADWAY					
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		12,200.000	11,285.590		
		TL & H LIME		86.980	.000		
					11,285.590	\$.00	\$981,620.62
Category Amount:						\$0.00	\$981,620.62
Category Number: 0610		ROADWAY					
0325	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		7,000.000	.000		
				0.650	7,441.000		
					7,441.000	\$4,836.65	\$4,836.65

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 9 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0610 ROADWAY					
0330	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		7,000.000	.000		
				0.450	7,441.000		
					7,441.000	\$3,348.45	\$3,348.45
0335	654-1003	RAISED PVMT MARKERS TP 3	EA	190.000	223.000		
				7.500	203.000		
					426.000	\$1,522.50	\$3,195.00
Category Amount:						\$9,707.60	\$11,380.10
Category Number:		0100 ROADWAY					
0337	641-1100	GUARDRAIL, TP T	LF	.000	88.630		
				89.950	29.100		
					117.730	\$2,617.55	\$10,589.81
		(ESCALATION) GUARDRAIL, TP T					
Category Amount:						\$2,617.55	\$10,589.81
Category Number:		0610 ROADWAY					
0340	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		560.000	.000		
				10.000	550.000		
					550.000	\$5,500.00	\$5,500.00
0345	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF), TP PB		560.000	.000		
				5.000	550.000		
					550.000	\$2,750.00	\$2,750.00
Category Amount:						\$8,250.00	\$8,250.00
Category Number:		0100 ROADWAY					
0347	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	3.000		
				1535.400	2.000		
					5.000	\$3,070.80	\$7,677.00
		(ESCALATION) GUARDRAIL ANCHORAGE, TP 1					
Category Amount:						\$3,070.80	\$7,677.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 10 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0610 ROADWAY					
0350	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF		560.000	.000		
		OW), TP PB		10.000	550.000		
					550.000	\$5,500.00	\$5,500.00
Category Amount:						\$5,500.00	\$5,500.00
Category Number:		0100 ROADWAY					
0352	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		.000	3.000		
				3186.370	3.000		
					6.000	\$9,559.11	\$19,118.22
		(ESCALATION) GUARDRAIL TERM, TP 12A,31 IN,TANG, E/A					
Category Amount:						\$9,559.11	\$19,118.22
Category Number:		0801 BRIDGES					
0370	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.980		
				675000.000	.020		
					1.000	\$13,500.00	\$675,000.00
		1 LT					
Category Amount:						\$13,500.00	\$675,000.00
Category Number:		0110 ROADWAY					
0375	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (CTN		1,300.000	2,160.920		
		MATL & H LIME		95.370	.000		
					2,160.920	\$0.00	\$206,086.94
Category Amount:						\$0.00	\$206,086.94
Category Number:		0802 BRIDGES					
0380	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				675000.000	.000		
					1.000	\$0.00	\$675,000.00
		1 RT					
Category Amount:						\$0.00	\$675,000.00
Category Number:		0801 BRIDGES					
0385	500-2100	CONCRETE BARRIER	LF	534.000	534.000		
				100.000	-534.000		
					.000	\$-53,400.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 11 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0390	500-3002	CLASS AA CONCRETE	CY	426.000	41.800		
				925.000	.000		
					41.800	\$.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,073.000		
				260.000	.000		
					1,073.000	\$.00	\$278,980.00
		1 LT					
Category Amount:						\$-53,400.00	\$317,645.00
Category Number:		0802 BRIDGES					
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,072.470		
				260.000	.000		
					1,072.470	\$.00	\$278,842.20
		1 RT					
Category Amount:						\$0.00	\$278,842.20
Category Number:		0801 BRIDGES					
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	1,061.000		
				365.000	.000		
					1,061.000	\$.00	\$387,265.00
		1 LT					
Category Amount:						\$0.00	\$387,265.00
Category Number:		0802 BRIDGES					
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	1,060.540		
				365.000	.000		
					1,060.540	\$.00	\$387,097.10
		1 RT					
Category Amount:						\$0.00	\$387,097.10
Category Number:		0801 BRIDGES					
0420	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.950		
				82000.000	.050		
					1.000	\$4,100.00	\$82,000.00
		1 LT					
Category Amount:						\$4,100.00	\$82,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 12 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0430	150-1000	TRAFFIC CONTROL -	LS	1.000	.984		
				318700.000	.016		
					1.000	\$5,099.20	\$318,700.00
		0014075					
Category Amount:						\$5,099.20	\$318,700.00
Category Number: 0110 ROADWAY							
0435	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		3,100.000	531.910		
		IFIED BITUM MATL & H LIME		135.750	.000		
					531.910	\$0.00	\$72,206.78
Category Amount:						\$0.00	\$72,206.78
Category Number: 0801 BRIDGES							
0482	500-0100	GROOVED CONCRETE	SY	.000	1,734.595		
				21.020	140.405		
					1,875.000	\$2,951.31	\$39,412.50
		(ESCALATION) GROOVED CONCRETE					
Category Amount:						\$2,951.31	\$39,412.50
Category Number: 0110 ROADWAY							
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000	543.850		
				103.350	.000		
					543.850	\$0.00	\$56,206.90
Category Amount:						\$0.00	\$56,206.90
Category Number: 0801 BRIDGES							
0487	004-0022	EXTRA WORK -	LS	.000	.950		
				338455.650	.050		
					1.000	\$16,922.78	\$338,455.65
		(ESCALATION) SUPERSTR CONCRETE,CL D,BR NO-1 LT					
0497	500-2100	CONCRETE BARRIER	LF	.000	530.000		
				140.120	534.000		
					1,064.000	\$74,824.08	\$149,087.68
		(ESCALATION) CONCRETE BARRIER					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 13 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0503	500-3002	CLASS AA CONCRETE	CY	.000	423.900		
				1296.100	.000		
					423.900	\$.00	\$549,416.79
		(ESCALATION) CL AA CONCRETE					
0507	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-LT					
0512	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-RT					
0517	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	.000	265.000		
				511.430	.000		
					265.000	\$.00	\$135,528.95
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72, BR NO 1-LT					
0522	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	.000	265.160		
				511.430	.000		
					265.160	\$.00	\$135,610.78
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72,BR NO 1-RT					
Category Amount:						\$91,746.86	\$1,502,641.39
Category Number:		0610 ROADWAY					
0530	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL	GLM	3.000	.000		
				945.000	2.802		
					2.802	\$2,647.89	\$2,647.89
Category Amount:						\$2,647.89	\$2,647.89
Category Number:		0801 BRIDGES					
0532	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.980		
				50716.510	.020		
					1.000	\$1,014.33	\$50,716.51
		(ESCALATION) SUPERSTR REINF STEEL, BR NO 1-LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 14 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0542	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		.000	.980		
				58268.870	.020		
					1.000	\$1,165.38	\$58,268.87
		(ESCALATION) EPOXY COAT/SUP REINF ST, BR NO 1-LT					
Category Amount:						\$2,179.71	\$108,985.38
Category Number: 0802 BRIDGES							
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$0.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Category Number: 0100 ROADWAY							
0645	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000	.000		
				2500.000	1.000		
					1.000	\$2,500.00	\$2,500.00
Category Amount:						\$2,500.00	\$2,500.00
Category Number: 0300 ROADWAY							
0660	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		15.000	4.500		
		/SAND BAGS		435.000	1.500		
					6.000	\$652.50	\$2,610.00
Category Amount:						\$652.50	\$2,610.00
Category Number: 0100 ROADWAY							
0675	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		500.000	486.500		
				85.000	94.500		
					581.000	\$8,032.50	\$49,385.00
0842	641-1200	GUARDRAIL, TP W	LF	.000	5,988.180		
				27.650	1,961.640		
					7,949.820	\$54,239.35	\$219,812.52
		(ESCALATION) GUARDRAIL, TP W					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/12/2025

User: sandrews

Department of Transportation

Page 15 of 15

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0042

Pay Period: 10/07/2024
to 05/12/2025

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	383,415.010		
				1.000	18,024.000		
					401,439.010	\$18,024.00	\$401,439.01
		(IN#9)					
Category Amount:						\$80,295.85	\$670,636.53
	Category Number:	0801 BRIDGES					
9105	002-0010	REDUCTION OF PAY FOR -	LS	.000	.000		
				-14632.710	1.000		
					1.000	\$-14,632.71	(\$14,632.71)
		Reduction of pay for bridge ride quality failure -					
		\$14,632.71					
Category Amount:						\$-14,632.71	\$-14,632.71
Project Total Amount:						\$558,716.48	\$16,114,919.78