

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: sandrews

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0043

Pay Period: 05/13/2025
to 12/31/2025

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

1137 Days

Elapsed Calender Days:

1164 Days

Percent Time:

102.37

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
1487 FARMER RD., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/20/2021

Date Time Stopped:

12/11/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/14/2024

CONYERS

GA 30012-7016

Phone: (770)929-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$16,173,397.84

Original Contract Amount \$11,787,898.55

Funds Available \$58,478.06

Percent Complete 99.64%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$16,173,397.84	\$11,787,898.55	\$58,478.06	99.64%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: sandrews

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0043

Pay Period: 05/13/2025
to 12/31/2025

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$12,891,935.75	\$12,891,935.75	\$0.00
Non-Participating	\$3,222,984.03	\$3,222,984.03	\$0.00
Total Earnings	\$16,114,919.78	\$16,114,919.78	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,114,919.78	\$16,114,919.78	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$54,513.00	\$466,389.00	(\$411,876.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$54,513.00)	(\$466,389.00)	\$411,876.00
Total:	\$16,114,919.78	\$16,114,919.78	

Total Payable: **\$0.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: sandrews

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0043

Pay Period: 05/13/2025
to 12/31/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000 1650.000	4.180 .000 4.180	\$0.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000 2800.000	1.000 .000 1.000	\$0.00	\$2,800.00
0080	668-2100	DROP INLET, GP 1	EA	3.000 2750.000	3.000 .000 3.000	\$0.00	\$8,250.00
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2750.000	2.000 .000 2.000	\$0.00	\$5,500.00
Category Amount:						\$0.00	\$23,447.00
Category Number: 0100 ROADWAY							
0157	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PMB & H LIME (ESCALATION) ASPH CONC 12.5 MM OGFC, GP 2, INCL PMB & H LIME		.000 177.220	1,059.760 .000 1,059.760	\$0.00	\$187,810.67
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM & H LIME (ESCALATION) RECYCLED ASPH CONC LEVELING, INCL BITUM & H LIME		.000 137.970	2,181.740 .000 2,181.740	\$0.00	\$301,014.67
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF & H LIME (ESCALATION) RECYCLED ASPH CONC 25 MM SUPERPAVE, GF & H LIME		.000 115.680	1,884.820 .000 1,884.820	\$0.00	\$218,035.98
0179	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, GF & H LIME (ESCALATION) RECYCLED ASPH CONC 12.5 MM SUPERPAVE, GF & H LIME		.000 126.000	1,611.300 .000 1,611.300	\$0.00	\$203,023.80

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: sandrews

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0043

Pay Period: 05/13/2025
to 12/31/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 125.130	1,088.420 .000 1,088.420	\$0.00	\$136,193.99
		(ESCALATION) RECYL AC 19 MM SP,GP 1 OR 2,INC BM&HL					
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 179.150	3,194.260 .000 3,194.260	\$0.00	\$572,251.68
		(ESCALATION) RECY AC 12.5,SMA,GP2 ON,INCLP-,BM&HL					
0202	433-1000	REINF CONC APPROACH SLAB	SY	.000 220.350	1,013.200 .000 1,013.200	\$0.00	\$223,258.62
		(ESCALATION) REINF CONC APPROACH SLAB					
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 79.950	45.330 .000 45.330	\$0.00	\$3,624.13
		(ESCALATION) REINF CONC APPROACH SLAB					
0217	441-0301	CONC SPILLWAY, TP 1	EA	.000 2870.000	1.000 .000 1.000	\$0.00	\$2,870.00
		(ESCALATION) CONC SPILLWAY, TP 1					
Category Amount:						\$0.00	\$1,848,083.54
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,400.000 93.010	1,308.780 .000 1,308.780	\$0.00	\$121,729.63
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		12,200.000 86.980	11,285.590 .000 11,285.590	\$0.00	\$981,620.62
Category Amount:						\$0.00	\$1,103,350.25

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: sandrews

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0043

Pay Period: 05/13/2025
to 12/31/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0370	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 675000.000	1.000 .000 1.000	\$0.00	\$675,000.00
		1 LT					
Category Amount:						\$0.00	\$675,000.00
Category Number: 0110 ROADWAY							
0375	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,300.000 95.370	2,160.920 .000 2,160.920	\$0.00	\$206,086.94
Category Amount:						\$0.00	\$206,086.94
Category Number: 0802 BRIDGES							
0380	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 675000.000	1.000 .000 1.000	\$0.00	\$675,000.00
		1 RT					
Category Amount:						\$0.00	\$675,000.00
Category Number: 0801 BRIDGES							
0390	500-3002	CLASS AA CONCRETE	CY	426.000 925.000	41.800 .000 41.800	\$0.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000 260.000	1,073.000 .000 1,073.000	\$0.00	\$278,980.00
		1 LT					
Category Amount:						\$0.00	\$317,645.00
Category Number: 0802 BRIDGES							
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000 260.000	1,072.470 .000 1,072.470	\$0.00	\$278,842.20
		1 RT					
Category Amount:						\$0.00	\$278,842.20

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: sandrews

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0043

Pay Period: 05/13/2025
to 12/31/2025

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		1,061.000	1,061.000		
				365.000	.000		
		1 LT			1,061.000	\$.00	\$387,265.00
Category Amount:						\$0.00	\$387,265.00
Category Number: 0802 BRIDGES							
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		1,061.000	1,060.540		
				365.000	.000		
		1 RT			1,060.540	\$.00	\$387,097.10
Category Amount:						\$0.00	\$387,097.10
Category Number: 0110 ROADWAY							
0435	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		3,100.000	531.910		
		IFIED BITUM MATL & H LIME		135.750	.000		
					531.910	\$.00	\$72,206.78
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000	543.850		
				103.350	.000		
					543.850	\$.00	\$56,206.90
Category Amount:						\$0.00	\$128,413.68
Category Number: 0801 BRIDGES							
0497	500-2100	CONCRETE BARRIER	LF	.000	1,064.000		
				140.120	.000		
		(ESCALATION) CONCRETE BARRIER			1,064.000	\$.00	\$149,087.68
0503	500-3002	CLASS AA CONCRETE	CY	.000	423.900		
				1296.100	.000		
		(ESCALATION) CL AA CONCRETE			423.900	\$.00	\$549,416.79
0507	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-LT			267.000	\$.00	\$97,270.77

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2026

User: sandrews

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0043

Pay Period: 05/13/2025
to 12/31/2025

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0512	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
					267.000	\$.00	\$97,270.77
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-RT					
0517	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF	LF	.000	265.000		
				511.430	.000		
					265.000	\$.00	\$135,528.95
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72, BR NO 1-LT					
0522	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF	LF	.000	265.160		
				511.430	.000		
					265.160	\$.00	\$135,610.78
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72,BR NO 1-RT					
Category Amount:						\$0.00	\$1,164,185.74
Category Number:		0802 BRIDGES					
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Project Total Amount:						\$0.00	\$16,114,919.78