

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2023

User: 01041894

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0011

Pay Period: 01/01/2023
to 08/08/2023

Contract Location:

US 129/SR 247 AT SR 247 SPUR. (E)

Time Allowed: 370 Days

Elapsed Calender Days: 550 Days

Percent Time: 148.65

District: 3

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 05/21/2021

Date Awarded: 06/04/2021

Date Contract Executed: 07/26/2021

Date Notice to Proceed: 07/27/2021

Date Work Began: 01/13/2022

Date Time Stopped: 01/27/2023

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$2,172,464.93

Original Contract Amount \$1,969,216.10

Funds Available \$17,527.87

Percent Complete 100.96%

Counties:

Houston

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016111	\$2,172,464.93	\$1,969,216.10	\$17,527.87	99.19%	\$134,376.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2023

User: 01041894

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0011

Pay Period: 01/01/2023
to 08/08/2023

Project Number: 0016111 US 129/SR 247 - INTER IMPROV

Federal State Project Number: 0016111

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,193,277.06	\$2,053,149.51	\$140,127.55
Total Earnings	\$2,193,277.06	\$2,053,149.51	\$140,127.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,193,277.06	\$2,053,149.51	\$140,127.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$38,340.00)	(\$32,589.00)	(\$5,751.00)
Total:	\$2,154,937.06	\$2,020,560.51	
		Total Payable:	\$134,376.55

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2023

User: 01041894

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0011

Pay Period: 01/01/2023
to 08/08/2023

Project Number 0016111

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.985		
				100000.000	.015		
					1.000	\$1,500.00	\$100,000.00
		0016111					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				100000.000	.350		
					1.000	\$35,000.00	\$100,000.00
0015	210-0100	GRADING COMPLETE -	LS	1.000	.975		
				559600.000	.025		
					1.000	\$13,990.00	\$559,600.00
		0016111					
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		956.000	739.530		
				95.000	.000		
					739.530	\$.00	\$70,255.35
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		973.000	1,263.090		
				85.000	.000		
					1,263.090	\$.00	\$107,362.65
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		675.000	927.880		
				95.000	.000		
					927.880	\$.00	\$88,148.60
0065	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		421.000	420.930		
				142.000	.000		
					420.930	\$.00	\$59,772.06
0075	441-0108	CONC SIDEWALK, 8 IN	SY	116.000	62.330		
				80.000	.000		
					62.330	\$.00	\$4,986.40
0085	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,444.000	2,501.000		
				18.000	.000		
					2,501.000	\$.00	\$45,018.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2023

User: 01041894

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0011

Pay Period: 01/01/2023
to 08/08/2023

Project Number 0016111

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,592.000 21.500	1,555.000 .000 1,555.000	\$.00	\$33,432.50
0100	441-6720	CONC CURB & GUTTER, 6 IN X 30 IN, TP 7	LF	227.000 20.000	227.000 .000 227.000	\$.00	\$4,540.00
0125	441-0303	CONC SPILLWAY, TP 3	EA	2.000 1625.000	2.000 .000 2.000	\$.00	\$3,250.00
0165	668-1100	CATCH BASIN, GP 1	EA	2.000 2800.000	2.000 .000 2.000	\$.00	\$5,600.00
0175	668-2100	DROP INLET, GP 1	EA	9.000 2500.000	9.000 .000 9.000	\$.00	\$22,500.00
0185	668-5000	JUNCTION BOX	EA	1.000 2500.000	1.000 .000 1.000	\$.00	\$2,500.00
0230	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LF		7,783.000 0.450	.000 9,336.000 9,336.000	\$4,201.20	\$4,201.20
0235	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		8,874.000 0.450	.000 10,803.000 10,803.000	\$4,861.35	\$4,861.35
0240	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		520.000 2.100	.000 502.000 502.000	\$1,054.20	\$1,054.20

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2023

User: 01041894

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0011

Pay Period: 01/01/2023
to 08/08/2023

Project Number 0016111

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number: 0100 ROADWAY							
0245	653-4830	THERMOPLASTIC SKIP TRAF STRIPE, 18 IN, WH GLF		111.000	.000		
				2.100	103.000		
					103.000	\$216.30	\$216.30
0250	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	141.000	.000		
				6.250	157.110		
					157.110	\$981.94	\$981.94
0255	653-0296	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		3.000	.000		
				160.000	3.000		
					3.000	\$480.00	\$480.00
0270	163-0232	TEMPORARY GRASSING	AC	3.000	10.289		
				1200.000	3.880		
					14.169	\$4,656.00	\$17,002.80
0275	163-0240	MULCH	TN	12.000	11.740		
				365.000	3.600		
					15.340	\$1,314.00	\$5,599.10
0295	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		14.000	2.250		
				175.000	.750		
					3.000	\$131.25	\$525.00
0300	163-1930	CONSTRUCT AND REMOVE COMPOST FILTER S LF		150.000	130.900		
				7.000	43.633		
					174.533	\$305.43	\$1,221.73
0350	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	13,490.000	7,876.500		
				3.550	2,625.500		
					10,502.000	\$9,320.53	\$37,282.10
0360	700-6910	PERMANENT GRASSING	AC	3.000	.000		
				3400.000	9.629		
					9.629	\$32,738.60	\$32,738.60

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2023

User: 01041894

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0011

Pay Period: 01/01/2023
to 08/08/2023

Project Number 0016111

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0370	700-8000	FERTILIZER MIXED GRADE	TN	2.000	2.440		
				760.000	.800		
					3.240	\$608.00	\$2,462.40
0380	700-9300	SOD	SY	3,200.000	212.930		
				10.000	2,569.000		
					2,781.930	\$25,690.00	\$27,819.30
0440	702-0212	CRATAEGUS VIRIDIS -	EA	3.000	1.500		
				1150.000	1.500		
					3.000	\$1,725.00	\$3,450.00
		WINTER KING, 3 IN CAL					
0445	702-0470	ILEX VOMITORIA NANA -	EA	75.000	28.500		
				47.500	28.500		
					57.000	\$1,353.75	\$2,707.50
		DWARF YAUPON, 3 GAL					
0460	441-0304	CONC SPILLWAY, TP 4	EA	1.000	1.000		
				1700.000	.000		
					1.000	\$.00	\$1,700.00
9010	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	219.860		
				94.250	.000		
					219.860	\$.00	\$20,721.81
		TEMP RECYCL AC LEVELING					
9015	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		.000	383.480		
		L BITUM MATL & H LIME		109.250	.000		
					383.480	\$.00	\$41,895.19
		TEMP RECYCLED AC 9.5MM					
9025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	218.880		
		L & H LIME		94.250	.000		
					218.880	\$.00	\$20,629.44
		TEMP RECYCLED AC 19MM					
Category Amount:						\$140,127.55	\$1,434,515.52
Project Total Amount:						\$140,127.55	\$2,193,277.06