

Rpt-ID: RCPESPRJ

Georgia

Date: 01/28/2025

User: 01041894

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0012

Pay Period: 08/09/2023
to 01/28/2025

Contract Location:

US 129/SR 247 AT SR 247 SPUR. (E)

Time Allowed:

514 Days

Elapsed Calender Days:

550 Days

Percent Time:

107.00

District: 3

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let:

05/21/2021

Date Awarded:

06/04/2021

Date Contract Executed:

07/26/2021

Date Notice to Proceed:

07/27/2021

Date Work Began:

01/13/2022

Date Time Stopped:

01/27/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/22/2022

DUNCAN

SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$2,219,838.98

Original Contract Amount \$1,969,216.10

Funds Available \$29,165.54

Percent Complete 99.03%

Counties:

Houston

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016111	\$2,219,838.98	\$1,969,216.10	\$29,165.54	98.69%	\$35,736.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/28/2025

User: 01041894

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0012

Pay Period: 08/09/2023
to 01/28/2025

Project Number: 0016111 US 129/SR 247 - INTER IMPROV

Federal State Project Number: 0016111

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,198,341.44	\$2,193,277.06	\$5,064.38
Total Earnings	\$2,198,341.44	\$2,193,277.06	\$5,064.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,198,341.44	\$2,193,277.06	\$5,064.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$7,668.00)	(\$38,340.00)	\$30,672.00
Total:	\$2,190,673.44	\$2,154,937.06	
		Total Payable:	\$35,736.38

Rpt-ID: RCPESPRJ

Georgia

Date: 01/28/2025

User: 01041894

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0012

Pay Period: 08/09/2023
to 01/28/2025

Project Number 0016111

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		956.000 95.000	739.530 .000 739.530	\$0.00	\$70,255.35
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		973.000 85.000	1,263.090 .000 1,263.090	\$0.00	\$107,362.65
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		675.000 95.000	927.880 .000 927.880	\$0.00	\$88,148.60
0065	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		421.000 142.000	420.930 .000 420.930	\$0.00	\$59,772.06
0075	441-0108	CONC SIDEWALK, 8 IN	SY	116.000 80.000	62.330 .000 62.330	\$0.00	\$4,986.40
0085	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,444.000 18.000	2,501.000 .000 2,501.000	\$0.00	\$45,018.00
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,592.000 21.500	1,555.000 .000 1,555.000	\$0.00	\$33,432.50
0100	441-6720	CONC CURB & GUTTER, 6 IN X 30 IN, TP 7	LF	227.000 20.000	227.000 .000 227.000	\$0.00	\$4,540.00
0125	441-0303	CONC SPILLWAY, TP 3	EA	2.000 1625.000	2.000 .000 2.000	\$0.00	\$3,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/28/2025

User: 01041894

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101546-0

Estimate Number: 0012

Pay Period: 08/09/2023
to 01/28/2025

Project Number 0016111

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0165	668-1100	CATCH BASIN, GP 1	EA	2.000 2800.000	2.000 .000 2.000	\$0.00	\$5,600.00
0175	668-2100	DROP INLET, GP 1	EA	9.000 2500.000	9.000 .000 9.000	\$0.00	\$22,500.00
0185	668-5000	JUNCTION BOX	EA	1.000 2500.000	1.000 .000 1.000	\$0.00	\$2,500.00
0275	163-0240	MULCH	TN	12.000 365.000	15.340 13.875 29.215	\$5,064.38	\$10,663.48
0460	441-0304	CONC SPILLWAY, TP 4	EA	1.000 1700.000	1.000 .000 1.000	\$0.00	\$1,700.00
9010	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 94.250	219.860 .000 219.860	\$0.00	\$20,721.81
		TEMP RECYCL AC LEVELING					
9015	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN L BITUM MATL & H LIME		.000 109.250	383.480 .000 383.480	\$0.00	\$41,895.19
		TEMP RECYCLED AC 9.5MM					
9025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 94.250	218.880 .000 218.880	\$0.00	\$20,629.44
		TEMP RECYCLED AC 19MM					
Category Amount:						\$5,064.38	\$542,975.48
Project Total Amount:						\$5,064.38	\$2,198,341.44