

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: C0005686

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0002

Pay Period: 11/01/2021
to 11/30/2021

Contract Location:

US 29/SR 8 OVER SOUTH FORK BROAD RIVER. (E)

Time Allowed: 622 Days

Elapsed Calender Days: 75 Days

Percent Time: 12.06

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 07/01/2021

Date Notice to Proceed: 09/17/2021

SNELLVILLE GA 30078-0306

Date Work Began: 09/30/2021

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,806,028.96

Original Contract Amount \$4,759,733.23

Funds Available \$4,185,017.49

Percent Complete 5.53%

Counties:

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013996	\$4,806,028.96	\$4,759,733.23	\$4,185,017.49	12.92%	\$109,206.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: C0005686

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0002

Pay Period: 11/01/2021
to 11/30/2021

Project Number: 0013996 SR 8 - BRDG REPLT

Federal State Project Number: 0013996

	Total to Date	Prev to Date	This Estimate
Participating	\$212,572.71	\$144,370.69	\$68,202.02
Non-Participating	\$53,143.18	\$36,092.68	\$17,050.50
Total Earnings	\$265,715.89	\$180,463.37	\$85,252.52
Stockpiled Materials	\$355,295.58	\$331,342.10	\$23,953.48
Gross Earnings	\$621,011.47	\$511,805.47	\$109,206.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$621,011.47	\$511,805.47	

Total Payable: **\$109,206.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: C0005686

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0002

Pay Period: 11/01/2021
to 11/30/2021

Project Number 0013996

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0090	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	431.000 3.350	296.000 100.000 396.000	\$335.00	\$1,326.60
0105	210-0100	GRADING COMPLETE - 0013996	LS	1.000 532100.000	.250 .107 .357	\$56,934.70	\$189,959.70
0110	150-1000	TRAFFIC CONTROL - 0013996	LS	1.000 118100.000	.250 .107 .357	\$12,636.70	\$42,161.70
Category Amount:						\$69,906.40	\$233,448.00
Category Number: 0300 ROADWAY							
0205	163-0240	MULCH	TN	145.000 55.000	4.035 3.200 7.235	\$176.00	\$397.93
0215	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	7,524.000 4.900	2,191.000 864.500 3,055.500	\$4,236.05	\$14,971.95
0225	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	756.000 14.000	294.750 157.500 452.250	\$2,205.00	\$6,331.50
0230	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		16.000 465.000	.000 3.750 3.750	\$1,743.75	\$1,743.75
0240	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		5.000 1910.000	.000 .750 .750	\$1,432.50	\$1,432.50

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2021

User: C0005686

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0002

Pay Period: 11/01/2021
to 11/30/2021

Project Number 0013996

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0270	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		3.000 1820.000	.000 1.000 1.000	\$1,820.00	\$1,820.00
0320	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 2840.000	.000 1.000 1.000	\$2,840.00	\$2,840.00
Category Amount:						\$14,453.30	\$29,537.63
Category Number: 0400 ROADWAY							
0370	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,494.000 44.000	.000 18.333 18.333	\$806.65	\$806.65
0385	603-7000	PLASTIC FILTER FABRIC	SY	3,685.000 4.700	.000 18.333 18.333	\$86.17	\$86.17
Category Amount:						\$892.82	\$892.82
Category Number: 0801 BRIDGE 1 - OVER SOUTH FORK BROAD RIVER							
0485	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		1,791.000 303.000	.000 .000 .000	\$0.00	\$0.00
	1						
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$85,252.52	\$265,715.89