

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005686

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Contract Location:

US 29/SR 8 OVER SOUTH FORK BROAD RIVER. (E)

Time Allowed: 622 Days

Elapsed Calender Days: 561 Days

Percent Time: 90.19

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 07/01/2021

Date Notice to Proceed: 09/17/2021

Date Work Began: 09/30/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2023

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,585,822.96

Original Contract Amount \$4,759,733.23

Funds Available \$970,216.87

Percent Complete 78.84%

Counties:

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013996	\$4,585,822.96	\$4,759,733.23	\$970,216.87	78.84%	\$105,263.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005686

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Project Number: 0013996 SR 8 - BRDG REPLT

Federal State Project Number: 0013996

	Total to Date	Prev to Date	This Estimate
Participating	\$2,892,484.89	\$2,808,274.27	\$84,210.62
Non-Participating	\$723,121.20	\$702,068.55	\$21,052.65
Total Earnings	\$3,615,606.09	\$3,510,342.82	\$105,263.27
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,615,606.09	\$3,510,342.82	\$105,263.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,615,606.09	\$3,510,342.82	

Total Payable: **\$105,263.27**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: C0005686

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0018

Pay Period: 03/01/2023

to 03/31/2023

Project Number 0013996

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	3,861.000	1,975.940		
				34.250	1,271.980		
					3,247.920	\$43,565.32	\$111,241.26
0010	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		275.000	421.380		
		L BITUM MATL & H LIME		110.000	.000		
					421.380	\$0.00	\$46,351.80
0020	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,083.000	682.990		
		L & H LIME		84.500	.000		
					682.990	\$0.00	\$57,712.66
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		53.000	56.190		
				96.750	.000		
					56.190	\$0.00	\$5,436.38
0065	318-3000	AGGR SURF CRS	TN	510.000	430.270		
				34.250	51.570		
					481.840	\$1,766.27	\$16,503.02
0105	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				532100.000	.080		
					.880	\$42,568.00	\$468,248.00
		0013996					
0110	150-1000	TRAFFIC CONTROL -	LS	1.000	.983		
				118100.000	.017		
					1.000	\$2,007.70	\$118,100.00
		0013996					
Category Amount:						\$89,907.29	\$823,593.12
Category Number: 0300 ROADWAY							
0205	163-0240	MULCH	TN	145.000	15.811		
				55.000	1.159		
					16.970	\$63.75	\$933.35

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005686

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0013996

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0220	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,762.000 0.100	1,596.000 137.000 1,733.000	\$13.70	\$173.30
0265	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		600.000 27.750	200.000 80.000 280.000	\$2,220.00	\$7,770.00
0320	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 2840.000	16.000 1.000 17.000	\$2,840.00	\$48,280.00
Category Amount:						\$5,137.45	\$57,156.65
Category Number: 0400 ROADWAY							
0370	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,494.000 44.000	1,218.333 752.000 1,970.333	\$33,088.00	\$86,694.65
0375	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	133.000 59.250	118.222 25.000 143.222	\$1,481.25	\$8,485.90
Category Amount:						\$34,569.25	\$95,180.55
Category Number: 0801 BRIDGE 1 - OVER SOUTH FORK BROAD RIVER							
0470	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 666700.000	1.000 .000 1.000	\$0.00	\$666,700.00
0475	500-2100	CONCRETE BARRIER	LF	592.000 108.250	592.000 .000 592.000	\$0.00	\$64,084.00
0480	500-3002	CLASS AA CONCRETE	CY	159.000 860.000	159.000 .000 159.000	\$0.00	\$136,740.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: C0005686

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0018

Pay Period: 03/01/2023

to 03/31/2023

Project Number 0013996

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE 1 - OVER SOUTH FORK BROAD RIVER					
0485	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,791.000	1,791.130		
				303.000	.000		
					1,791.130	\$.00	\$542,712.39
		1					
0520	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,181.000	928.222		
				59.750	-465.333		
					462.889	\$-27,803.65	\$27,657.62
0525	603-7000	PLASTIC FILTER FABRIC	SY	1,181.000	462.889		
				4.700	734.667		
					1,197.556	\$3,452.93	\$5,628.51
Category Amount:						\$-24,350.72	\$1,443,522.52
Project Total Amount:						\$105,263.27	\$3,615,606.09