

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2023

User: C0005686

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0022

Pay Period: 06/10/2023
to 06/10/2023

Contract Location:

US 29/SR 8 OVER SOUTH FORK BROAD RIVER. (E)

Time Allowed:

622 Days

Elapsed Calender Days:

631 Days

Percent Time:

101.45

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

07/01/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

09/30/2021

Date Time Stopped:

06/09/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2023

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,585,822.96

Original Contract Amount \$4,759,733.23

Funds Available \$100,810.01

Percent Complete 97.80%

Counties:

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013996	\$4,585,822.96	\$4,759,733.23	\$100,810.01	97.80%	\$10,653.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2023

User: C0005686

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0022

Pay Period: 06/10/2023
to 06/10/2023

Project Number: 0013996 SR 8 - BRDG REPLT

Federal State Project Number: 0013996

	Total to Date	Prev to Date	This Estimate
Participating	\$3,588,010.34	\$3,579,487.90	\$8,522.44
Non-Participating	\$897,002.61	\$894,871.99	\$2,130.62
Total Earnings	\$4,485,012.95	\$4,474,359.89	\$10,653.06
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,485,012.95	\$4,474,359.89	\$10,653.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$10,521.00	\$10,521.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$10,521.00)	(\$10,521.00)	\$0.00
Total:	\$4,485,012.95	\$4,474,359.89	

Total Payable: **\$10,653.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2023

User: C0005686

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0022

Pay Period: 06/10/2023

to 06/10/2023

Project Number 0013996

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		275.000 110.000	421.380 .000 421.380	\$0.00	\$46,351.80
0015	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		891.000 93.000	1,005.710 .000 1,005.710	\$0.00	\$93,531.03
0020	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,083.000 84.500	1,155.100 .000 1,155.100	\$0.00	\$97,605.95
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		824.000 88.000	690.370 .000 690.370	\$0.00	\$60,752.56
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		53.000 96.750	56.190 .000 56.190	\$0.00	\$5,436.38
0070	433-1000	REINF CONC APPROACH SLAB	SY	284.000 239.000	280.000 .000 280.000	\$0.00	\$66,920.00
0130	641-1200	GUARDRAIL, TP W	LF	653.000 22.250	653.000 34.500 687.500	\$767.63	\$15,296.88
Category Amount:						\$767.63	\$385,894.60
Category Number: 0200 ROADWAY							
0150	668-2100	DROP INLET, GP 1	EA	2.000 3810.000	3.000 .000 3.000	\$0.00	\$11,430.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2023

User: C0005686

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0022

Pay Period: 06/10/2023
to 06/10/2023

Project Number 0013996

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0155	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2090.000	2.000 .000 2.000	\$0.00	\$4,180.00
0160	441-0050	CONC SLOPE DRAIN	SY	44.000 126.000	93.780 .000 93.780	\$0.00	\$11,816.28
0165	668-1100	CATCH BASIN, GP 1	EA	1.000 6000.000	1.000 .000 1.000	\$0.00	\$6,000.00
Category Amount:						\$0.00	\$33,426.28
Category Number: 0300 ROADWAY							
0215	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	7,524.000 4.900	4,539.750 858.250 5,398.000	\$4,205.43	\$26,450.20
0320	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 2840.000	19.000 2.000 21.000	\$5,680.00	\$59,640.00
Category Amount:						\$9,885.43	\$86,090.20
Category Number: 0801 BRIDGE 1 - OVER SOUTH FORK BROAD RIVER							
0470	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 666700.000	1.000 .000 1.000	\$0.00	\$666,700.00
0475	500-2100	CONCRETE BARRIER	LF	592.000 108.250	592.000 .000 592.000	\$0.00	\$64,084.00
0480	500-3002	CLASS AA CONCRETE	CY	159.000 860.000	159.000 .000 159.000	\$0.00	\$136,740.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2023

User: C0005686

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0022

Pay Period: 06/10/2023
to 06/10/2023

Project Number 0013996

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE 1 - OVER SOUTH FORK BROAD RIVER							
0485	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,791.000	1,791.130		
				303.000	.000		
					1,791.130	\$.00	\$542,712.39
		1					
Category Amount:						\$0.00	\$1,410,236.39
Project Total Amount:						\$10,653.06	\$4,485,012.95