

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2022

User: C0009231

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101585-0

Estimate Number: 0005

Pay Period: 05/01/2022
to 05/31/2022

Contract Location:

8.092MI.MILL&RESURF@US27/SR1 LOOP@NORTH OF SR1

Time Allowed: 311 Days

Elapsed Calender Days: 311 Days

Percent Time: 100.00

District: 6

Area: 04

Contractor:

NORTHWEST GEORGIA PAVING, INC.
770-773-9692

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 06/23/2021

Date Notice to Proceed: 06/24/2021

CALHOUN GA 30701-2647

Date Work Began: 01/24/2022

Phone: (770)773-9692

Date Time Stopped: 04/30/2022

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2022

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$4,090,377.10

Original Contract Amount \$4,090,377.10

Funds Available \$410,163.98

Percent Complete 89.97%

Counties:

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006114	\$4,090,377.10	\$4,090,377.10	\$410,163.98	89.97%	\$140,261.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2022

User: C0009231

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101585-0

Estimate Number: 0005

Pay Period: 05/01/2022
to 05/31/2022

Project Number: M006114 US 27/SR 1 - MILLING, PLMX RSRF

Federal State Project Number: M006114

	Total to Date	Prev to Date	This Estimate
Participating	\$3,680,213.12	\$3,539,951.69	\$140,261.43
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$3,680,213.12	\$3,539,951.69	\$140,261.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,680,213.12	\$3,539,951.69	\$140,261.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,680,213.12	\$3,539,951.69	

Total Payable: \$140,261.43

Rpt-ID: RCPEsprj

Georgia

Date: 06/10/2022

User: C0009231

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101585-0

Estimate Number: 0005

Pay Period: 05/01/2022
to 05/31/2022

Project Number M006114

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		1,050.000 125.000	500.350 .000 500.350	\$.00	\$62,543.75
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		31,723.000 82.000	26,298.670 .000 26,298.670	\$.00	\$2,156,490.94
0023	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME 0.98 pay factor		.000 80.360	1,700.250 .000 1,700.250	\$.00	\$136,632.09
0070	652-0110	PAVEMENT MARKING, ARROW, TP 1	EA	1.000 100.000	.000 .000 .000	\$.00	\$0.00
0075	652-5301	SOLID TRAF STRIPE, 6 IN, WHITE	LF	450.000 1.000	.000 425.000 425.000	\$425.00	\$425.00
0080	652-6301	SKIP TRAF STRIPE, 6 IN, WHITE	GLF	200.000 0.650	.000 189.000 189.000	\$122.85	\$122.85
0085	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		2.000 65.000	.000 3.000 3.000	\$195.00	\$195.00
0090	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		232.000 65.000	.000 223.000 223.000	\$14,495.00	\$14,495.00
0095	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		2.000 100.000	.000 2.000 2.000	\$200.00	\$200.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/10/2022

User: C0009231

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2101585-0

Estimate Number: 0005

Pay Period: 05/01/2022
to 05/31/2022

Project Number M006114

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0100	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		12.000 100.000	.000 10.000 10.000	\$1,000.00	\$1,000.00
0105	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		1,690.000 6.000	.000 1,500.000 1,500.000	\$9,000.00	\$9,000.00
0110	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		6,600.000 1.500	.000 5,500.000 5,500.000	\$8,250.00	\$8,250.00
0115	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF		18.350 2000.000	.000 14.000 14.000	\$28,000.00	\$28,000.00
0120	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LM		17.020 2000.000	.000 13.000 13.000	\$26,000.00	\$26,000.00
0190	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI GLM		17.610 1200.000	.000 17.000 17.000	\$20,400.00	\$20,400.00
0195	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YEL GLM		15.000 1200.000	.000 4.700 4.700	\$5,640.00	\$5,640.00
0200	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		8,980.000 3.000	.000 3,400.000 3,400.000	\$10,200.00	\$10,200.00
0205	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		3,000.000 3.000	.000 2,080.000 2,080.000	\$6,240.00	\$6,240.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/10/2022

User: C0009231

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2101585-0

Estimate Number: 0005

Pay Period: 05/01/2022
to 05/31/2022

Project Number M006114

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0210	654-1001	RAISED PVMT MARKERS TP 1	EA	1,133.000	.000		
				3.000	2,250.000		
					2,250.000	\$6,750.00	\$6,750.00
0215	654-1003	RAISED PVMT MARKERS TP 3	EA	1,521.000	.000		
				3.000	2,824.000		
					2,824.000	\$8,472.00	\$8,472.00
0900	002-0005	PENALTY -	*	.000	.000		
				1.000	-5,128.420		
					-5,128.420	\$-5,128.42	(\$5,128.42)
		Failing Asphalt Smoothness Penalty					
Category Amount:						\$140,261.43	\$2,495,928.21
Project Total Amount:						\$140,261.43	\$3,680,213.12