

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: 01098637

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0016

Pay Period: 01/01/2023
to 01/31/2023

Contract Location:

SR 136 OVER CHESTATEE RIVER. (E)

Time Allowed:

656 Days

Elapsed Calender Days:

475 Days

Percent Time:

72.41

District: 1

Area: 01

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let:

07/16/2021

Date Awarded:

09/17/2021

Date Contract Executed:

10/04/2021

Date Notice to Proceed:

10/14/2021

Date Work Began:

10/18/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2023

OPELIKA

AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,194,415.98

Original Contract Amount \$9,133,014.94

Funds Available \$1,256,390.88

Percent Complete 83.13%

Counties:

Dawson Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007170	\$9,194,415.98	\$9,133,014.94	\$1,256,390.88	86.34%	\$282,393.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: 01098637

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0016

Pay Period: 01/01/2023
to 01/31/2023

Project Number: 0007170 SR 136 - BRDG REPL

Federal State Project Number: 0007170

	Total to Date	Prev to Date	This Estimate
Participating	\$6,114,392.80	\$5,888,477.92	\$225,914.88
Non-Participating	\$1,528,598.23	\$1,472,119.50	\$56,478.73
Total Earnings	\$7,642,991.03	\$7,360,597.42	\$282,393.61
Stockpiled Materials	\$295,034.07	\$295,034.07	\$0.00
Gross Earnings	\$7,938,025.10	\$7,655,631.49	\$282,393.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,938,025.10	\$7,655,631.49	

Total Payable: **\$282,393.61**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: 01098637

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0016

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0007170

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0020	641-1100	GUARDRAIL, TP T	LF	84.000 70.000	.000 61.500 61.500	\$4,305.00	\$4,305.00
0025	641-1200	GUARDRAIL, TP W	LF	1,756.000 21.000	.000 865.125 865.125	\$18,167.63	\$18,167.63
0035	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		2.000 8600.000	.000 1.000 1.000	\$8,600.00	\$8,600.00
0045	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	217.000 25.000	86.000 112.800 198.800	\$2,820.00	\$4,970.00
0065	310-1101	GR AGGR BASE CRS, INCL MATL	TN	5,049.000 38.000	4,176.460 319.050 4,495.510	\$12,123.90	\$170,829.38
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,318.000 107.000	869.240 460.910 1,330.150	\$49,317.37	\$142,326.05
0085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,492.000 93.100	728.810 214.010 942.820	\$19,924.33	\$87,776.54
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		749.000 94.600	440.530 108.320 548.850	\$10,247.07	\$51,921.21
0095	413-0750	TACK COAT	GL	653.000 7.000	581.000 184.000 765.000	\$1,288.00	\$5,355.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: 01098637

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0016

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0007170

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0100	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		284.000 225.000	284.450 .000 284.450	\$0.00	\$64,001.25
0150	441-0303	CONC SPILLWAY, TP 3	EA	3.000 1800.000	1.000 2.000 3.000	\$3,600.00	\$5,400.00
0175	668-1100	CATCH BASIN, GP 1	EA	2.000 2500.000	.750 .750 1.500	\$1,875.00	\$3,750.00
0180	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	.200 600.000	.000 1.167 1.167	\$700.20	\$700.20
0190	441-0050	CONC SLOPE DRAIN	SY	31.000 129.000	2.347 28.444 30.791	\$3,669.28	\$3,972.04
0195	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	12.000 660.000	9.260 .000 9.260	\$0.00	\$6,111.60
0255	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		8.000 165.000	5.250 .250 5.500	\$41.25	\$907.50
0270	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		411.000 25.000	140.625 83.000 223.625	\$2,075.00	\$5,590.63
0275	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,982.000 1.000	843.000 170.000 1,013.000	\$170.00	\$1,013.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: 01098637

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0016

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0007170

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0345	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1050.000	14.000 1.000 15.000	\$1,050.00	\$15,750.00
0350	163-0240	MULCH	TN	165.000 80.000	92.492 12.730 105.222	\$1,018.40	\$8,417.76
0380	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		85.000 25.000	.000 42.270 42.270	\$1,056.75	\$1,056.75
0385	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		87.000 21.000	.000 25.460 25.460	\$534.66	\$534.66
0390	636-2070	GALV STEEL POSTS, TP 7	LF	281.000 9.000	.000 154.600 154.600	\$1,391.40	\$1,391.40
0395	636-2080	GALV STEEL POSTS, TP 8	LF	80.000 13.000	.000 30.400 30.400	\$395.20	\$395.20
Category Amount:						\$144,370.44	\$613,242.80
Category Number: 0801 BRIDGE NO 1 - OVER CHESTATEE RIVER							
0435	500-0100	GROOVED CONCRETE	SY	2,601.000 10.000	.000 2,601.000 2,601.000	\$26,010.00	\$26,010.00
0440	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 809814.960	.948 .002 .950	\$1,619.63	\$769,324.21

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: 01098637

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0016

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0007170

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGE NO 1 - OVER CHESTATEE RIVER					
0445	500-2100	CONCRETE BARRIER	LF	1,221.000	.000		
				90.000	1,220.150		
					1,220.150	\$109,813.50	\$109,813.50
0450	500-3002	CLASS AA CONCRETE	CY	327.000	326.200		
				1100.820	.000		
					326.200	\$0.00	\$359,087.48
0460	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		4,283.000	4,282.540		
				354.440	.000		
					4,282.540	\$0.00	\$1,517,903.48
		1					
0470	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.948		
				290022.460	.002		
					.950	\$580.04	\$275,521.34
		1					
Category Amount:						\$138,023.17	\$3,057,660.01
	Category Number:	0100 ROADWAY					
0525	500-3101	CLASS A CONCRETE	CY	5.000	6.330		
				600.000	.000		
					6.330	\$0.00	\$3,798.00
Category Amount:						\$0.00	\$3,798.00
Project Total Amount:						\$282,393.61	\$7,642,991.03