

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: 01098637

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Contract Location:

SR 136 OVER CHESTATEE RIVER. (E)

Time Allowed: 656 Days

Elapsed Calender Days: 534 Days

Percent Time: 81.40

District: 1

Area: 01

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 07/16/2021

Date Awarded: 09/17/2021

Date Contract Executed: 10/04/2021

Date Notice to Proceed: 10/14/2021

Date Work Began: 10/18/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2023

OPELIKA AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,194,415.98

Original Contract Amount \$9,133,014.94

Funds Available \$653,387.18

Percent Complete 89.68%

Counties:

Dawson Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007170	\$9,194,415.98	\$9,133,014.94	\$653,387.18	92.89%	\$259,037.26

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: 01098637

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Project Number: 0007170 SR 136 - BRDG REPL

Federal State Project Number: 0007170

	Total to Date	Prev to Date	This Estimate
Participating	\$6,596,795.75	\$6,389,565.96	\$207,229.79
Non-Participating	\$1,649,198.98	\$1,597,391.51	\$51,807.47
Total Earnings	\$8,245,994.73	\$7,986,957.47	\$259,037.26
Stockpiled Materials	\$295,034.07	\$295,034.07	\$0.00
Gross Earnings	\$8,541,028.80	\$8,281,991.54	\$259,037.26
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,541,028.80	\$8,281,991.54	

Total Payable: **\$259,037.26**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: 01098637

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007170

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.820		
				2830259.240	.030		
					.850	\$84,907.78	\$2,405,720.35
		0007170					
Category Amount:						\$84,907.78	\$2,405,720.35
Category Number:		0801 BRIDGE NO 1 - OVER CHESTATEE RIVER					
0015	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.200		
				275705.270	.500		
					.700	\$137,852.64	\$192,993.69
		22+70					
Category Amount:						\$137,852.64	\$192,993.69
Category Number:		0100 ROADWAY					
0065	310-1101	GR AGGR BASE CRS, INCL MATL	TN	5,049.000	4,495.510		
				38.000	480.790		
					4,976.300	\$18,270.02	\$189,099.40
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,318.000	1,330.150		
				107.000	.000		
					1,330.150	\$0.00	\$142,326.05
0085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,492.000	942.820		
		TL & H LIME		93.100	.000		
					942.820	\$0.00	\$87,776.54
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		749.000	548.850		
		L & H LIME		94.600	.000		
					548.850	\$0.00	\$51,921.21
0100	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		284.000	284.450		
				225.000	.000		
					284.450	\$0.00	\$64,001.25
0150	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				1800.000	.000		
					3.000	\$0.00	\$5,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: 01098637

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007170

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0175	668-1100	CATCH BASIN, GP 1	EA	2.000	1.500		
				2500.000	.000		
					1.500	\$.00	\$3,750.00
0190	441-0050	CONC SLOPE DRAIN	SY	31.000	30.790		
				129.000	.000		
					30.790	\$.00	\$3,971.91
0195	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	12.000	9.260		
				660.000	.000		
					9.260	\$.00	\$6,111.60
0270	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		411.000	253.625		
				25.000	70.000		
					323.625	\$1,750.00	\$8,090.63
0280	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	7,964.000	6,391.250		
				2.750	95.500		
					6,486.750	\$262.63	\$17,838.56
0300	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	11,185.000	7,490.830		
				2.650	3,257.490		
					10,748.320	\$8,632.35	\$28,483.05
0345	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	16.000		
				1050.000	1.000		
					17.000	\$1,050.00	\$17,850.00
0355	700-6910	PERMANENT GRASSING	AC	6.000	1.894		
				925.000	.673		
					2.567	\$622.53	\$2,374.48
0360	700-7000	AGRICULTURAL LIME	TN	33.000	.300		
				225.000	.080		
					.380	\$18.00	\$85.50

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: 01098637

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007170

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0365	700-8000	FERTILIZER MIXED GRADE	TN	7.000 525.000	.950 .125 1.075	\$65.63	\$564.38
Category Amount:						\$30,671.16	\$629,644.56
Category Number: 0801 BRIDGE NO 1 - OVER CHESTATEE RIVER							
0440	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 809814.960	1.000 .000 1.000	\$0.00	\$809,814.96
0445	500-2100	CONCRETE BARRIER	LF	1,221.000 90.000	1,220.150 .000 1,220.150	\$0.00	\$109,813.50
0450	500-3002	CLASS AA CONCRETE	CY	327.000 1100.820	326.200 .000 326.200	\$0.00	\$359,087.48
0460	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 1	LF	4,283.000 354.440	4,282.540 .000 4,282.540	\$0.00	\$1,517,903.48
0505	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	1,455.000 95.430	1,040.141 55.778 1,095.919	\$5,322.89	\$104,583.55
0515	603-7000	PLASTIC FILTER FABRIC	SY	1,905.000 5.070	1,040.141 55.778 1,095.919	\$282.79	\$5,556.31
Category Amount:						\$5,605.68	\$2,906,759.28

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: 01098637

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0018

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007170

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0525	500-3101	CLASS A CONCRETE	CY	5.000	7.150		
				600.000	.000		
					7.150	\$.00	\$4,290.00
Category Amount:						\$0.00	\$4,290.00
Project Total Amount:						\$259,037.26	\$8,245,994.73