

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01071088

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0020

Pay Period: 08/01/2023
to 08/18/2023

Contract Location:

I-20/SR 402 AT WACO ROAD (CR 348). (E)

Time Allowed:

622 Days

Elapsed Calender Days:

611 Days

Percent Time:

98.23

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

12/16/2021

Date Work Began:

01/10/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/29/2023

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$4,956,920.05

Original Contract Amount \$4,019,214.50

Funds Available \$401,954.64

Percent Complete 91.89%

Counties:

Haralson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009901	\$4,956,920.04	\$4,019,214.50	\$401,954.63	91.89%	\$297,100.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01071088

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0020

Pay Period: 08/01/2023
to 08/18/2023

Project Number: 0009901 I-20/SR 402 - CNST ROUNDABOUT

Federal State Project Number: 0009901

	Total to Date	Prev to Date	This Estimate
Participating	\$4,099,469.06	\$3,829,791.51	\$269,677.55
Non-Participating	\$455,496.35	\$425,532.17	\$29,964.18
Total Earnings	\$4,554,965.41	\$4,255,323.68	\$299,641.73
Stockpiled Materials	\$0.00	\$2,541.35	(\$2,541.35)
Gross Earnings	\$4,554,965.41	\$4,257,865.03	\$297,100.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,554,965.41	\$4,257,865.03	

Total Payable: **\$297,100.38**

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: 01071088

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0020

Pay Period: 08/01/2023
to 08/18/2023

Project Number 0009901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 94709.300	.650 .350 1.000	\$33,148.26	\$94,709.30
0020	210-0100	GRADING COMPLETE - 0009901	LS	1.000 949476.560	.850 .150 1.000	\$142,421.48	\$949,476.56
0030	402-1801	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		82.000 155.050	136.150 .000 136.150	\$0.00	\$21,110.06
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		211.000 158.660	68.620 .000 68.620	\$0.00	\$10,887.25
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,496.000 77.570	3,103.710 .000 3,103.710	\$0.00	\$240,754.78
0045	402-3113	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		892.000 91.020	521.920 .000 521.920	\$0.00	\$47,505.16
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,632.000 87.570	3,139.910 .000 3,139.910	\$0.00	\$274,961.92
0075	439-0024	PLAIN PC CONC PVMT, CL 3 CONC, 11 INCH THK SY		1,253.000 150.870	1,236.670 .000 1,236.670	\$0.00	\$186,576.40
0080	441-0108	CONC SIDEWALK, 8 IN	SY	48.000 84.000	46.670 .000 46.670	\$0.00	\$3,920.28

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: 01071088

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0020

Pay Period: 08/01/2023
to 08/18/2023

Project Number 0009901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0090	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,477.000	268.140		
				21.050	.000		
					268.140	\$.00	\$5,644.35
0095 441-6221		CONC CURB & GUTTER, 8 IN X 30 IN, TP 1	LF	364.000	385.000		
				43.670	.000		
					385.000	\$.00	\$16,812.95
Category Amount:						\$175,569.74	\$1,852,359.01
Category Number: 0200		ROADWAY					
0100	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				1800.000	.000		
					1.000	\$.00	\$1,800.00
Category Amount:						\$0.00	\$1,800.00
Category Number: 0600		ROADWAY					
0150	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		164.000	161.625		
				18.880	1.450		
					163.075	\$27.38	\$3,078.86
0195 653-3501		THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		95.000	108.000		
				1.000	1.000		
					109.000	\$1.00	\$109.00
Category Amount:						\$28.38	\$3,187.86
Category Number: 0200		ROADWAY					
0215	668-1100	CATCH BASIN, GP 1	EA	7.000	6.000		
				4083.000	1.000		
					7.000	\$4,083.00	\$28,581.00
0220 668-2100		DROP INLET, GP 1	EA	18.000	13.000		
				2576.000	1.000		
					14.000	\$2,576.00	\$36,064.00
Category Amount:						\$6,659.00	\$64,645.00

Estimate Summary By Project

Pay Period: 08/01/2023
to 08/18/2023

Project Number 0009901

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0380	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	8.000	1.000		
				300.000	1.000		
					2.000	\$300.00	\$600.00
Category Amount:						\$300.00	\$600.00
Category Number:		0100 ROADWAY					
0410	441-0104	CONC SIDEWALK, 4 IN	SY	321.000	340.110		
				42.000	.000		
					340.110	\$.00	\$14,284.62
0415	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,764.000	1,767.500		
				23.000	.000		
					1,767.500	\$.00	\$40,652.50
Category Amount:						\$0.00	\$54,937.12
Category Number:		0200 ROADWAY					
0505	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	226.000	239.260		
				57.170	.000		
					239.260	\$.00	\$13,678.49
Category Amount:						\$0.00	\$13,678.49
Category Number:		1000 ROADWAY					
0520	680-6130	LUMINAIRE, TP 3, LED	EA	39.000	38.000		
				1755.000	.000		
					38.000	\$.00	\$66,690.00
0530	680-4110	LIGHTING STD, 11-15 FT MH, POST TOP	EA	39.000	38.000		
				2510.000	.000		
					38.000	\$.00	\$95,380.00
Category Amount:						\$0.00	\$162,070.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: 01071088

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0020

Pay Period: 08/01/2023
to 08/18/2023

Project Number 0009901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0540	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2497.000	.000		
					1.000	\$.00	\$2,497.00
0555	550-9000	VIDEO INSPECTION	LF	281.000	.000		
				6.000	289.500		
					289.500	\$1,737.00	\$1,737.00
9996	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				115347.610	1.000		
					1.000	\$115,347.61	\$115,347.61
		ADD 150-1000 TRAFFIC CONTROL FOR UOC EXTRA WORK ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$117,084.61	\$119,581.61
Project Total Amount:						\$299,641.73	\$4,554,965.41