

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: 01071088

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0023

Pay Period: 08/23/2023
to 08/23/2023

Contract Location:

I-20/SR 402 AT WACO ROAD (CR 348). (E)

Time Allowed:

622 Days

Elapsed Calender Days:

616 Days

Percent Time:

99.04

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

12/16/2021

Date Work Began:

01/10/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/29/2023

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$5,029,336.95

Original Contract Amount \$4,019,214.50

Funds Available \$381,516.19

Percent Complete 92.41%

Counties:

Haralson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009901	\$5,029,336.94	\$4,019,214.50	\$381,516.18	92.41%	\$8,935.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: 01071088

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0023

Pay Period: 08/23/2023
to 08/23/2023

Project Number: 0009901 I-20/SR 402 - CNST ROUNDABOUT

Federal State Project Number: 0009901

	Total to Date	Prev to Date	This Estimate
Participating	\$4,183,038.89	\$4,174,997.20	\$8,041.69
Non-Participating	\$464,781.87	\$463,888.35	\$893.52
Total Earnings	\$4,647,820.76	\$4,638,885.55	\$8,935.21
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,647,820.76	\$4,638,885.55	\$8,935.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,647,820.76	\$4,638,885.55	
Total Payable:			\$8,935.21

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: 01071088

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0023

Pay Period: 08/23/2023
to 08/23/2023

Project Number 0009901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0030	402-1801	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		82.000	136.150		
				155.050	.000		
					136.150	\$.00	\$21,110.06
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		211.000	68.620		
				158.660	.000		
					68.620	\$.00	\$10,887.25
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,496.000	3,103.710		
		TL & H LIME		77.570	.000		
					3,103.710	\$.00	\$240,754.78
0045	402-3113	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		892.000	521.920		
		MATL & H LIME		91.020	.000		
					521.920	\$.00	\$47,505.16
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,632.000	3,139.910		
		L & H LIME		87.570	.000		
					3,139.910	\$.00	\$274,961.92
0075	439-0024	PLAIN PC CONC PVMT, CL 3 CONC, 11 INCH THK SY		1,253.000	1,236.670		
				150.870	.000		
					1,236.670	\$.00	\$186,576.40
0080	441-0108	CONC SIDEWALK, 8 IN	SY	48.000	46.670		
				84.000	.000		
					46.670	\$.00	\$3,920.28
0090	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,477.000	268.140		
				21.050	.000		
					268.140	\$.00	\$5,644.35

Estimate Summary By Project

Pay Period: 08/23/2023
to 08/23/2023

Project Number 0009901

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0095	441-6221	CONC CURB & GUTTER, 8 IN X 30 IN, TP 1	LF	364.000	385.000			
				43.670	.000			
					385.000	\$.00		\$16,812.95
Category Amount:						\$0.00		\$808,173.15
Category Number:		0200 ROADWAY						
0100	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000			
				1800.000	.000			
					1.000	\$.00		\$1,800.00
0215	668-1100	CATCH BASIN, GP 1	EA	7.000	7.000			
				4083.000	.000			
					7.000	\$.00		\$28,581.00
0220	668-2100	DROP INLET, GP 1	EA	18.000	14.000			
				2576.000	.000			
					14.000	\$.00		\$36,064.00
Category Amount:						\$0.00		\$66,445.00
Category Number:		0100 ROADWAY						
0410	441-0104	CONC SIDEWALK, 4 IN	SY	321.000	340.110			
				42.000	.000			
					340.110	\$.00		\$14,284.62
0415	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,764.000	1,767.500			
				23.000	.000			
					1,767.500	\$.00		\$40,652.50
Category Amount:						\$0.00		\$54,937.12
Category Number:		0200 ROADWAY						
0505	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	226.000	239.260			
				57.170	.000			
					239.260	\$.00		\$13,678.49
Category Amount:						\$0.00		\$13,678.49

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: 01071088

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0023

Pay Period: 08/23/2023
to 08/23/2023

Project Number 0009901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0540	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2497.000	.000		
					1.000	\$.00	\$2,497.00
9050	004-0022	EXTRA WORK -	LS	.000	.000		
				8935.210	1.000		
					1.000	\$8,935.21	\$8,935.21
		ADD MISSING 004-0022 EXTRA WORK TRAFFIC CONTROL					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9054	500-3104	CLASS A CONCRETE, SIGNS	CY	.000	4.150		
				1730.460	.000		
					4.150	\$.00	\$7,181.41
		ADD MISSING 500-3104 CLASS A CONCRETE, SIGNS					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$8,935.21	\$18,613.62
Project Total Amount:						\$8,935.21	\$4,647,820.76