

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01071088

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0024

Pay Period: 08/24/2023
to 08/24/2023

Contract Location:

I-20/SR 402 AT WACO ROAD (CR 348). (E)

Time Allowed:

622 Days

Elapsed Calender Days:

617 Days

Percent Time:

99.20

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

12/16/2021

Date Work Began:

01/10/2022

Date Time Stopped:

08/29/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/29/2023

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$5,029,336.95

Original Contract Amount \$4,019,214.50

Funds Available \$370,590.21

Percent Complete 92.63%

Counties:

Haralson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009901	\$5,029,336.94	\$4,019,214.50	\$370,590.20	92.63%	\$10,925.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01071088

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0024

Pay Period: 08/24/2023
to 08/24/2023

Project Number: 0009901 I-20/SR 402 - CNST ROUNDABOUT

Federal State Project Number: 0009901

	Total to Date	Prev to Date	This Estimate
Participating	\$4,192,872.28	\$4,183,038.89	\$9,833.39
Non-Participating	\$465,874.46	\$464,781.87	\$1,092.59
Total Earnings	\$4,658,746.74	\$4,647,820.76	\$10,925.98
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,658,746.74	\$4,647,820.76	\$10,925.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,658,746.74	\$4,647,820.76	

Total Payable: **\$10,925.98**

Rpt-ID: RCPEsprj

Georgia

Date: 08/27/2024

User: 01071088

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0024

Pay Period: 08/24/2023
to 08/24/2023

Project Number 0009901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0015	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000	.000		
				7145.540	1.000		
					1.000	\$7,145.54	\$7,145.54
0030	402-1801	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		82.000	136.150		
				155.050	.000		
					136.150	\$.00	\$21,110.06
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		211.000	68.620		
				158.660	.000		
					68.620	\$.00	\$10,887.25
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,496.000	3,103.710		
		TL & H LIME		77.570	.000		
					3,103.710	\$.00	\$240,754.78
0045	402-3113	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		892.000	521.920		
		MATL & H LIME		91.020	.000		
					521.920	\$.00	\$47,505.16
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,632.000	3,139.910		
		L & H LIME		87.570	.000		
					3,139.910	\$.00	\$274,961.92
0075	439-0024	PLAIN PC CONC PVMT, CL 3 CONC, 11 INCH THK SY		1,253.000	1,236.670		
				150.870	.000		
					1,236.670	\$.00	\$186,576.40
0080	441-0108	CONC SIDEWALK, 8 IN	SY	48.000	46.670		
				84.000	.000		
					46.670	\$.00	\$3,920.28
0090	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,477.000	268.140		
				21.050	.000		
					268.140	\$.00	\$5,644.35

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01071088

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0024

Pay Period: 08/24/2023
to 08/24/2023

Project Number 0009901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0095	441-6221	CONC CURB & GUTTER, 8 IN X 30 IN, TP 1	LF	364.000	385.000		
				43.670	.000		
					385.000	\$.00	\$16,812.95
Category Amount:						\$7,145.54	\$815,318.69
Category Number:		0200 ROADWAY					
0100	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				1800.000	.000		
					1.000	\$.00	\$1,800.00
0215	668-1100	CATCH BASIN, GP 1	EA	7.000	7.000		
				4083.000	.000		
					7.000	\$.00	\$28,581.00
0220	668-2100	DROP INLET, GP 1	EA	18.000	14.000		
				2576.000	.000		
					14.000	\$.00	\$36,064.00
Category Amount:						\$0.00	\$66,445.00
Category Number:		0400 ROADWAY					
0340	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		28.000	34.000		
		/SAND BAGS		571.360	2.000		
					36.000	\$1,142.72	\$20,568.96
0345	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,400.000	870.750		
				5.310	164.250		
					1,035.000	\$872.17	\$5,495.85
0350	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		24.000	16.500		
				185.000	3.500		
					20.000	\$647.50	\$3,700.00
Category Amount:						\$2,662.39	\$29,764.81

Rpt-ID: RCPEsprj

Georgia

Date: 08/27/2024

User: 01071088

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0024

Pay Period: 08/24/2023
to 08/24/2023

Project Number 0009901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0410	441-0104	CONC SIDEWALK, 4 IN	SY	321.000	340.110		
				42.000	.000		
					340.110	\$.00	\$14,284.62
0415	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,764.000	1,767.500		
				23.000	.000		
					1,767.500	\$.00	\$40,652.50
Category Amount:						\$0.00	\$54,937.12
Category Number:		0300 ROADWAY					
0455	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	3.000	1.500		
				500.000	.500		
					2.000	\$250.00	\$1,000.00
0460	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	5.000	5.750		
				1209.790	.250		
					6.000	\$302.45	\$7,258.74
Category Amount:						\$552.45	\$8,258.74
Category Number:		0200 ROADWAY					
0505	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	226.000	239.260		
				57.170	.000		
					239.260	\$.00	\$13,678.49
Category Amount:						\$0.00	\$13,678.49
Category Number:		0100 ROADWAY					
0540	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2497.000	.000		
					1.000	\$.00	\$2,497.00
0545	158-1000	TRAINING HOURS	HR	1,000.000	.000		
				0.800	707.000		
					707.000	\$565.60	\$565.60

Rpt-ID: RCPEsprj

Georgia

Date: 08/27/2024

User: 01071088

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101668-0

Estimate Number: 0024

Pay Period: 08/24/2023
to 08/24/2023

Project Number 0009901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9054	500-3104	CLASS A CONCRETE, SIGNS	CY	.000	4.150		
				1730.460	.000		
					4.150	\$.00	\$7,181.41
		ADD MISSING 500-3104 CLASS A CONCRETE, SIGNS					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$565.60	\$10,244.01
Project Total Amount:						\$10,925.98	\$4,658,746.74