

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: arichard

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0015

Pay Period: 04/01/2023
to 04/30/2023

Contract Location:

SR 219 (RIVER RD) OVER SCHLEY CREEK. (E)

Time Allowed:

492 Days

Elapsed Calender Days:

504 Days

Percent Time:

102.44

District: 3

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/18/2021

Date Awarded:

07/02/2021

Date Contract Executed:

08/12/2021

Date Notice to Proceed:

12/13/2021

Date Work Began:

01/07/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/18/2023

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$5,494,366.02

Original Contract Amount \$5,139,533.29

Funds Available \$1,829,602.02

Percent Complete 66.96%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013601	\$5,494,366.02	\$5,139,533.29	\$1,829,602.02	66.70%	\$158,864.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: arichard

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0015

Pay Period: 04/01/2023
to 04/30/2023

Project Number: 0013601 SR 219 (RIVER RD) - BRDG REPLT

Federal State Project Number: 0013601

	Total to Date	Prev to Date	This Estimate
Participating	\$2,943,033.62	\$2,804,719.34	\$138,314.28
Non-Participating	\$735,758.38	\$701,179.81	\$34,578.57
Total Earnings	\$3,678,792.00	\$3,505,899.15	\$172,892.85
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,678,792.00	\$3,505,899.15	\$172,892.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$14,028.00)	\$0.00	(\$14,028.00)
Total:	\$3,664,764.00	\$3,505,899.15	

Total Payable: **\$158,864.85**

Rpt-ID: RCPEsprj

Georgia

Date: 05/08/2023

User: arichard

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0015

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013601

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,400.000 91.010	379.650 .000 379.650	\$0.00	\$34,551.95
0045	433-1000	REINF CONC APPROACH SLAB	SY	282.000 213.100	.000 373.333 373.333	\$79,557.26	\$79,557.26
0125	150-1000	TRAFFIC CONTROL -	LS	1.000 82613.570	.845 .043 .888	\$3,552.38	\$73,360.85
		0013601					
0130	210-0100	GRADING COMPLETE -	LS	1.000 1332984.400	.883 .052 .935	\$69,315.19	\$1,246,340.41
		0013601					
Category Amount:						\$152,424.83	\$1,433,810.47
Category Number: 0300 ROADWAY							
0340	167-1500	WATER QUALITY INSPECTIONS	MO	15.000 500.000	13.000 1.000 14.000	\$500.00	\$7,000.00
Category Amount:						\$500.00	\$7,000.00
Category Number: 0801 BRIDGE NO 1 - OVER SCHLEY CREEK							
0445	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 436814.190	1.000 .000 1.000	\$0.00	\$436,814.19
		1					
0455	500-3002	CLASS AA CONCRETE	CY	344.000 751.170	343.100 .000 343.100	\$0.00	\$257,726.43
0460	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		1,319.000 235.620	1,318.330 .000 1,318.330	\$0.00	\$310,624.91
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 05/08/2023

User: arichard

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0015

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013601

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER SCHLEY CREEK							
0500	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,099.000	931.333		
				50.740	355.556		
					1,286.889	\$18,040.91	\$65,296.75
0505	603-7000	PLASTIC FILTER FABRIC	SY	1,099.000	931.333		
				5.420	355.556		
					1,286.889	\$1,927.11	\$6,974.94
Category Amount:						\$19,968.02	\$1,077,437.22
Project Total Amount:						\$172,892.85	\$3,678,792.00