

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: arichard

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 219 (RIVER RD) OVER SCHLEY CREEK. (E)

Time Allowed:

822 Days

Elapsed Calender Days:

1023 Days

Percent Time:

124.45

District: 3

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/18/2021

Date Awarded:

07/02/2021

Date Contract Executed:

08/12/2021

Date Notice to Proceed:

12/13/2021

Date Work Began:

01/07/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/13/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$6,246,482.03

Original Contract Amount \$5,139,533.29

Funds Available \$399,444.57

Percent Complete 93.61%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013601	\$6,246,482.03	\$5,139,533.29	\$399,444.57	93.61%	\$20,560.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: arichard

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0013601 SR 219 (RIVER RD) - BRDG REPLT

Federal State Project Number: 0013601

	Total to Date	Prev to Date	This Estimate
Participating	\$4,677,629.96	\$4,661,181.69	\$16,448.27
Non-Participating	\$1,169,407.50	\$1,165,295.43	\$4,112.07
Total Earnings	\$5,847,037.46	\$5,826,477.12	\$20,560.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,847,037.46	\$5,826,477.12	\$20,560.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$234,969.00	\$199,899.00	\$35,070.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$234,969.00)	(\$199,899.00)	(\$35,070.00)
Total:	\$5,847,037.46	\$5,826,477.12	

Total Payable: **\$20,560.34**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: arichard

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013601

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0010	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		832.000	931.980		
		L BITUM MATL & H LIME		86.560	.000		
					931.980	\$.00	\$80,672.19
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,244.000	659.940		
		L & H LIME		82.780	.000		
					659.940	\$.00	\$54,629.83
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,786.000	941.070		
		TL & H LIME		77.110	.000		
					941.070	\$.00	\$72,565.91
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,400.000	1,268.990		
				91.010	.000		
					1,268.990	\$.00	\$115,490.78
0045	433-1000	REINF CONC APPROACH SLAB	SY	282.000	373.330		
				213.100	.000		
					373.330	\$.00	\$79,556.62
Category Amount:						\$0.00	\$402,915.33
Category Number:		0901 WALLS					
0090	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	76.000	8.750		
				999.520	.000		
					8.750	\$.00	\$8,745.80
Category Amount:						\$0.00	\$8,745.80
Category Number:		0200 ROADWAY					
0175	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	493.000	148.750		
				36.970	.000		
					148.750	\$.00	\$5,499.29
0180	441-0301	CONC SPILLWAY, TP 1	EA	1.000	1.000		
				3519.840	.000		
					1.000	\$.00	\$3,519.84

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: arichard

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013601

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0190	668-2100	DROP INLET, GP 1	EA	2.000 5000.000	2.000 .000 2.000	\$0.00	\$10,000.00
Category Amount:						\$0.00	\$19,019.13
Category Number: 0400 ROADWAY							
0220	700-6910	PERMANENT GRASSING	AC	1.000 2500.000	3.265 1.097 4.362	\$2,742.50	\$10,905.00
0245	716-2000	EROSION CONTROL MATS, SLOPES	SY	4,100.000 2.000	9,192.778 3,116.667 12,309.445	\$6,233.33	\$24,618.89
Category Amount:						\$8,975.83	\$35,523.89
Category Number: 0600 ROADWAY							
0380	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		25.000 24.000	.000 25.000 25.000	\$600.00	\$600.00
0385	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		53.000 26.000	53.000 38.250 91.250	\$994.50	\$2,372.50
0390	636-2070	GALV STEEL POSTS, TP 7	LF	13.000 9.000	13.000 30.000 43.000	\$270.00	\$387.00
Category Amount:						\$1,864.50	\$3,359.50
Category Number: 0801 BRIDGE NO 1 - OVER SCHLEY CREEK							
0445	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 436814.190	1.000 .000 1.000	\$0.00	\$436,814.19

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: arichard

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013601

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER SCHLEY CREEK							
0450	500-2100	CONCRETE BARRIER	LF	525.000 65.750	525.000 .000 525.000	\$0.00	\$34,518.75
0455	500-3002	CLASS AA CONCRETE	CY	344.000 751.170	343.100 .000 343.100	\$0.00	\$257,726.43
0460	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,319.000 235.620	1,318.330 .000 1,318.330	\$0.00	\$310,624.91
		1					
Category Amount:						\$0.00	\$1,039,684.28
Category Number: 0100 ROADWAY							
0545	711-0100	TURF REINFORCING MATTING, TP 1	SY	431.000 4.250	.000 431.000 431.000	\$1,831.75	\$1,831.75
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	22,093.150 7,888.260 29,981.410	\$7,888.26	\$29,981.41
		(IN#9)					
Category Amount:						\$9,720.01	\$31,813.16
Category Number: 0901 WALLS							
9200	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	.000 692.900	64.000 .000 64.000	\$0.00	\$44,345.60
		WALL #1A RE-DESIGN					
9201	621-6211	CONCRETE SIDE BARRIER, TP 6-SA	LF	.000 859.300	30.000 .000 30.000	\$0.00	\$25,779.00
		WALL #1A RE-DESIGN					
9202	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	.000 1162.900	21.750 .000 21.750	\$0.00	\$25,293.08
		WALL #1A RE-DESIGN					

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2024

User: arichard

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101695-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013601

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
9203	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	39.000		
				882.000	.000		
					39.000	\$.00	\$34,398.00
		WALL #1A RE-DESIGN					
9204	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	.000	16.000		
				1164.100	.000		
					16.000	\$.00	\$18,625.60
		WALL #1A RE-DESIGN					
9205	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	.000	32.000		
				1316.400	.000		
					32.000	\$.00	\$42,124.80
		WALL #1A RE-DESIGN					
9206	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	.000	42.290		
				1455.200	.000		
					42.290	\$.00	\$61,540.41
		WALL #1A RE-DESIGN					
Category Amount:						\$0.00	\$252,106.49
Project Total Amount:						\$20,560.34	\$5,847,037.46