

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01053263

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2101700-0

Estimate Number: 0008

Pay Period: 10/06/2022
to 12/02/2022

Contract Location:

SR 520 BEGINNING EAST OF GRIFFIN HOUSTON RD (CR 70
EXTENDING TO THE TIFT COUNTY LINE

Time Allowed: 293 Days

Elapsed Calender Days: 478 Days

Percent Time: 163.14

District: 4

Area: 05

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 08/09/2021

Date Notice to Proceed: 08/12/2021

Date Work Began: 03/04/2022

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2022

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$4,791,587.85

Original Contract Amount \$4,791,587.85

Funds Available \$945,932.68

Percent Complete 84.77%

Counties:

Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006140	\$4,791,587.85	\$4,791,587.85	\$945,932.68	80.26%	\$35,583.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01053263

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA2101700-0

Estimate Number: 0008

Pay Period: 10/06/2022
to 12/02/2022

Project Number: M006140 SR 520 - MILLING, PLMX RSRF, SHLDR REHAB

Federal State Project Number: M006140

	Total to Date	Prev to Date	This Estimate
Participating	\$4,061,920.17	\$3,958,534.20	\$103,385.97
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$4,061,920.17	\$3,958,534.20	\$103,385.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,061,920.17	\$3,958,534.20	\$103,385.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$216,265.00)	(\$148,463.00)	(\$67,802.00)
Total:	\$3,845,655.17	\$3,810,071.20	

Total Payable: **\$35,583.97**

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01053263

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2101700-0

Estimate Number: 0008

Pay Period: 10/06/2022
to 12/02/2022

Project Number M006140

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.969		
				356170.000	.031		
					1.000	\$11,041.27	\$356,170.00
		M006140					
0010	163-0232	TEMPORARY GRASSING	AC	4.700	.000		
				1.000	4.700		
					4.700	\$4.70	\$4.70
0015	210-0200	GRADING PER MILE	LM	9.300	.000		
				9000.000	9.300		
					9.300	\$83,700.00	\$83,700.00
0035	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		30,912.000	29,877.500		
				81.750	.000		
					29,877.500	\$.00	\$2,442,485.63
0050	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		18.000	.000		
				270.000	18.000		
					18.000	\$4,860.00	\$4,860.00
0055	456-2022	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		14.000	.000		
				270.000	14.000		
					14.000	\$3,780.00	\$3,780.00
Category Amount:						\$103,385.97	\$2,891,000.33
Project Total Amount:						\$103,385.97	\$4,061,920.17