

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2024

User: C0008151

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101711-0

Estimate Number: 0015

Pay Period: 10/01/2024
to 10/27/2024

Contract Location:

I-75/SR 401 BEGINNING AT SR 215 AND EXTENDING TO BIL
(CS 636) IN BIBB, CRAWFORD, DOOLY, HENRY, HOUSTON, L

Time Allowed: 714 Days

Elapsed Calender Days: 1137 Days

Percent Time: 159.24

District: 3

Area: 04

Contractor:

ALS OF NORTH CAROLINA, LLC.
502 KLUMAC ROAD

Date Let: 06/18/2021

Date Awarded: 07/02/2021

Date Contract Executed: 09/17/2021

Date Notice to Proceed: 09/17/2021

Date Work Began: 03/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2023

SALISBURY NC 28144

Phone: (229)868-8684

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$18,005,941.97

Original Contract Amount \$18,005,941.97

Funds Available \$11,902,211.58

Percent Complete 39.81%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014090	\$18,005,941.97	\$18,005,941.97	\$11,902,211.58	33.90%	\$-10,320.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2024

User: C0008151

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101711-0

Estimate Number: 0015

Pay Period: 10/01/2024
to 10/27/2024

Project Number: 0014090 I-75/SR 401 - SIGNING

Federal State Project Number: 0014090

	Total to Date	Prev to Date	This Estimate
Participating	\$6,450,831.30	\$6,368,935.49	\$81,895.81
Non-Participating	\$716,758.91	\$707,659.38	\$9,099.53
Total Earnings	\$7,167,590.21	\$7,076,594.87	\$90,995.34
Stockpiled Materials	\$166,578.18	\$176,121.25	(\$9,543.07)
Gross Earnings	\$7,334,168.39	\$7,252,716.12	\$81,452.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$207,339.00	\$207,339.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,437,777.00)	(\$1,346,004.00)	(\$91,773.00)
Total:	\$6,103,730.39	\$6,114,051.12	
Total Payable:			(\$10,320.73)

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2024

User: C0008151

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101711-0

Estimate Number: 0015

Pay Period: 10/01/2024
to 10/27/2024

Project Number 0014090

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.576		
				176289.240	.014		
					.590	\$2,468.05	\$104,010.65
		0014090					
Category Amount:						\$2,468.05	\$104,010.65
Category Number:		0101 No Category					
0025	163-0240	MULCH	TN	10.000	15.114		
				379.960	1.333		
					16.447	\$506.49	\$6,249.20
0030	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000	7,768.264		
				5.150	385.000		
					8,153.264	\$1,982.75	\$41,989.31
0040	500-3104	CLASS A CONCRETE, SIGNS	CY	116.591	55.230		
				1690.900	.000		
					55.230	\$.00	\$93,388.41
0915	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		54,176.750	6,103.000		
				25.790	283.500		
					6,386.500	\$7,311.47	\$164,707.84
0930	636-3000	GALV STEEL STR SHAPE POST	LB	38,171.000	7,016.000		
				28.250	2,142.000		
					9,158.000	\$60,511.50	\$258,713.50
1660	641-1200	GUARDRAIL, TP W	LF	12,050.000	8,221.345		
				41.250	321.830		
					8,543.175	\$13,275.49	\$352,405.97
1665	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	137.000	117.000		
				1737.000	1.000		
					118.000	\$1,737.00	\$204,966.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2024

User: C0008151

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101711-0

Estimate Number: 0015

Pay Period: 10/01/2024
to 10/27/2024

Project Number 0014090

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0101 No Category							
1670	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		103.000	74.000		
				3202.590	1.000		
					75.000	\$3,202.59	\$240,194.25
Category Amount:						\$88,527.29	\$1,362,614.48
Project Total Amount:						\$90,995.34	\$7,167,590.21