

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2023

User: 01113787

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0017

Pay Period: 06/07/2023
to 06/30/2023

Contract Location:

SR 37 OVER OCHLOCKONEE RIVER. (E)

Time Allowed:

471 Days

Elapsed Calender Days:

565 Days

Percent Time:

119.96

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

12/13/2021

HAHIRA

GA 31632-4101

Date Work Began:

01/24/2022

Phone: (229)242-2388

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

03/28/2023

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$5,759,305.36

Original Contract Amount \$5,728,142.95

Funds Available \$985,304.25

Percent Complete 84.80%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014901	\$5,759,305.36	\$5,728,142.95	\$985,304.25	82.89%	\$189,534.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01113787

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0017

Pay Period: 06/07/2023
to 06/30/2023

Project Number: 0014901 SR 37 - CNST OF A BRIDGE

Federal State Project Number: 0014901

	Total to Date	Prev to Date	This Estimate
Participating	\$3,907,109.68	\$3,733,037.18	\$174,072.50
Non-Participating	\$976,777.43	\$933,259.31	\$43,518.12
Total Earnings	\$4,883,887.11	\$4,666,296.49	\$217,590.62
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,883,887.11	\$4,666,296.49	\$217,590.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$109,886.00)	(\$81,830.00)	(\$28,056.00)
Total:	\$4,774,001.11	\$4,584,466.49	

Total Payable: **\$189,534.62**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01113787

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0017

Pay Period: 06/07/2023
to 06/30/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0035	441-0104	CONC SIDEWALK, 4 IN	SY	770.000 40.000	502.220 .000 502.220	\$0.00	\$20,088.80
0050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	470.000 15.000	60.000 .000 60.000	\$0.00	\$900.00
0055	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,110.000 19.000	955.500 .000 955.500	\$0.00	\$18,154.50
0075	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000 10396.110	2.000 2.000 4.000	\$20,792.22	\$41,584.44
Category Amount:						\$20,792.22	\$80,727.74
Category Number: 2000 ALT 1 -GRADED AGGR BASE							
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		870.000 125.000	55.400 1,083.840 1,139.240	\$135,480.00	\$142,405.00
0135	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		200.000 150.000	.000 194.580 194.580	\$29,187.00	\$29,187.00
0140	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		540.000 125.000	227.990 .000 227.990	\$0.00	\$28,498.75
0145	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		360.000 130.000	175.790 136.800 312.590	\$17,784.00	\$40,636.70

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01113787

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0017

Pay Period: 06/07/2023
to 06/30/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 2000 ALT 1 -GRADED AGGR BASE							
0150	413-0750	TACK COAT	GL	450.000	93.000		
				3.000	127.000		
					220.000	\$381.00	\$660.00
Category Amount:						\$182,832.00	\$241,387.45
Category Number: 0110 Pavement related items							
0160	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	200.000	200.010		
				185.000	.000		
					200.010	\$0.00	\$37,001.85
Category Amount:						\$0.00	\$37,001.85
Category Number: 0200 Drainage related items							
0170	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	535.000	441.000		
				62.280	48.000		
					489.000	\$2,989.44	\$30,454.92
0190	668-1100	CATCH BASIN, GP 1	EA	9.000	5.000		
				2400.000	2.000		
					7.000	\$4,800.00	\$16,800.00
0200	668-2100	DROP INLET, GP 1	EA	1.000	.000		
				2400.000	1.000		
					1.000	\$2,400.00	\$2,400.00
Category Amount:						\$10,189.44	\$49,654.92
Category Number: 0300 Temporary erosion control related items							
0225	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		24.000	15.000		
		/SAND BAGS		719.420	5.250		
					20.250	\$3,776.96	\$14,568.26
Category Amount:						\$3,776.96	\$14,568.26

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01113787

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0017

Pay Period: 06/07/2023
to 06/30/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER OCHLOCKONEE RIVER							
0500	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 925000.000	1.000 .000 1.000	\$0.00	\$925,000.00
		1					
0505	500-3002	CLASS AA CONCRETE	CY	204.000 1200.000	204.000 .000 204.000	\$0.00	\$244,800.00
0510	500-3700	SEAL CONC	CY	113.000 1200.000	113.000 .000 113.000	\$0.00	\$135,600.00
0515	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	317.000 225.000	317.000 .000 317.000	\$0.00	\$71,325.00
		1					
0520	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	479.000 300.000	479.000 .000 479.000	\$0.00	\$143,700.00
		1					
0525	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	836.000 380.000	836.000 .000 836.000	\$0.00	\$317,680.00
		1					
0540	520-2214	PILING, PSC, 14 IN SQ	LF	335.000 98.000	226.840 .000 226.840	\$0.00	\$22,230.32
0545	520-2218	PILING, PSC, 18 IN SQ	LF	795.000 105.000	690.610 .000 690.610	\$0.00	\$72,514.05
9990	520-2218	PILING, PSC, 18 IN SQ	LF	.000 78.750	161.710 .000 161.710	\$0.00	\$12,734.66
		18" PSC PILE CUTOFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01113787

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0017

Pay Period: 06/07/2023
to 06/30/2023

Project Number 0014901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER OCHLOCKONEE RIVER							
9991	520-2214	PILING, PSC, 14 IN SQ	LF	.000	38.160		
				73.500	.000		
					38.160	\$.00	\$2,804.76
		14" Piling Cutoff					
Category Amount:						\$0.00	\$1,948,388.79
Project Total Amount:						\$217,590.62	\$4,883,887.11