

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01113787

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0019

Pay Period: 08/02/2023
to 09/05/2023

Contract Location:

SR 37 OVER OCHLOCKONEE RIVER. (E)

Time Allowed:

522 Days

Elapsed Calender Days:

632 Days

Percent Time:

121.07

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

12/13/2021

HAHIRA

GA 31632-4101

Date Work Began:

01/24/2022

Phone: (229)242-2388

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

05/18/2023

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$5,802,057.73

Original Contract Amount \$5,728,142.95

Funds Available \$846,395.10

Percent Complete 87.63%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014901	\$5,802,057.73	\$5,728,142.95	\$846,395.10	85.41%	\$162,117.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01113787

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0019

Pay Period: 08/02/2023
to 09/05/2023

Project Number: 0014901 SR 37 - CNST OF A BRIDGE

Federal State Project Number: 0014901

	Total to Date	Prev to Date	This Estimate
Participating	\$4,067,402.09	\$3,952,671.01	\$114,731.08
Non-Participating	\$1,016,850.54	\$988,167.76	\$28,682.78
Total Earnings	\$5,084,252.63	\$4,940,838.77	\$143,413.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,084,252.63	\$4,940,838.77	\$143,413.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$128,590.00)	(\$147,294.00)	\$18,704.00
Total:	\$4,955,662.63	\$4,793,544.77	

Total Payable: **\$162,117.86**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01113787

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0019

Pay Period: 08/02/2023
to 09/05/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0035	441-0104	CONC SIDEWALK, 4 IN	SY	770.000 40.000	502.222 456.111 958.333	\$18,244.44	\$38,333.32
0050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	470.000 15.000	120.000 181.000 301.000	\$2,715.00	\$4,515.00
0055	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,110.000 19.000	1,173.500 .000 1,173.500	\$0.00	\$22,296.50
0085	641-1100	GUARDRAIL, TP T	LF	284.000 80.000	142.000 142.000 284.000	\$11,360.00	\$22,720.00
0090	641-1200	GUARDRAIL, TP W	LF	217.000 24.000	90.000 126.000 216.000	\$3,024.00	\$5,184.00
0095	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000 1600.000	1.000 1.000 2.000	\$1,600.00	\$3,200.00
0100	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	2.000 2800.000	1.000 1.000 2.000	\$2,800.00	\$5,600.00
Category Amount:						\$39,743.44	\$101,848.82
Category Number: 2000 ALT 1 -GRADED AGGR BASE							
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		870.000 125.000	1,139.240 60.000 1,199.240	\$7,500.00	\$149,905.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01113787

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0019

Pay Period: 08/02/2023
to 09/05/2023

Project Number 0014901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 2000 ALT 1 -GRADED AGGR BASE							
0135	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		200.000	194.580		
		TL & H LIME		150.000	.000		
					194.580	\$.00	\$29,187.00
0140	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		540.000	227.990		
		MATL & H LIME		125.000	424.220		
					652.210	\$53,027.50	\$81,526.25
0145	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		360.000	312.590		
		L & H LIME		130.000	38.310		
					350.900	\$4,980.30	\$45,617.00
0150	413-0750	TACK COAT	GL	450.000	220.000		
				3.000	229.000		
					449.000	\$687.00	\$1,347.00
0155	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	3,110.000	.000		
				3.250	3,106.000		
					3,106.000	\$10,094.50	\$10,094.50
Category Amount:						\$76,289.30	\$317,676.75
Category Number: 0110 Pavement related items							
0160	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	200.000	200.010		
				185.000	.000		
					200.010	\$.00	\$37,001.85
Category Amount:						\$0.00	\$37,001.85
Category Number: 0200 Drainage related items							
0190	668-1100	CATCH BASIN, GP 1	EA	9.000	7.000		
				2400.000	.000		
					7.000	\$.00	\$16,800.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: 01113787

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0019

Pay Period: 08/02/2023
to 09/05/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage related items							
0200	668-2100	DROP INLET, GP 1	EA	1.000 2400.000	1.000 .000 1.000	\$0.00	\$2,400.00
Category Amount:						\$0.00	\$19,200.00
Category Number: 0300 Temporary erosion control related items							
0290	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 900.000	17.000 2.000 19.000	\$1,800.00	\$17,100.00
Category Amount:						\$1,800.00	\$17,100.00
Category Number: 0801 BRIDGE NO. 1 - OVER OCHLOCKONEE RIVER							
0500	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 925000.000	1.000 .000 1.000	\$0.00	\$925,000.00
0505	500-3002	CLASS AA CONCRETE	CY	204.000 1200.000	204.000 .000 204.000	\$0.00	\$244,800.00
0510	500-3700	SEAL CONC	CY	113.000 1200.000	113.000 .000 113.000	\$0.00	\$135,600.00
0515	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	317.000 225.000	317.000 .000 317.000	\$0.00	\$71,325.00
0520	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	479.000 300.000	479.000 .000 479.000	\$0.00	\$143,700.00
0525	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - 1	LF	836.000 380.000	836.000 .000 836.000	\$0.00	\$317,680.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01113787

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0019

Pay Period: 08/02/2023
to 09/05/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER OCHLOCKONEE RIVER							
0540	520-2214	PILING, PSC, 14 IN SQ	LF	335.000 98.000	226.840 .000 226.840	\$0.00	\$22,230.32
0545	520-2218	PILING, PSC, 18 IN SQ	LF	795.000 105.000	690.610 .000 690.610	\$0.00	\$72,514.05
Category Amount:						\$0.00	\$1,932,849.37
Category Number: 0100 ROADWAY							
3020	550-5300	STORM DRAIN PIPE, 30 IN, CLASS III	LF	.000 212.360	.000 104.000 104.000	\$22,085.44	\$22,085.44
3030	550-4230	STM DR PIPE 30, CLASS III ITEM ADDED BY SA FLARED END SECTION 30 IN, STORM DRAIN	EA	.000 3495.680	.000 1.000 1.000	\$3,495.68	\$3,495.68
		FLARED END SECT 30 IN, ST DR ADDED BY SA					
Category Amount:						\$25,581.12	\$25,581.12
Category Number: 0801 BRIDGE NO. 1 - OVER OCHLOCKONEE RIVER							
9990	520-2218	PILING, PSC, 18 IN SQ	LF	.000 78.750	161.710 .000 161.710	\$0.00	\$12,734.66
		18" PSC PILE CUTOFF					
9991	520-2214	PILING, PSC, 14 IN SQ	LF	.000 73.500	38.160 .000 38.160	\$0.00	\$2,804.76
		14" Piling Cutoff					
Category Amount:						\$0.00	\$15,539.42
Project Total Amount:						\$143,413.86	\$5,084,252.63