

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 00761071

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0013

Pay Period: 04/07/2023
to 05/02/2023

Contract Location:

-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMPS

Time Allowed: 1217 Days

Elapsed Calender Days: 590 Days

Percent Time: 48.48

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 09/02/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/18/2025

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$23,225,687.48

Original Contract Amount \$16,089,072.86

Funds Available \$16,123,572.58

Percent Complete 29.27%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015051	\$23,225,687.48	\$16,089,072.86	\$16,123,572.58	30.58%	\$259,482.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 00761071

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0013

Pay Period: 04/07/2023
to 05/02/2023

Project Number: 0015051 I-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMI

Federal State Project Number: 0015051

	Total to Date	Prev to Date	This Estimate
Participating	\$6,797,447.06	\$6,538,215.52	\$259,231.54
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$6,797,447.06	\$6,538,215.52	\$259,231.54
Stockpiled Materials	\$304,667.84	\$304,416.88	\$250.96
Gross Earnings	\$7,102,114.90	\$6,842,632.40	\$259,482.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,102,114.90	\$6,842,632.40	

Total Payable: **\$259,482.50**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 00761071

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0013

Pay Period: 04/07/2023
to 05/02/2023

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.472		
				125440.040	.073		
					.545	\$9,157.12	\$68,364.82
		0015051					
Category Amount:						\$9,157.12	\$68,364.82
Category Number: 0300 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0025	163-0240	MULCH	TN	16.000	2.100		
				350.000	.860		
					2.960	\$301.00	\$1,036.00
0035	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		4.000	.000		
				3611.520	2.000		
					2.000	\$7,223.04	\$7,223.04
0040	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		3.000	-1.181		
				550.000	.889		
					-.292	\$488.95	(\$160.60)
0045	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		450.000	.000		
				14.500	65.250		
					65.250	\$946.13	\$946.13
0050	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000	37.904		
				250.000	.635		
					38.539	\$158.75	\$9,634.75
Category Amount:						\$9,117.87	\$18,679.32
Category Number: 0100 ROADWAY							
0080	210-0100	GRADING COMPLETE -	LS	1.000	.450		
				2182805.310	.050		
					.500	\$109,140.27	\$1,091,402.66
		0015051					
Category Amount:						\$109,140.27	\$1,091,402.66

Estimate Summary By Project

Pay Period: 04/07/2023

to 05/02/2023

Project Number 0015051

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0901 MSE WALLS					
0150	500-3650	CLASS AA-1 CONCRETE	CY	378.000	274.159		
				679.820	12.173		
					286.332	\$8,275.45	\$194,654.22
Category Amount:						\$8,275.45	\$194,654.22
	Category Number:	0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0195	540-1201	REMOVAL OF PARTS OF EXISTING BR, STA NO - LS		1.000	.966		
				116305.450	.034		
					1.000	\$3,954.39	\$116,305.45
		1E					
Category Amount:						\$3,954.39	\$116,305.45
	Category Number:	0100 ROADWAY					
0205	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,537.000	2,271.846		
				37.470	35.366		
					2,307.212	\$1,325.16	\$86,451.23
Category Amount:						\$1,325.16	\$86,451.23
	Category Number:	0901 MSE WALLS					
0235	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,298.000	2,103.480		
				71.350	.000		
					2,103.480	\$0.00	\$150,083.30
		31					
0245	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,793.000	521.792		
				71.350	-.002		
					521.790	\$-0.14	\$37,229.72
		31					
Category Amount:						\$-0.14	\$187,313.02
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0250	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,227.000	1,181.190		
				69.370	.000		
					1,181.190	\$0.00	\$81,939.15
		32					
Category Amount:						\$0.00	\$81,939.15

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 00761071

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0013

Pay Period: 04/07/2023
to 05/02/2023

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0255	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,889.000	4,551.960		
				71.350	.040		
					4,552.000	\$2.85	\$324,785.20
	31						
Category Amount:						\$2.85	\$324,785.20
Category Number: 0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0260	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,595.000	3,474.996		
				69.370	.004		
					3,475.000	\$.28	\$241,060.75
	32						
Category Amount:						\$0.28	\$241,060.75
Category Number: 0600 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0330	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA/LS		1.000	.010		
				167447.000	.190		
					.200	\$31,814.93	\$33,489.40
	2105+51						
Category Amount:						\$31,814.93	\$33,489.40
Category Number: 0200 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0450	668-2100	DROP INLET, GP 1	EA	2.000	.500		
				3563.000	.000		
					.500	\$0.00	\$1,781.50
0455	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	29.000	5.250		
				6758.000	.000		
					5.250	\$0.00	\$35,479.50
Category Amount:						\$0.00	\$37,261.00
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0640	501-3000	STR STEEL, BR NO -	LS	1.000	.700		
				1393516.360	-.007		
					.693	\$-9,754.61	\$965,706.84
	1E						

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 00761071

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0013

Pay Period: 04/07/2023
to 05/02/2023

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0775	540-1201	REMOVAL OF PARTS OF EXISTING BR, STA NO - LS		1.000	.850		
				93695.900	.083		
					.933	\$7,776.76	\$87,418.27
		1W					
Category Amount:						\$-1,977.85	\$1,053,125.11
Category Number: 0100 ROADWAY							
0910	550-9000	VIDEO INSPECTION	LF	401.000	.000		
				4.250	711.000		
					711.000	\$3,021.75	\$3,021.75
9204	004-0022	EXTRA WORK -	LS	.000	.141		
				1583317.160	.025		
					.166	\$39,582.93	\$262,830.65
		GRADING COMPLETE FOR ADDL STAGING, SCOPE CHANGES TO MSE WALL, STRIPING, TRAFFIC CONTROL AND CONCRETE PLANT FEES.					
9206	004-0022	EXTRA WORK -	LS	.000	.141		
				1832661.160	.025		
					.166	\$45,816.53	\$304,221.75
		COST INCREASE FOR LABOR, EQUIP, HAULING, SUBCONTRACTOR & MATERIAL COSTS ASSOCIATED WITH PROJECT TIME EXTENSION.					
9234	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000	4.000		
				20280.000	.000		
					4.000	\$.00	\$81,120.00
		DROP INLET, GP 1, MODIFIED N-1					
		NEW ITEM ADDED VIA SA					
Category Amount:						\$88,421.21	\$651,194.15
Project Total Amount:						\$259,231.54	\$6,797,447.06