

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 00761071

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0028

Pay Period: 09/12/2024
to 10/03/2024

Contract Location:

-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMPS

Time Allowed: 1369 Days

Elapsed Calender Days: 1110 Days

Percent Time: 81.08

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 09/02/2021

Date Notice to Proceed: 09/20/2021

MARIETTA GA 30061-0970

Date Work Began: 10/06/2021

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/19/2025

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$24,219,537.02

Original Contract Amount \$16,089,072.86

Funds Available \$4,750,235.21

Percent Complete 79.64%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015051	\$24,219,537.01	\$16,089,072.86	\$4,750,235.20	80.39%	\$928,663.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 00761071

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0028

Pay Period: 09/12/2024
to 10/03/2024

Project Number: 0015051 I-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMI

Federal State Project Number: 0015051

	Total to Date	Prev to Date	This Estimate
Participating	\$19,289,430.44	\$18,355,280.19	\$934,150.25
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$19,289,430.44	\$18,355,280.19	\$934,150.25
Stockpiled Materials	\$179,871.37	\$185,357.86	(\$5,486.49)
Gross Earnings	\$19,469,301.81	\$18,540,638.05	\$928,663.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,469,301.81	\$18,540,638.05	

Total Payable: **\$928,663.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 00761071

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0028

Pay Period: 09/12/2024
to 10/03/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0045	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		450.000	86.978		
				14.500	.013		
					86.991	\$.19	\$1,261.37
0050	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TFEA		137.000	44.212		
				250.000	.586		
					44.798	\$146.50	\$11,199.50
Category Amount:						\$146.69	\$12,460.87
Category Number:		0100 ROADWAY					
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		371.000	352.630		
		TL & H LIME		90.890	.000		
					352.630	\$.00	\$32,050.54
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		880.000	628.110		
		L & H LIME		90.200	.000		
					628.110	\$.00	\$56,655.52
0105	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		62.000	83.180		
		IFIED BITUM MATL & H LIME		189.610	.000		
					83.180	\$.00	\$15,771.76
0106	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	222.640		
		L & H LIME		255.340	.000		
					222.640	\$.00	\$56,848.90
		RECYL ASPHALT, 19MM					
		RECYL ASPHALT, 19MM					
0110	413-0750	TACK COAT	GL	1,858.000	363.000		
				2.190	33.000		
					396.000	\$72.27	\$867.24
0112	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	152.430		
		IFIED BITUM MATL & H LIME		304.140	.000		
					152.430	\$.00	\$46,360.06
		RECYL ASPHALT, 12.5MM					
		RECYL ASPHALT, 12.5MM					

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: 00761071

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0028

Pay Period: 09/12/2024
to 10/03/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0120	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		4,586.000	3,410.359		
				101.500	63.179		
					3,473.538	\$6,412.67	\$352,564.11
Category Amount:						\$6,484.94	\$561,118.13
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0135	500-3002	CLASS AA CONCRETE	CY	38.000	38.000		
				1782.320	.000		
					38.000	\$0.00	\$67,728.16
0145	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.950		
				334189.170	.050		
		1E			1.000	\$16,709.46	\$334,189.17
Category Amount:						\$16,709.46	\$401,917.33
Category Number:		0901 MSE WALLS					
0150	500-3650	CLASS AA-1 CONCRETE	CY	378.000	321.910		
				679.820	.000		
					321.910	\$0.00	\$218,840.86
Category Amount:						\$0.00	\$218,840.86
Category Number:		0100 ROADWAY					
0205	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,537.000	2,318.980		
				37.470	1,053.010		
					3,371.990	\$39,456.28	\$126,348.47
0210	621-3126	CONCRETE BARRIER, TYPE 26S	LF	40.000	56.590		
				287.560	.000		
					56.590	\$0.00	\$16,273.02
0220	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,961.000	1,478.500		
				106.110	.000		
					1,478.500	\$0.00	\$156,883.64
Category Amount:						\$39,456.28	\$299,505.13

Date: 10/03/2024

Page 5 of 9

to 10/03/2024

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0901 MSE WALLS						
0225	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,790.000	678.000			
				71.350	.000			
					678.000		\$.00	\$48,375.30
	31							
Category Amount:							\$0.00	\$48,375.30
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R						
0230	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,771.000	1,320.000			
				69.370	.000			
					1,320.000		\$.00	\$91,568.40
	32							
Category Amount:							\$0.00	\$91,568.40
	Category Number:	0901 MSE WALLS						
0235	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,298.000	3,943.190			
				71.350	.000			
					3,943.190		\$.00	\$281,346.61
	31							
Category Amount:							\$0.00	\$281,346.61
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R						
0240	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,299.000	3,169.000			
				69.370	.000			
					3,169.000		\$.00	\$219,833.53
	32							
Category Amount:							\$0.00	\$219,833.53
	Category Number:	0901 MSE WALLS						
0245	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,793.000	6,160.000			
				71.350	.000			
					6,160.000		\$.00	\$439,516.00
	31							
Category Amount:							\$0.00	\$439,516.00
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R						
0250	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,227.000	6,126.000			
				69.370	.000			
					6,126.000		\$.00	\$424,960.62
	32							
Category Amount:							\$0.00	\$424,960.62

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 00761071

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0028

Pay Period: 09/12/2024
to 10/03/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0255	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,889.000	4,695.000		
				71.350	.000		
					4,695.000	\$.00	\$334,988.25
	31						
Category Amount:						\$0.00	\$334,988.25
Category Number:		0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0260	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,595.000	2,604.000		
				69.370	.000		
					2,604.000	\$.00	\$180,639.48
	32						
Category Amount:						\$0.00	\$180,639.48
Category Number:		0901 MSE WALLS					
0275	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	926.000	722.000		
				307.260	.000		
					722.000	\$.00	\$221,841.72
	31						
Category Amount:						\$0.00	\$221,841.72
Category Number:		0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0280	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	965.000	688.000		
				316.160	.000		
					688.000	\$.00	\$217,518.08
	32						
Category Amount:						\$0.00	\$217,518.08
Category Number:		0200 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0450	668-2100	DROP INLET, GP 1	EA	2.000	1.500		
				3563.000	.500		
					2.000	\$1,781.50	\$7,126.00
0455	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	29.000	12.000		
				6758.000	2.000		
					14.000	\$13,516.00	\$94,612.00
Category Amount:						\$15,297.50	\$101,738.00

Estimate Summary By Project

Pay Period: 09/12/2024
to 10/03/2024

Project Number 0015051

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date		This Period	Cumulative Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD						
0635	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.953			
				274613.880	.047			
		1W			1.000		\$12,906.85	\$274,613.88
0640	501-3000	STR STEEL, BR NO -	LS	1.000	.723			
				1393516.360	.153			
		1E			.876		\$213,208.00	\$1,220,720.33
Category Amount:							\$226,114.85	\$1,495,334.21
Category Number:		0100 ROADWAY						
0800	682-1503	CABLE, TP RHH/RHW, AWG NO 12	LF	4,290.000	39,762.000			
				0.920	-2.000			
					39,760.000		\$-1.84	\$36,579.20
0905	433-1000	REINF CONC APPROACH SLAB	SY	160.000	244.730			
				245.420	.000			
					244.730		\$.00	\$60,061.64
0915	682-1507	CABLE, TP RHH/RHW, AWG NO 4	LF	2,818.000	5,064.000			
				6.000	10.000			
					5,074.000		\$60.00	\$30,444.00
9202	004-0049	EXTRA WORK -	MO	.000	16.000			
				48695.640	1.000			
					17.000		\$48,695.64	\$827,825.88
9212	621-6001	EXTENDED OVERHEAD FOR MONTHLY COSTS, PROJECT MGMT, PROJECT MAINT. & EXPENSES ASSOCIATED WITH PROJECT TIME EXTENSION						
		CONCRETE BARRIER, TP S-1	LF	.000	59.400			
				445.670	1,209.145			
					1,268.545		\$538,879.65	\$565,352.45
9214	621-6002	CONC BARRER, TP S-1A						
		NEW ITEM ADDED VIA SA						
		CONCRETE BARRIER, TP S-2	LF	.000	341.000			
				880.000	.000			
					341.000		\$.00	\$300,080.00
		CONC BARRER, TP S-2						
		NEW ITEM ADDED VIA SA						

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: 00761071

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0028

Pay Period: 09/12/2024
to 10/03/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9216	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	314.000		
				1105.560	.000		
					314.000	\$.00	\$347,145.84
		CONC BARRER, TP S-3					
		NEW ITEM ADDED VIA SA					
9218	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	25.500		
				1807.690	.000		
					25.500	\$.00	\$46,096.10
		CONC BARRER, TP S-3A					
		NEW ITEM ADDED VIA SA					
9228	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	.000	373.000		
				87.780	.000		
					373.000	\$.00	\$32,741.94
		CONCRETE GLARE SCREEN, 18 INCH					
		NEW ITEM ADDED VIA SA					
9234	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000	15.500		
				20280.000	.000		
					15.500	\$.00	\$314,340.00
		DROP INLET, GP 1, MODIFIED N-1					
		NEW ITEM ADDED VIA SA					
9238	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				4463.330	.000		
					1.000	\$.00	\$4,463.33
		STORM SEWER MANHOLE, TP 1					
		NEW ITEM ADDED VIA SA					
9282	500-3104	CLASS A CONCRETE, SIGNS	CY	.000	14.500		
				1833.330	.000		
					14.500	\$.00	\$26,583.29
		CLASS A CONCRETE, SIGNS					
		CLASS A CONCRETE, SIGNS					
9286	500-3200	CLASS B CONCRETE	CY	.000	430.000		
				520.720	.000		
					430.000	\$.00	\$223,909.60
		CLASS B CONC					
		CLASS B CONC					
9292	004-0022	EXTRA WORK -	LS	.000	.000		
				30789.560	1.000		
					1.000	\$30,789.56	\$30,789.56
		EXTRA WORK FOR OVERHEAD SIGN STRUCTURE STA 2212+42 CHANGES					
		NEW ITEM ADDED VIA SA #32					

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: 00761071

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0028

Pay Period: 09/12/2024
to 10/03/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9294	004-0022	EXTRA WORK -	LS	.000	.000		
				11517.520	1.000		
					1.000	\$11,517.52	\$11,517.52
		EXTRA WORK FOR ASPHALT 2025 ESCALATION					
		NEW ITEM ADDED VIA SA #32					
Category Amount:						\$629,940.53	\$2,857,930.35
Project Total Amount:						\$934,150.25	\$19,289,430.44