

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 00761071

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0029

Pay Period: 10/04/2024
to 11/07/2024

Contract Location:

-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMPS

Time Allowed: 1369 Days

Elapsed Calender Days: 1145 Days

Percent Time: 83.64

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 09/02/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/19/2025

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$24,219,537.02

Original Contract Amount \$16,089,072.86

Funds Available \$3,758,283.41

Percent Complete 83.74%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015051	\$24,219,537.01	\$16,089,072.86	\$3,758,283.40	84.48%	\$991,951.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 00761071

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0029

Pay Period: 10/04/2024
to 11/07/2024

Project Number: 0015051 I-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMI

Federal State Project Number: 0015051

	Total to Date	Prev to Date	This Estimate
Participating	\$20,280,328.18	\$19,289,430.44	\$990,897.74
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$20,280,328.18	\$19,289,430.44	\$990,897.74
Stockpiled Materials	\$180,925.43	\$179,871.37	\$1,054.06
Gross Earnings	\$20,461,253.61	\$19,469,301.81	\$991,951.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,461,253.61	\$19,469,301.81	

Total Payable: **\$991,951.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 00761071

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0029

Pay Period: 10/04/2024
to 11/07/2024

Project Number 0015051

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0300	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R				
0045	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		450.000	86.991		
				14.500	.005		
					86.996	\$.07	\$1,261.44
0050	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TFEA		137.000	44.798		
				250.000	.143		
					44.941	\$35.75	\$11,235.25
Category Amount:						\$35.82	\$12,496.69
Category Number:		0100	ROADWAY				
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		371.000	352.630		
		TL & H LIME		90.890	.000		
					352.630	\$.00	\$32,050.54
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		880.000	628.110		
		L & H LIME		90.200	.000		
					628.110	\$.00	\$56,655.52
0105	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		62.000	83.180		
		IFIED BITUM MATL & H LIME		189.610	.000		
					83.180	\$.00	\$15,771.76
0106	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	222.640		
		L & H LIME		255.340	.000		
					222.640	\$.00	\$56,848.90
		RECYL ASPHALT, 19MM					
		RECYL ASPHALT, 19MM					
0110	413-0750	TACK COAT	GL	1,858.000	396.000		
				2.190	4.000		
					400.000	\$8.76	\$876.00
0112	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	152.430		
		IFIED BITUM MATL & H LIME		304.140	.000		
					152.430	\$.00	\$46,360.06
		RECYL ASPHALT, 12.5MM					
		RECYL ASPHALT, 12.5MM					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 00761071

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0029

Pay Period: 10/04/2024
to 11/07/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0120	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		4,586.000	3,473.538		
				101.500	56.159		
					3,529.697	\$5,700.14	\$358,264.25
Category Amount:						\$5,708.90	\$566,827.03
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0135	500-3002	CLASS AA CONCRETE	CY	38.000	38.000		
				1782.320	.000		
					38.000	\$0.00	\$67,728.16
0145	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				334189.170	.000		
					1.000	\$0.00	\$334,189.17
		1E					
Category Amount:						\$0.00	\$401,917.33
Category Number: 0901 MSE WALLS							
0150	500-3650	CLASS AA-1 CONCRETE	CY	378.000	321.910		
				679.820	.000		
					321.910	\$0.00	\$218,840.86
Category Amount:						\$0.00	\$218,840.86
Category Number: 0100 ROADWAY							
0205	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,537.000	3,371.990		
				37.470	263.253		
					3,635.243	\$9,864.09	\$136,212.56
0210	621-3126	CONCRETE BARRIER, TYPE 26S	LF	40.000	56.590		
				287.560	.000		
					56.590	\$0.00	\$16,273.02
0220	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,961.000	1,478.500		
				106.110	.000		
					1,478.500	\$0.00	\$156,883.64
Category Amount:						\$9,864.09	\$309,369.22

Estimate Summary By Project

Pay Period: 10/04/2024

to 11/07/2024

Project Number 0015051

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0901 MSE WALLS					
0225	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,790.000	678.000		
				71.350	.000		
					678.000	\$.00	\$48,375.30
	31						
Category Amount:						\$0.00	\$48,375.30
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0230	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,771.000	1,320.000		
				69.370	.000		
					1,320.000	\$.00	\$91,568.40
	32						
Category Amount:						\$0.00	\$91,568.40
	Category Number:	0901 MSE WALLS					
0235	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,298.000	3,943.190		
				71.350	.000		
					3,943.190	\$.00	\$281,346.61
	31						
Category Amount:						\$0.00	\$281,346.61
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0240	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,299.000	3,169.000		
				69.370	.000		
					3,169.000	\$.00	\$219,833.53
	32						
Category Amount:						\$0.00	\$219,833.53
	Category Number:	0901 MSE WALLS					
0245	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,793.000	6,160.000		
				71.350	.000		
					6,160.000	\$.00	\$439,516.00
	31						
Category Amount:						\$0.00	\$439,516.00
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0250	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,227.000	6,126.000		
				69.370	.000		
					6,126.000	\$.00	\$424,960.62
	32						
Category Amount:						\$0.00	\$424,960.62

Estimate Summary By Project

Pay Period: 10/04/2024
to 11/07/2024

Project Number 0015051

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0901 MSE WALLS					
0255	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,889.000	4,695.000		
				71.350	.000		
					4,695.000	\$.00	\$334,988.25
	31						
Category Amount:						\$0.00	\$334,988.25
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0260	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,595.000	2,604.000		
				69.370	.000		
					2,604.000	\$.00	\$180,639.48
	32						
Category Amount:						\$0.00	\$180,639.48
	Category Number:	0901 MSE WALLS					
0275	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	926.000	722.000		
				307.260	.000		
					722.000	\$.00	\$221,841.72
	31						
Category Amount:						\$0.00	\$221,841.72
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0280	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	965.000	688.000		
				316.160	.000		
					688.000	\$.00	\$217,518.08
	32						
Category Amount:						\$0.00	\$217,518.08
	Category Number:	0200 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0450	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3563.000	.000		
					2.000	\$.00	\$7,126.00
0455	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	29.000	14.000		
				6758.000	.000		
					14.000	\$.00	\$94,612.00
Category Amount:						\$0.00	\$101,738.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: 00761071

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0029

Pay Period: 10/04/2024
to 11/07/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0635	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				274613.880	.000		
					1.000	\$.00	\$274,613.88
		1W					
0640	501-3000	STR STEEL, BR NO -	LS	1.000	.876		
				1393516.360	.003		
					.879	\$4,180.55	\$1,224,900.88
		1E					
Category Amount:						\$4,180.55	\$1,499,514.76
Category Number:		0100 ROADWAY					
0800	682-1503	CABLE, TP RHH/RHW, AWG NO 12	LF	4,290.000	39,760.000		
				0.920	-2.000		
					39,758.000	\$-1.84	\$36,577.36
0850	999-1100	DMS, TYPE SPECIAL	EA	4.000	4.000		
				32844.610	.000		
					4.000	\$.00	\$131,378.44
		Supplemental info: (NORTH ONLY/CLOSED)					
0905	433-1000	REINF CONC APPROACH SLAB	SY	160.000	244.730		
				245.420	.000		
					244.730	\$.00	\$60,061.64
9204	004-0022	EXTRA WORK -	LS	.000	.629		
				1583317.160	.142		
					.771	\$224,831.04	\$1,220,737.53
		GRADING COMPLETE FOR ADDL STAGING, SCOPE CHANGES TO MSE					
		WALL, STRIPING, TRAFFIC CONTROL AND CONCRETE PLANT FEES.					
9212	621-6001	CONCRETE BARRIER, TP S-1	LF	.000	1,268.545		
				445.670	1,329.400		
					2,597.945	\$592,473.70	\$1,157,826.15
		CONC BARRER, TP S-1A					
		NEW ITEM ADDED VIA SA					
9214	621-6002	CONCRETE BARRIER, TP S-2	LF	.000	341.000		
				880.000	.000		
					341.000	\$.00	\$300,080.00
		CONC BARRER, TP S-2					
		NEW ITEM ADDED VIA SA					

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: 00761071

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0029

Pay Period: 10/04/2024
to 11/07/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9216	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	314.000		
				1105.560	.000		
					314.000	\$.00	\$347,145.84
		CONC BARRER, TP S-3					
		NEW ITEM ADDED VIA SA					
9218	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	25.500		
				1807.690	.000		
					25.500	\$.00	\$46,096.10
		CONC BARRER, TP S-3A					
		NEW ITEM ADDED VIA SA					
9228	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	.000	373.000		
				87.780	1,752.170		
					2,125.170	\$153,805.48	\$186,547.42
		CONCRETE GLARE SCREEN, 18 INCH					
		NEW ITEM ADDED VIA SA					
9234	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000	15.500		
				20280.000	.000		
					15.500	\$.00	\$314,340.00
		DROP INLET, GP 1, MODIFIED N-1					
		NEW ITEM ADDED VIA SA					
9238	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				4463.330	.000		
					1.000	\$.00	\$4,463.33
		STORM SEWER MANHOLE, TP 1					
		NEW ITEM ADDED VIA SA					
9282	500-3104	CLASS A CONCRETE, SIGNS	CY	.000	14.500		
				1833.330	.000		
					14.500	\$.00	\$26,583.29
		CLASS A CONCRETE, SIGNS					
		CLASS A CONCRETE, SIGNS					
9286	500-3200	CLASS B CONCRETE	CY	.000	430.000		
				520.720	.000		
					430.000	\$.00	\$223,909.60
		CLASS B CONC					
		CLASS B CONC					
Category Amount:						\$971,108.38	\$4,055,746.70
Project Total Amount:						\$990,897.74	\$20,280,328.18