

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Contract Location:

-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMPS

Time Allowed: 1369 Days

Elapsed Calender Days: 1172 Days

Percent Time: 85.61

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 09/02/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/19/2025

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$24,219,537.02

Original Contract Amount \$16,089,072.86

Funds Available \$1,537,827.16

Percent Complete 92.98%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015051	\$24,219,537.01	\$16,089,072.86	\$1,537,827.15	93.65%	\$2,220,456.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number: 0015051 I-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMI

Federal State Project Number: 0015051

	Total to Date	Prev to Date	This Estimate
Participating	\$22,519,955.17	\$20,280,328.18	\$2,239,626.99
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$22,519,955.17	\$20,280,328.18	\$2,239,626.99
Stockpiled Materials	\$161,754.69	\$180,925.43	(\$19,170.74)
Gross Earnings	\$22,681,709.86	\$20,461,253.61	\$2,220,456.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,681,709.86	\$20,461,253.61	

Total Payable: **\$2,220,456.25**

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0045	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		450.000	86.996		
				14.500	-.001		
					86.995	\$-.01	\$1,261.43
0050	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		137.000	44.941		
				250.000	.038		
					44.979	\$9.50	\$11,244.75
Category Amount:						\$9.49	\$12,506.18
Category Number:		0100 ROADWAY					
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		371.000	352.630		
				90.890	.000		
					352.630	\$.00	\$32,050.54
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		880.000	628.110		
				90.200	.000		
					628.110	\$.00	\$56,655.52
0105	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		62.000	83.180		
				189.610	.000		
					83.180	\$.00	\$15,771.76
0106	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	222.640		
				255.340	.000		
					222.640	\$.00	\$56,848.90
		RECYL ASPHALT, 19MM					
		RECYL ASPHALT, 19MM					
0112	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000	152.430		
				304.140	.000		
					152.430	\$.00	\$46,360.06
		RECYL ASPHALT, 12.5MM					
		RECYL ASPHALT, 12.5MM					
0120	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		4,586.000	3,529.697		
				101.500	449.244		
					3,978.941	\$45,598.27	\$403,862.51
Category Amount:						\$45,598.27	\$611,549.29

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0135	500-3002	CLASS AA CONCRETE	CY	38.000	38.000		
				1782.320	.000		
					38.000	\$0.00	\$67,728.16
0145	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				334189.170	.000		
					1.000	\$0.00	\$334,189.17
		1E					
Category Amount:						\$0.00	\$401,917.33
Category Number:		0901 MSE WALLS					
0150	500-3650	CLASS AA-1 CONCRETE	CY	378.000	321.910		
				679.820	.000		
					321.910	\$0.00	\$218,840.86
Category Amount:						\$0.00	\$218,840.86
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0155	501-3000	STR STEEL, BR NO -	LS	1.000	.720		
				1066176.560	.070		
					.790	\$74,632.36	\$842,279.48
		1W					
Category Amount:						\$74,632.36	\$842,279.48
Category Number:		0100 ROADWAY					
0205	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,537.000	3,635.243		
				37.470	783.003		
					4,418.246	\$29,339.12	\$165,551.68
0210	621-3126	CONCRETE BARRIER, TYPE 26S	LF	40.000	56.590		
				287.560	99.500		
					156.090	\$28,612.22	\$44,885.24
0220	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,961.000	1,478.500		
				106.110	.000		
					1,478.500	\$0.00	\$156,883.64
Category Amount:						\$57,951.34	\$367,320.56

Date: 12/04/2024

Page 5 of 11

Pay Period: 11/08/2024

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
	Category Number:	0901 MSE WALLS						
0225	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,790.000	678.000			
				71.350	.000			
					678.000	\$.00		\$48,375.30
	31							
Category Amount:						\$0.00		\$48,375.30
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R						
0230	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,771.000	1,320.000			
				69.370	.000			
					1,320.000	\$.00		\$91,568.40
	32							
Category Amount:						\$0.00		\$91,568.40
	Category Number:	0901 MSE WALLS						
0235	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,298.000	3,943.190			
				71.350	.000			
					3,943.190	\$.00		\$281,346.61
	31							
Category Amount:						\$0.00		\$281,346.61
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R						
0240	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,299.000	3,169.000			
				69.370	.000			
					3,169.000	\$.00		\$219,833.53
	32							
Category Amount:						\$0.00		\$219,833.53
	Category Number:	0901 MSE WALLS						
0245	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,793.000	6,160.000			
				71.350	.000			
					6,160.000	\$.00		\$439,516.00
	31							
Category Amount:						\$0.00		\$439,516.00
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R						
0250	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,227.000	6,126.000			
				69.370	.000			
					6,126.000	\$.00		\$424,960.62
	32							
Category Amount:						\$0.00		\$424,960.62

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0255	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,889.000	4,695.000		
				71.350	.000		
					4,695.000	\$.00	\$334,988.25
	31						
Category Amount:						\$0.00	\$334,988.25
Category Number: 0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0260	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,595.000	2,604.000		
				69.370	.000		
					2,604.000	\$.00	\$180,639.48
	32						
Category Amount:						\$0.00	\$180,639.48
Category Number: 0901 MSE WALLS							
0275	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	926.000	722.000		
				307.260	.000		
					722.000	\$.00	\$221,841.72
	31						
Category Amount:						\$0.00	\$221,841.72
Category Number: 0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0280	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	965.000	688.000		
				316.160	.000		
					688.000	\$.00	\$217,518.08
	32						
0365	643-1137	CH LK FENCE, ZC COAT, 5 FT, 9 GA	LF	1,905.000	-490.000		
				33.000	2,391.000		
					1,901.000	\$78,903.00	\$62,733.00
Category Amount:						\$78,903.00	\$280,251.08
Category Number: 0100 ROADWAY							
0375	648-1350	IMPACT ATTENUATOR UNIT, TYPE P -	EA	3.000	.000		
				27000.000	2.000		
					2.000	\$54,000.00	\$54,000.00
	3-S-24						
Category Amount:						\$54,000.00	\$54,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0450	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3563.000	.000		
					2.000	\$.00	\$7,126.00
0455	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	29.000	14.000		
				6758.000	.000		
					14.000	\$.00	\$94,612.00
Category Amount:						\$0.00	\$101,738.00
Category Number:		1000 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0470	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	11,095.000	1,440.000		
				27.610	2,400.000		
					3,840.000	\$66,264.00	\$106,022.40
Category Amount:						\$66,264.00	\$106,022.40
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0585	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	537.000	451.500		
				33.950	112.875		
					564.375	\$3,832.11	\$19,160.53
Category Amount:						\$3,832.11	\$19,160.53
Category Number:		0700 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0625	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	6,541.000	9,859.000		
				25.590	1,370.000		
					11,229.000	\$35,058.30	\$287,350.11
Category Amount:						\$35,058.30	\$287,350.11
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0635	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				274613.880	.000		
					1.000	\$.00	\$274,613.88
	1W						

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Unit Price	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2				Qty This Period		
		Supplemental Description 1				Qty To Date		
		Supplemental Description 2						
Category Number:		0801	BRIDGE NO. 1 - OVER AKERS MILL RD					
0640	501-3000	STR STEEL, BR NO -	LS	1.000		.879		
				1393516.360		.121		
						1.000	\$168,615.48	\$1,393,516.36
		1E						
Category Amount:							\$168,615.48	\$1,668,130.24
Category Number:		0100	ROADWAY					
0680	936-4901	CCTV MOUNTING ARM, TYPE 1	EA	11.000		.000		
				408.710		2.000		
						2.000	\$817.42	\$817.42
0705	939-2300	FIELD SWITCH, TYPE A	EA	10.000		.000		
				1829.490		1.000		
						1.000	\$1,829.49	\$1,829.49
0740	647-6057	PEDESTAL POLE	EA	2.000		.000		
				1662.710		2.000		
						2.000	\$3,325.42	\$3,325.42
0780	647-1010	RAMP METER INSTALLATION NO -	LS	1.000		.000		
				22378.900		1.000		
						1.000	\$22,378.90	\$22,378.90
		1						
0795	639-3004	STEEL STRAIN POLE, TP IV	EA	2.000		2.000		
				21109.550		1.000		
						3.000	\$21,109.55	\$63,328.65
0800	682-1503	CABLE, TP RHH/RHW, AWG NO 12	LF	4,290.000		39,758.000		
				0.920		16,592.000		
						56,350.000	\$15,264.64	\$51,842.00
0805	682-1505	CABLE, TP RHH/RHW, AWG NO 8	LF	10,594.000		16,172.000		
				1.890		4,629.000		
						20,801.000	\$8,748.81	\$39,313.89

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0810	682-1506	CABLE, TP RHH/RHW, AWG NO 6	LF	8,876.000	6,923.000		
				2.740	4,740.000		
					11,663.000	\$12,987.60	\$31,956.62
0815	682-2120	PULL BOX, TYPE 2	EA	40.000	21.000		
				465.540	5.000		
					26.000	\$2,327.70	\$12,104.04
0825	682-2145	PULL BOX, TYPE 4S	EA	41.000	21.000		
				1102.060	5.000		
					26.000	\$5,510.30	\$28,653.56
0865	999-9000	FIELD CABINET, TYPE III, 332 ED CABINET	EA	1.000	.000		
				11131.910	2.000		
					2.000	\$22,263.82	\$22,263.82
0875	999-9010	WARNING GATE	EA	5.000	4.000		
				47136.210	1.000		
					5.000	\$47,136.21	\$235,681.05
0905	433-1000	REINF CONC APPROACH SLAB	SY	160.000	244.730		
				245.420	.000		
					244.730	\$.00	\$60,061.64
0930	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE	EA	1.000	3.000		
				243.740	8.000		
					11.000	\$1,949.92	\$2,681.14
		16 IN X 16 IN X 8 IN					
0935	682-9950	DIRECTIONAL BORE -	LF	241.000	529.000		
				19.850	230.000		
					759.000	\$4,565.50	\$15,066.15
		5 IN					
0945	936-4050	CCTV CAMERA SYSTEM, TYPE 1P	EA	11.000	.000		
				4609.000	2.000		
					2.000	\$9,218.00	\$9,218.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9202	004-0049	EXTRA WORK -	MO	.000	17.000		
				48695.640	2.000		
					19.000	\$97,391.28	\$925,217.16
		EXTENDED OVERHEAD FOR MONTHLY COSTS, PROJECT MGMT, PROJECT MAINT. & EXPENSES ASSOCIATED WITH PROJECT TIME EXTENSION					
9204	004-0022	EXTRA WORK -	LS	.000	.771		
				1583317.160	.217		
					.988	\$343,579.82	\$1,564,317.35
		GRADING COMPLETE FOR ADDL STAGING, SCOPE CHANGES TO MSE WALL, STRIPING, TRAFFIC CONTROL AND CONCRETE PLANT FEES.					
9206	004-0022	EXTRA WORK -	LS	.000	.750		
				1832661.160	.150		
					.900	\$274,899.17	\$1,649,395.04
		COST INCREASE FOR LABOR, EQUIP, HAULING, SUBCONTRACTOR & MATERIAL COSTS ASSOCIATED WITH PROJECT TIME EXTENSION.					
9212	621-6001	CONCRETE BARRIER, TP S-1	LF	.000	2,597.950		
				445.670	.000		
					2,597.950	\$.00	\$1,157,828.38
		CONC BARRER, TP S-1A NEW ITEM ADDED VIA SA					
9214	621-6002	CONCRETE BARRIER, TP S-2	LF	.000	341.000		
				880.000	.000		
					341.000	\$.00	\$300,080.00
		CONC BARRER, TP S-2 NEW ITEM ADDED VIA SA					
9216	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	314.000		
				1105.560	.000		
					314.000	\$.00	\$347,145.84
		CONC BARRER, TP S-3 NEW ITEM ADDED VIA SA					
9218	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	25.500		
				1807.690	.000		
					25.500	\$.00	\$46,096.10
		CONC BARRER, TP S-3A NEW ITEM ADDED VIA SA					
9228	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	.000	2,125.170		
				87.780	.000		
					2,125.170	\$.00	\$186,547.42
		CONCRETE GLARE SCREEN, 18 INCH NEW ITEM ADDED VIA SA					
9234	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000	15.500		
				20280.000	.000		
					15.500	\$.00	\$314,340.00
		DROP INLET, GP 1, MODIFIED N-1 NEW ITEM ADDED VIA SA					

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: 00761071

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0030

Pay Period: 11/08/2024
to 12/04/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9238	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				4463.330	.000		
					1.000	\$.00	\$4,463.33
		STORM SEWER MANHOLE, TP 1					
		NEW ITEM ADDED VIA SA					
9244	942-1000	NETWORK EQUIPMENT CONFIGURATION AND I ILS		.000	.297		
				1463828.170	.500		
					.797	\$731,914.09	\$1,166,671.05
		NETWORK EQUIPMENT CONFIGURATION AND INTEGRATION					
		NEW ITEM ADDED VIA SA					
9272	004-0022	EXTRA WORK -	LS	.000	.750		
				110180.000	.250		
					1.000	\$27,545.00	\$110,180.00
		CROSS FRAME MODIFICATION BY WELDING UTL SUPPORTS IN PLACE					
		HORIZONTALLY TO THE GIRDER AFTER CASTING, AS PER PLAN					
9282	500-3104	CLASS A CONCRETE, SIGNS	CY	.000	14.500		
				1833.330	.000		
					14.500	\$.00	\$26,583.29
		CLASS A CONCRETE, SIGNS					
		CLASS A CONCRETE, SIGNS					
9286	500-3200	CLASS B CONCRETE	CY	.000	430.000		
				520.720	.000		
					430.000	\$.00	\$223,909.60
		CLASS B CONC					
		CLASS B CONC					
Category Amount:						\$1,654,762.64	\$8,623,296.35
Project Total Amount:						\$2,239,626.99	\$22,519,955.17