

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 00761071

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0031

Pay Period: 12/05/2024
to 01/06/2025

Contract Location:

-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMPS

Time Allowed: 1369 Days

Elapsed Calender Days: 1205 Days

Percent Time: 88.02

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 09/02/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/19/2025

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$24,219,537.02

Original Contract Amount \$16,089,072.86

Funds Available \$1,216,457.86

Percent Complete 94.33%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015051	\$24,219,537.01	\$16,089,072.86	\$1,216,457.85	94.98%	\$321,369.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 00761071

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0031

Pay Period: 12/05/2024
to 01/06/2025

Project Number: 0015051 I-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMI

Federal State Project Number: 0015051

	Total to Date	Prev to Date	This Estimate
Participating	\$22,847,061.97	\$22,519,955.17	\$327,106.80
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$22,847,061.97	\$22,519,955.17	\$327,106.80
Stockpiled Materials	\$156,017.19	\$161,754.69	(\$5,737.50)
Gross Earnings	\$23,003,079.16	\$22,681,709.86	\$321,369.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,003,079.16	\$22,681,709.86	

Total Payable: **\$321,369.30**

Estimate Summary By Project

Pay Period: 12/05/2024
to 01/06/2025

Project Number 0015051

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		371.000	352.630		
		TL & H LIME		90.890	.000		
					352.630	\$.00	\$32,050.54
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		880.000	628.110		
		L & H LIME		90.200	.000		
					628.110	\$.00	\$56,655.52
0105	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		62.000	83.180		
		IFIED BITUM MATL & H LIME		189.610	.000		
					83.180	\$.00	\$15,771.76
0106	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	222.640		
		L & H LIME		255.340	.000		
					222.640	\$.00	\$56,848.90
0112	402-3600	RECYL ASPHALT, 19MM					
		RECYL ASPHALT, 19MM					
		RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	152.430		
		IFIED BITUM MATL & H LIME		304.140	.000		
					152.430	\$.00	\$46,360.06
0120	439-0026	RECYL ASPHALT, 12.5MM					
		RECYL ASPHALT, 12.5MM					
		PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		4,586.000	3,978.940		
				101.500	.000		
					3,978.940	\$.00	\$403,862.41
Category Amount:						\$0.00	\$611,549.19
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0135	500-3002	CLASS AA CONCRETE	CY	38.000	38.000		
				1782.320	.000		
					38.000	\$.00	\$67,728.16
0145	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				334189.170	.000		
					1.000	\$.00	\$334,189.17
Category Amount:						\$0.00	\$401,917.33

Estimate Summary By Project

Pay Period: 12/05/2024
to 01/06/2025

Project Number 0015051

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0901 MSE WALLS					
0150	500-3650	CLASS AA-1 CONCRETE	CY	378.000	321.910		
				679.820	.000		
					321.910	\$.00	\$218,840.86
Category Amount:						\$0.00	\$218,840.86
	Category Number:	0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0155	501-3000	STR STEEL, BR NO -	LS	1.000	.790		
				1066176.560	.160		
					.950	\$170,588.25	\$1,012,867.73
		1W					
Category Amount:						\$170,588.25	\$1,012,867.73
	Category Number:	0100 ROADWAY					
0205	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,537.000	4,418.246		
				37.470	195.753		
					4,613.999	\$7,334.86	\$172,886.54
0210	621-3126	CONCRETE BARRIER, TYPE 26S	LF	40.000	156.090		
				287.560	2.500		
					158.590	\$718.90	\$45,604.14
0220	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,961.000	1,478.500		
				106.110	.000		
					1,478.500	\$.00	\$156,883.64
Category Amount:						\$8,053.76	\$375,374.32
	Category Number:	0901 MSE WALLS					
0225	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,790.000	678.000		
				71.350	.000		
					678.000	\$.00	\$48,375.30
		31					
Category Amount:						\$0.00	\$48,375.30

Estimate Summary By Project

Pay Period: 12/05/2024
to 01/06/2025

Project Number 0015051

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0902	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0230	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,771.000	1,320.000			
				69.370	.000			
					1,320.000		\$0.00	\$91,568.40
	32							
Category Amount:							\$0.00	\$91,568.40
	Category Number:	0901	MSE WALLS					
0235	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,298.000	3,943.190			
				71.350	.000			
					3,943.190		\$0.00	\$281,346.61
	31							
Category Amount:							\$0.00	\$281,346.61
	Category Number:	0902	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0240	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,299.000	3,169.000			
				69.370	.000			
					3,169.000		\$0.00	\$219,833.53
	32							
Category Amount:							\$0.00	\$219,833.53
	Category Number:	0901	MSE WALLS					
0245	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,793.000	6,160.000			
				71.350	.000			
					6,160.000		\$0.00	\$439,516.00
	31							
Category Amount:							\$0.00	\$439,516.00
	Category Number:	0902	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0250	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,227.000	6,126.000			
				69.370	.000			
					6,126.000		\$0.00	\$424,960.62
	32							
Category Amount:							\$0.00	\$424,960.62
	Category Number:	0901	MSE WALLS					
0255	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,889.000	4,695.000			
				71.350	.000			
					4,695.000		\$0.00	\$334,988.25
	31							
Category Amount:							\$0.00	\$334,988.25

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 00761071

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0031

Pay Period: 12/05/2024
to 01/06/2025

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0260	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,595.000	2,604.000		
				69.370	.000		
					2,604.000	\$.00	\$180,639.48
	32						
Category Amount:						\$0.00	\$180,639.48
Category Number:		0901 MSE WALLS					
0275	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	926.000	722.000		
				307.260	.000		
					722.000	\$.00	\$221,841.72
	31						
Category Amount:						\$0.00	\$221,841.72
Category Number:		0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0280	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	965.000	688.000		
				316.160	.000		
					688.000	\$.00	\$217,518.08
	32						
Category Amount:						\$0.00	\$217,518.08
Category Number:		0200 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0450	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3563.000	.000		
					2.000	\$.00	\$7,126.00
0455	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	29.000	14.000		
				6758.000	.000		
					14.000	\$.00	\$94,612.00
Category Amount:						\$0.00	\$101,738.00
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0585	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	537.000	564.375		
				33.950	28.215		
					592.590	\$957.90	\$20,118.43

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 00761071

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0031

Pay Period: 12/05/2024
to 01/06/2025

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0635	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				274613.880	.000		
					1.000	\$.00	\$274,613.88
		1W					
Category Amount:						\$957.90	\$294,732.31
	Category Number:	0100 ROADWAY					
0900	937-4000	INDUCTANCE LOOP DETECTION SYSTEM, NO -	LS	1.000	.000		
				4296.370	1.000		
					1.000	\$4,296.37	\$4,296.37
		1					
0905	433-1000	REINF CONC APPROACH SLAB	SY	160.000	244.730		
				245.420	.000		
					244.730	\$.00	\$60,061.64
9202	004-0049	EXTRA WORK -	MO	.000	19.000		
				48695.640	1.000		
					20.000	\$48,695.64	\$973,912.80
		EXTENDED OVERHEAD FOR MONTHLY COSTS, PROJECT MGMT, PROJECT					
		MAINT. & EXPENSES ASSOCIATED WITH PROJECT TIME EXTENSION					
9206	004-0022	EXTRA WORK -	LS	.000	.900		
				1832661.160	.050		
					.950	\$91,633.06	\$1,741,028.10
		COST INCREASE FOR LABOR, EQUIP, HAULING, SUBCONTRACTOR &					
		MATERIAL COSTS ASSOCIATED WITH PROJECT TIME EXTENSION.					
9212	621-6001	CONCRETE BARRIER, TP S-1	LF	.000	2,597.950		
				445.670	.000		
					2,597.950	\$.00	\$1,157,828.38
		CONC BARRER, TP S-1A					
		NEW ITEM ADDED VIA SA					
9214	621-6002	CONCRETE BARRIER, TP S-2	LF	.000	341.000		
				880.000	.000		
					341.000	\$.00	\$300,080.00
		CONC BARRER, TP S-2					
		NEW ITEM ADDED VIA SA					
9216	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	314.000		
				1105.560	.000		
					314.000	\$.00	\$347,145.84
		CONC BARRER, TP S-3					
		NEW ITEM ADDED VIA SA					

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: 00761071

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0031

Pay Period: 12/05/2024
to 01/06/2025

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9218	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	25.500		
				1807.690	.000		
					25.500	\$.00	\$46,096.10
		CONC BARRER, TP S-3A					
		NEW ITEM ADDED VIA SA					
9228	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	.000	2,125.170		
				87.780	32.830		
					2,158.000	\$2,881.82	\$189,429.24
		CONCRETE GLARE SCREEN, 18 INCH					
		NEW ITEM ADDED VIA SA					
9234	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000	15.500		
				20280.000	.000		
					15.500	\$.00	\$314,340.00
		DROP INLET, GP 1, MODIFIED N-1					
		NEW ITEM ADDED VIA SA					
9238	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				4463.330	.000		
					1.000	\$.00	\$4,463.33
		STORM SEWER MANHOLE, TP 1					
		NEW ITEM ADDED VIA SA					
9282	500-3104	CLASS A CONCRETE, SIGNS	CY	.000	14.500		
				1833.330	.000		
					14.500	\$.00	\$26,583.29
		CLASS A CONCRETE, SIGNS					
		CLASS A CONCRETE, SIGNS					
9286	500-3200	CLASS B CONCRETE	CY	.000	430.000		
				520.720	.000		
					430.000	\$.00	\$223,909.60
		CLASS B CONC					
		CLASS B CONC					
Category Amount:						\$147,506.89	\$5,389,174.69
Project Total Amount:						\$327,106.80	\$22,847,061.97