

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 00761071

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0034

Pay Period: 03/06/2025
to 04/07/2025

Contract Location:

-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMPS

Time Allowed:

1369 Days

Elapsed Calender Days:

1296 Days

Percent Time:

94.67

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

09/02/2021

Date Notice to Proceed:

09/20/2021

Date Work Began:

10/06/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/19/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$24,415,448.79

Original Contract Amount \$16,089,072.86

Funds Available \$879,319.66

Percent Complete 95.76%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015051	\$24,415,448.78	\$16,089,072.86	\$879,319.65	96.40%	\$608.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 00761071

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0034

Pay Period: 03/06/2025
to 04/07/2025

Project Number: 0015051 I-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMI

Federal State Project Number: 0015051

	Total to Date	Prev to Date	This Estimate
Participating	\$23,380,111.94	\$23,379,503.26	\$608.68
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$23,380,111.94	\$23,379,503.26	\$608.68
Stockpiled Materials	\$156,017.19	\$156,017.19	\$0.00
Gross Earnings	\$23,536,129.13	\$23,535,520.45	\$608.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,536,129.13	\$23,535,520.45	

Total Payable: **\$608.68**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 00761071

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0034

Pay Period: 03/06/2025
to 04/07/2025

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0050	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000	44.979		
				250.000	.038		
					45.017	\$9.50	\$11,254.25
Category Amount:						\$9.50	\$11,254.25
Category Number: 0100 ROADWAY							
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		371.000	352.630		
		TL & H LIME		90.890	.000		
					352.630	\$0.00	\$32,050.54
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		880.000	628.110		
		L & H LIME		90.200	.000		
					628.110	\$0.00	\$56,655.52
0105	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		62.000	83.180		
		IFIED BITUM MATL & H LIME		189.610	.000		
					83.180	\$0.00	\$15,771.76
0106	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	222.640		
		L & H LIME		255.340	.000		
					222.640	\$0.00	\$56,848.90
		RECYL ASPHALT, 19MM					
		RECYL ASPHALT, 19MM					
0112	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	152.430		
		IFIED BITUM MATL & H LIME		304.140	.000		
					152.430	\$0.00	\$46,360.06
		RECYL ASPHALT, 12.5MM					
		RECYL ASPHALT, 12.5MM					
0120	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		4,586.000	3,978.941		
				101.500	.030		
					3,978.971	\$3.05	\$403,865.56
Category Amount:						\$3.05	\$611,552.34
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0135	500-3002	CLASS AA CONCRETE	CY	38.000	38.000		
				1782.320	.000		
					38.000	\$0.00	\$67,728.16

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 00761071

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0034

Pay Period: 03/06/2025
to 04/07/2025

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0145	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				334189.170	.000		
					1.000	\$0.00	\$334,189.17
		1E					
Category Amount:						\$0.00	\$401,917.33
Category Number: 0901 MSE WALLS							
0150	500-3650	CLASS AA-1 CONCRETE	CY	378.000	321.907		
				679.820	.002		
					321.909	\$1.36	\$218,840.18
Category Amount:						\$1.36	\$218,840.18
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0195	540-1201	REMOVAL OF PARTS OF EXISTING BR, STA NO - LS		1.000	1.000		
				116305.450	.004		
					1.004	\$465.22	\$116,770.67
		1E					
Category Amount:						\$465.22	\$116,770.67
Category Number: 0100 ROADWAY							
0205	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,537.000	4,675.176		
				37.470	3.056		
					4,678.232	\$114.51	\$175,293.35
0210	621-3126	CONCRETE BARRIER, TYPE 26S	LF	40.000	158.590		
				287.560	.000		
					158.590	\$0.00	\$45,604.14
0220	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,961.000	1,478.500		
				106.110	.000		
					1,478.500	\$0.00	\$156,883.64
Category Amount:						\$114.51	\$377,781.13

Estimate Summary By Project

Pay Period: 03/06/2025

to 04/07/2025

Project Number 0015051

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0901 MSE WALLS					
0225	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,790.000	678.000		
				71.350	.000		
					678.000	\$.00	\$48,375.30
	31						
Category Amount:						\$0.00	\$48,375.30
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0230	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,771.000	1,320.000		
				69.370	.000		
					1,320.000	\$.00	\$91,568.40
	32						
Category Amount:						\$0.00	\$91,568.40
	Category Number:	0901 MSE WALLS					
0235	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,298.000	3,943.190		
				71.350	.000		
					3,943.190	\$.00	\$281,346.61
	31						
Category Amount:						\$0.00	\$281,346.61
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0240	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,299.000	3,169.000		
				69.370	.000		
					3,169.000	\$.00	\$219,833.53
	32						
Category Amount:						\$0.00	\$219,833.53
	Category Number:	0901 MSE WALLS					
0245	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,793.000	6,160.000		
				71.350	.000		
					6,160.000	\$.00	\$439,516.00
	31						
Category Amount:						\$0.00	\$439,516.00
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0250	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,227.000	6,126.000		
				69.370	.000		
					6,126.000	\$.00	\$424,960.62
	32						
Category Amount:						\$0.00	\$424,960.62

Estimate Summary By Project

Pay Period: 03/06/2025
to 04/07/2025

Project Number 0015051

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0901 MSE WALLS					
0255	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,889.000	4,695.000		
				71.350	.000		
					4,695.000	\$.00	\$334,988.25
	31						
Category Amount:						\$0.00	\$334,988.25
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0260	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,595.000	2,604.000		
				69.370	.000		
					2,604.000	\$.00	\$180,639.48
	32						
Category Amount:						\$0.00	\$180,639.48
	Category Number:	0901 MSE WALLS					
0275	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	926.000	722.000		
				307.260	.000		
					722.000	\$.00	\$221,841.72
	31						
Category Amount:						\$0.00	\$221,841.72
	Category Number:	0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0280	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	965.000	688.000		
				316.160	.000		
					688.000	\$.00	\$217,518.08
	32						
Category Amount:						\$0.00	\$217,518.08
	Category Number:	0200 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0450	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3563.000	.000		
					2.000	\$.00	\$7,126.00
0455	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	29.000	14.000		
				6758.000	.000		
					14.000	\$.00	\$94,612.00
Category Amount:						\$0.00	\$101,738.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 00761071

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0034

Pay Period: 03/06/2025
to 04/07/2025

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0585	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	537.000 33.950	601.403 .443 601.846	\$15.04	\$20,432.67
0635	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1W	LS	1.000 274613.880	1.000 .000 1.000	\$0.00	\$274,613.88
Category Amount:						\$15.04	\$295,046.55
Category Number: 0100 ROADWAY							
0905	433-1000	REINF CONC APPROACH SLAB	SY	160.000 245.420	244.730 .000 244.730	\$0.00	\$60,061.64
9212	621-6001	CONCRETE BARRIER, TP S-1	LF	.000 445.670	2,597.950 .000 2,597.950	\$0.00	\$1,157,828.38
9214	621-6002	CONC BARRER, TP S-1A NEW ITEM ADDED VIA SA CONCRETE BARRIER, TP S-2	LF	.000 880.000	341.000 .000 341.000	\$0.00	\$300,080.00
9216	621-6003	CONC BARRER, TP S-2 NEW ITEM ADDED VIA SA CONCRETE BARRIER, TP S-3	LF	.000 1105.560	314.000 .000 314.000	\$0.00	\$347,145.84
9218	621-6003	CONC BARRER, TP S-3 NEW ITEM ADDED VIA SA CONCRETE BARRIER, TP S-3	LF	.000 1807.690	25.500 .000 25.500	\$0.00	\$46,096.10
9228	649-0018	CONC BARRER, TP S-3A NEW ITEM ADDED VIA SA CONCRETE GLARE SCREEN, 18 INCH	LF	.000 87.780	2,158.000 .000 2,158.000	\$0.00	\$189,429.24
		CONCRETE GLARE SCREEN, 18 INCH NEW ITEM ADDED VIA SA					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: 00761071

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0034

Pay Period: 03/06/2025
to 04/07/2025

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9234	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000	15.500		
				20280.000	.000		
					15.500	\$.00	\$314,340.00
		DROP INLET, GP 1, MODIFIED N-1					
		NEW ITEM ADDED VIA SA					
9238	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				4463.330	.000		
					1.000	\$.00	\$4,463.33
		STORM SEWER MANHOLE, TP 1					
		NEW ITEM ADDED VIA SA					
9282	500-3104	CLASS A CONCRETE, SIGNS	CY	.000	14.500		
				1833.330	.000		
					14.500	\$.00	\$26,583.29
		CLASS A CONCRETE, SIGNS					
		CLASS A CONCRETE, SIGNS					
9286	500-3200	CLASS B CONCRETE	CY	.000	430.000		
				520.720	.000		
					430.000	\$.00	\$223,909.60
		CLASS B CONC					
		CLASS B CONC					
Category Amount:						\$0.00	\$2,669,937.42
Project Total Amount:						\$608.68	\$23,380,111.94