

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: 00761071

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0035

Pay Period: 04/08/2025
to 05/31/2025

Contract Location:

-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMPS

Time Allowed: 1369 Days

Elapsed Calender Days: 1350 Days

Percent Time: 98.61

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 09/02/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 10/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/19/2025

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$24,443,975.73

Original Contract Amount \$16,089,072.86

Funds Available \$594,760.53

Percent Complete 96.93%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015051	\$24,443,975.72	\$16,089,072.86	\$594,760.52	97.57%	\$313,086.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: 00761071

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0035

Pay Period: 04/08/2025
to 05/31/2025

Project Number: 0015051 I-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMI

Federal State Project Number: 0015051

	Total to Date	Prev to Date	This Estimate
Participating	\$23,693,198.01	\$23,380,111.94	\$313,086.07
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$23,693,198.01	\$23,380,111.94	\$313,086.07
Stockpiled Materials	\$156,017.19	\$156,017.19	\$0.00
Gross Earnings	\$23,849,215.20	\$23,536,129.13	\$313,086.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,849,215.20	\$23,536,129.13	

Total Payable: **\$313,086.07**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: 00761071

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0035

Pay Period: 04/08/2025

to 05/31/2025

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		371.000 90.890	352.630 .000 352.630	\$0.00	\$32,050.54
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		880.000 90.200	628.110 .000 628.110	\$0.00	\$56,655.52
0105	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		62.000 189.610	83.180 .000 83.180	\$0.00	\$15,771.76
0106	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 255.340	222.640 100.110 322.750	\$25,562.09	\$82,410.99
0110	413-0750	RECYL ASPHALT, 19MM RECYL ASPHALT, 19MM TACK COAT	GL	1,858.000 2.190	400.000 273.000 673.000	\$597.87	\$1,473.87
0112	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 304.140	152.430 116.110 268.540	\$35,313.70	\$81,673.76
0120	439-0026	RECYL ASPHALT, 12.5MM RECYL ASPHALT, 12.5MM PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		4,586.000 101.500	3,978.970 .000 3,978.970	\$0.00	\$403,865.46
Category Amount:						\$61,473.66	\$673,901.90
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0135	500-3002	CLASS AA CONCRETE	CY	38.000 1782.320	38.000 .000 38.000	\$0.00	\$67,728.16

Estimate Summary By Project

Pay Period: 04/08/2025

to 05/31/2025

Project Number 0015051

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD						
0145	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000			
				334189.170	.000			
					1.000		\$.00	\$334,189.17
		1E						
Category Amount:							\$0.00	\$401,917.33
Category Number:		0901 MSE WALLS						
0150	500-3650	CLASS AA-1 CONCRETE	CY	378.000	321.910			
				679.820	.000			
					321.910		\$.00	\$218,840.86
Category Amount:							\$0.00	\$218,840.86
Category Number:		0100 ROADWAY						
0205	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,537.000	4,678.232			
				37.470	.761			
					4,678.993		\$28.51	\$175,321.87
0210	621-3126	CONCRETE BARRIER, TYPE 26S	LF	40.000	158.590			
				287.560	.000			
					158.590		\$.00	\$45,604.14
0220	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,961.000	1,478.500			
				106.110	.000			
					1,478.500		\$.00	\$156,883.64
Category Amount:							\$28.51	\$377,809.65
Category Number:		0901 MSE WALLS						
0225	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,790.000	678.000			
				71.350	.000			
					678.000		\$.00	\$48,375.30
		31						
Category Amount:							\$0.00	\$48,375.30

Date: 06/02/2025

Page 5 of 8

to 05/31/2025

Category Amount:	\$0.00	\$334,988.25
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: 00761071

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0035

Pay Period: 04/08/2025
to 05/31/2025

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0902	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R				
0260	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,595.000	2,604.000		
				69.370	.000		
					2,604.000	\$0.00	\$180,639.48
	32						
Category Amount:						\$0.00	\$180,639.48
	Category Number:	0901	MSE WALLS				
0275	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	926.000	722.000		
				307.260	.000		
					722.000	\$0.00	\$221,841.72
	31						
Category Amount:						\$0.00	\$221,841.72
	Category Number:	0902	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R				
0280	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	965.000	688.000		
				316.160	.000		
					688.000	\$0.00	\$217,518.08
	32						
Category Amount:						\$0.00	\$217,518.08
	Category Number:	0600	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R				
0310	636-2070	GALV STEEL POSTS, TP 7	LF	41.000	13.500		
				14.250	27.500		
					41.000	\$391.88	\$584.25
0325	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		11.000	.000		
				1860.000	11.000		
					11.000	\$20,460.00	\$20,460.00
Category Amount:						\$20,851.88	\$21,044.25
	Category Number:	0200	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R				
0450	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3563.000	.000		
					2.000	\$0.00	\$7,126.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: 00761071

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0035

Pay Period: 04/08/2025
to 05/31/2025

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0455	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	29.000	14.000		
				6758.000	.000		
					14.000	\$0.00	\$94,612.00
Category Amount:						\$0.00	\$101,738.00
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0635	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				274613.880	.000		
					1.000	\$0.00	\$274,613.88
		1W					
Category Amount:						\$0.00	\$274,613.88
Category Number: 0100 ROADWAY							
0905	433-1000	REINF CONC APPROACH SLAB	SY	160.000	244.730		
				245.420	.000		
					244.730	\$0.00	\$60,061.64
9202	004-0049	EXTRA WORK -	MO	.000	21.000		
				48695.640	4.000		
					25.000	\$194,782.56	\$1,217,391.00
		EXTENDED OVERHEAD FOR MONTHLY COSTS, PROJECT MGMT, PROJECT MAINT. & EXPENSES ASSOCIATED WITH PROJECT TIME EXTENSION					
9204	004-0022	EXTRA WORK -	LS	.000	.988		
				1583317.160	-.001		
					.987	\$-1,583.32	\$1,562,734.04
		GRADING COMPLETE FOR ADDL STAGING, SCOPE CHANGES TO MSE WALL, STRIPING, TRAFFIC CONTROL AND CONCRETE PLANT FEES.					
9212	621-6001	CONCRETE BARRIER, TP S-1	LF	.000	2,597.950		
				445.670	.000		
					2,597.950	\$0.00	\$1,157,828.38
		CONC BARRER, TP S-1A NEW ITEM ADDED VIA SA					
9214	621-6002	CONCRETE BARRIER, TP S-2	LF	.000	341.000		
				880.000	.000		
					341.000	\$0.00	\$300,080.00
		CONC BARRER, TP S-2 NEW ITEM ADDED VIA SA					
9216	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	314.000		
				1105.560	.000		
					314.000	\$0.00	\$347,145.84
		CONC BARRER, TP S-3 NEW ITEM ADDED VIA SA					

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2025

User: 00761071

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0035

Pay Period: 04/08/2025

to 05/31/2025

Project Number 0015051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9218	621-6003	CONCRETE BARRIER, TP S-3	LF	.000 1807.690	25.500 .000 25.500		
		CONC BARRER, TP S-3A NEW ITEM ADDED VIA SA				\$0.00	\$46,096.10
9228	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	.000 87.780	2,158.000 .000 2,158.000		
		CONCRETE GLARE SCREEN, 18 INCH NEW ITEM ADDED VIA SA				\$0.00	\$189,429.24
9234	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000 20280.000	15.500 .000 15.500		
		DROP INLET, GP 1, MODIFIED N-1 NEW ITEM ADDED VIA SA				\$0.00	\$314,340.00
9238	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 4463.330	1.000 .000 1.000		
		STORM SEWER MANHOLE, TP 1 NEW ITEM ADDED VIA SA				\$0.00	\$4,463.33
9278	004-0022	EXTRA WORK -	LS	.000 18011.670	.500 .500 1.000		
		ASPHALT MOBILIZATION ASPHALT MOBILIZATION				\$9,005.84	\$18,011.67
9282	500-3104	CLASS A CONCRETE, SIGNS	CY	.000 1833.330	14.500 .000 14.500		
		CLASS A CONCRETE, SIGNS CLASS A CONCRETE, SIGNS				\$0.00	\$26,583.29
9286	500-3200	CLASS B CONCRETE	CY	.000 520.720	430.000 .000 430.000		
		CLASS B CONC CLASS B CONC				\$0.00	\$223,909.60
9296	004-0022	EXTRA WORK -	LS	.000 28526.940	.000 1.000 1.000		
		EXTRA WORK ITEM FOR TEMPORARY ITS BYPASS OH SIGN STA 2912+79 ITEM ADDED VIA SA #33				\$28,526.94	\$28,526.94
Category Amount:						\$230,732.02	\$5,496,601.07
Project Total Amount:						\$313,086.07	\$23,693,198.01