

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2022

User: c0004007

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101746-0

Estimate Number: 0012

Pay Period: 11/01/2022
to 11/30/2022

Contract Location:

SR 112 OVER BIG SANDY CREEK. (E)

Time Allowed: 427 Days

Elapsed Calender Days: 367 Days

Percent Time: 85.95

District: 2

Area: 01

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 08/09/2021

Date Notice to Proceed: 11/29/2021

EATONTON GA 31024-3355

Date Work Began: 12/08/2021

Phone: (706)485-7283

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/28/2023

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$5,656,352.14

Original Contract Amount \$5,637,503.55

Funds Available \$606,453.93

Percent Complete 89.28%

Counties:

Wilkinson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013606	\$5,656,352.14	\$5,637,503.55	\$606,453.93	89.28%	\$648,503.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2022

User: c0004007

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101746-0

Estimate Number: 0012

Pay Period: 11/01/2022
to 11/30/2022

Project Number: 0013606 SR 112 - BRDG REPLACEMENT

Federal State Project Number: 0013606

	Total to Date	Prev to Date	This Estimate
Participating	\$4,039,910.32	\$3,521,107.87	\$518,802.45
Non-Participating	\$1,009,977.58	\$880,276.97	\$129,700.61
Total Earnings	\$5,049,887.90	\$4,401,384.84	\$648,503.06
Stockpiled Materials	\$10.31	\$10.31	\$0.00
Gross Earnings	\$5,049,898.21	\$4,401,395.15	\$648,503.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,049,898.21	\$4,401,395.15	

Total Payable: **\$648,503.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2022

User: c0004007

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101746-0

Estimate Number: 0012

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0013606

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0050	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 650.000	11.000 1.000 12.000	\$650.00	\$7,800.00
Category Amount:						\$650.00	\$7,800.00
Category Number: 0110 ROADWAY							
0115	433-1000	REINF CONC APPROACH SLAB	SY	257.000 220.000	.000 257.000 257.000	\$56,540.00	\$56,540.00
Category Amount:						\$56,540.00	\$56,540.00
Category Number: 0100 ROADWAY							
0220	210-0100	GRADING COMPLETE -	LS	1.000 315000.000	.690 .020 .710	\$6,300.00	\$223,650.00
		0013606					
0225	150-1000	TRAFFIC CONTROL -	LS	1.000 38150.000	.900 .100 1.000	\$3,815.00	\$38,150.00
		0013606					
Category Amount:						\$10,115.00	\$261,800.00
Category Number: 0801 BRIDGE NO 1 - OVER BIG SANDY CREEK							
0255	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 1200000.000	.537 .413 .950	\$495,600.00	\$1,140,000.00
		1					
0265	500-3002	CLASS AA CONCRETE	CY	435.000 1175.000	435.000 .000 435.000	\$0.00	\$511,125.00
0270	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	637.000 205.000	637.140 .000 637.140	\$0.00	\$130,613.70
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2022

User: c0004007

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101746-0

Estimate Number: 0012

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0013606

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER BIG SANDY CREEK							
0275	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		2,084.000	2,083.440		
				325.000	.000		
		1			2,083.440	\$.00	\$677,118.00
0280	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		771.000	770.850		
				407.000	.000		
		1			770.850	\$.00	\$313,735.95
0290	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.679		
				315860.000	.271		
		1			.950	\$85,598.06	\$300,067.00
0295	520-2216	PILING, PSC, 16 IN SQ	LF	4,525.000	3,666.720		
				86.750	.000		
					3,666.720	\$.00	\$318,087.96
0297	520-2216	PILING, PSC, 16 IN SQ	LF	.000	983.280		
				65.063	.000		
		cut off 16"pile			983.280	\$.00	\$63,975.15
Category Amount:						\$581,198.06	\$3,454,722.76
Project Total Amount:						\$648,503.06	\$5,049,887.90