

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01098011

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101746-0

Estimate Number: 0017

Pay Period: 02/15/2024
to 03/31/2025

Contract Location:

SR 112 OVER BIG SANDY CREEK. (E)

Time Allowed: 427 Days

Elapsed Calender Days: 452 Days

Percent Time: 105.85

District: 2

Area: 01

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 08/09/2021

Date Notice to Proceed: 11/29/2021

EATONTON GA 31024-3355

Date Work Began: 12/08/2021

Phone: (706)485-7283

Date Time Stopped: 02/23/2023

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/28/2023

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$5,880,688.40

Original Contract Amount \$5,637,503.55

Funds Available \$132,030.66

Percent Complete 98.44%

Counties:

Wilkinson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013606	\$5,880,688.40	\$5,637,503.55	\$132,030.66	97.75%	\$35,849.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01098011

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101746-0

Estimate Number: 0017

Pay Period: 02/15/2024
to 03/31/2025

Project Number: 0013606 SR 112 - BRDG REPLACEMENT

Federal State Project Number: 0013606

	Total to Date	Prev to Date	This Estimate
Participating	\$4,630,926.18	\$4,602,246.82	\$28,679.36
Non-Participating	\$1,157,731.56	\$1,150,561.72	\$7,169.84
Total Earnings	\$5,788,657.74	\$5,752,808.54	\$35,849.20
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,788,657.74	\$5,752,808.54	\$35,849.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$32,000.00	\$32,000.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$72,000.00)	(\$72,000.00)	\$0.00
Total:	\$5,748,657.74	\$5,712,808.54	
Total Payable:			\$35,849.20

Estimate Summary By Project

Pay Period: 02/15/2024
to 03/31/2025

Project Number 0013606

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0090	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		226.000	260.030		
		BITUM MATL & H LIME		120.000	.000		
					260.030	\$.00	\$31,203.60
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		452.000	434.510		
		TL & H LIME		85.000	.000		
					434.510	\$.00	\$36,933.35
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		301.000	309.220		
		L & H LIME		90.000	.000		
					309.220	\$.00	\$27,829.80
0115	433-1000	REINF CONC APPROACH SLAB	SY	257.000	257.000		
				220.000	.000		
					257.000	\$.00	\$56,540.00
Category Amount:						\$0.00	\$152,506.75
Category Number:		0200 ROADWAY					
0120	441-0303	CONC SPILLWAY, TP 3	EA	4.000	4.000		
				2500.000	.000		
					4.000	\$.00	\$10,000.00
Category Amount:						\$0.00	\$10,000.00
Category Number:		0100 ROADWAY					
0210	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				100000.000	.350		
					1.000	\$35,000.00	\$100,000.00
Category Amount:						\$35,000.00	\$100,000.00
Category Number:		0200 ROADWAY					
0215	441-0050	CONC SLOPE DRAIN	SY	33.000	58.230		
				165.000	.000		
					58.230	\$.00	\$9,607.95
Category Amount:						\$0.00	\$9,607.95

Rpt-ID: RCPEsprj

Georgia

Date: 04/14/2025

User: 01098011

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2101746-0

Estimate Number: 0017

Pay Period: 02/15/2024
to 03/31/2025

Project Number 0013606

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER BIG SANDY CREEK					
0255	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				1200000.000	.000		
					1.000	\$.00	\$1,200,000.00
		1					
0260	500-2100	CONCRETE BARRIER	LF	1,402.000	1,402.000		
				53.250	.000		
					1,402.000	\$.00	\$74,656.50
0265	500-3002	CLASS AA CONCRETE	CY	435.000	435.000		
				1175.000	.000		
					435.000	\$.00	\$511,125.00
0270	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	637.000	637.140		
				205.000	.000		
					637.140	\$.00	\$130,613.70
		1					
0275	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,084.000	2,083.440		
				325.000	.000		
					2,083.440	\$.00	\$677,118.00
		1					
0280	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	771.000	770.850		
				407.000	.000		
					770.850	\$.00	\$313,735.95
		1					
0295	520-2216	PILING, PSC, 16 IN SQ	LF	4,525.000	3,666.720		
				86.750	.000		
					3,666.720	\$.00	\$318,087.96
0297	520-2216	PILING, PSC, 16 IN SQ	LF	.000	983.280		
				65.063	.000		
					983.280	\$.00	\$63,975.15
		cut off 16"pile					
Category Amount:						\$0.00	\$3,289,312.26

Contract ID: B1CBA2101746-0

Estimate Number: 0017

Pay Period: 02/15/2024
to 03/31/2025

Project Number 0013606

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0330	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		125.000	84.750		
				30.060	28.250		
					113.000	\$849.20	\$3,396.78
Category Amount:						\$849.20	\$3,396.78
Project Total Amount:						\$35,849.20	\$5,788,657.74