

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2024

User: wdemore

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0027

Pay Period: 03/01/2024

to 03/31/2024

Contract Location:

SR 15/SR 10 LOOP OVER US 29/SR 8 AND WESTFORK TRAI

Time Allowed: 665 **Days**

Elapsed Calender Days: 909 **Days**

Percent Time: 136.69

District: 1

Area: 02

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
4635 NORTH ROYAL ATLANTA DRIVE

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 08/12/2021

Date Notice to Proceed: 10/05/2021

Date Work Began: 10/26/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2023

TUCKER GA 30084

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,189,364.83

Original Contract Amount \$10,995,000.00

Funds Available \$1,086,513.73

Percent Complete 94.76%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013716	\$11,189,364.83	\$10,995,000.00	\$1,086,513.73	90.29%	\$12,061.59

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0027

Pay Period: 03/01/2024

to 03/31/2024

Project Number: 0013716 SR 15/SR 10 LOOP - BRDG PLMT

Federal State Project Number: 0013716

	Total to Date	Prev to Date	This Estimate
Participating	\$8,482,850.45	\$8,423,129.98	\$59,720.47
Non-Participating	\$2,120,712.65	\$2,105,782.53	\$14,930.12
Total Earnings	\$10,603,563.10	\$10,528,912.51	\$74,650.59
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$10,603,563.10	\$10,528,912.51	\$74,650.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$500,712.00)	(\$438,123.00)	(\$62,589.00)
Total:	\$10,102,851.10	\$10,090,789.51	

Total Payable: \$12,061.59

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0027

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0010	400-3205	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL BI TN		700.000 167.000	710.650 .000 710.650	\$0.00	\$118,678.55
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		220.000 271.000	37.460 .000 37.460	\$0.00	\$10,151.66
0020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		650.000 105.000	789.420 .000 789.420	\$0.00	\$82,889.10
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,770.000 100.000	3,192.070 .000 3,192.070	\$0.00	\$319,207.00
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		450.000 113.000	55.380 .000 55.380	\$0.00	\$6,257.94
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,170.000 103.000	1,804.000 .000 1,804.000	\$0.00	\$185,812.00
0040	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		2,120.000 118.000	3,446.913 105.697 3,552.610	\$12,472.25	\$419,207.98
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	18.000 600.000	4.190 .000 4.190	\$0.00	\$2,514.00

Category Amount: \$12,472.25 \$1,144,718.23

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0027

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0100	429-1000	RUMBLE STRIPS	EA	3.000 650.000	.000 3.000 3.000	\$1,950.00	\$1,950.00
0135	621-6001	CONCRETE BARRIER, TP S-1	LF	221.000 260.000	221.000 .000 221.000	\$0.00	\$57,460.00
0140	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	140.000 450.000	138.900 .000 138.900	\$0.00	\$62,505.00
0145	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	139.000 395.000	137.800 .000 137.800	\$0.00	\$54,431.00
0150	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	67.000 810.000	64.200 .000 64.200	\$0.00	\$52,002.00

Category Amount: \$1,950.00 \$228,348.00

Category Number: 0610 ROADWAY							
0155	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LF		9,400.000 0.800	7,801.000 30.000 7,831.000	\$24.00	\$6,264.80
0165	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF), TP PB		420.000 6.000	.000 457.000 457.000	\$2,742.00	\$2,742.00
0175	657-3104	PREFORMED PLASTIC SKIP PVMT MKG, 10 IN, V GLF		200.000 9.000	.000 156.000 156.000	\$1,404.00	\$1,404.00

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0027

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0610 ROADWAY							
0180	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	2,700.000 6.000	.000 3,350.890 3,350.890	\$20,105.34	\$20,105.34
0185	654-1003	RAISED PVMT MARKERS TP 3	EA	240.000 12.000	.000 240.000 240.000	\$2,880.00	\$2,880.00
0190	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		720.000 10.000	.000 662.000 662.000	\$6,620.00	\$6,620.00
0195	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		660.000 10.000	.000 660.000 660.000	\$6,600.00	\$6,600.00
0210	653-0293	THERMOPLASTIC PVMT MARKING, WORD, TP 1.EA		4.000 2500.000	.000 4.000 4.000	\$10,000.00	\$10,000.00

Category Amount: \$50,375.34 \$56,616.14

Category Number: 0200 ROADWAY							
0255	441-0050	CONC SLOPE DRAIN	SY	119.000 170.000	92.740 .000 92.740	\$0.00	\$15,765.80
0265	441-0303	CONC SPILLWAY, TP 3	EA	4.000 3500.000	4.000 .000 4.000	\$0.00	\$14,000.00
0270	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	721.000 45.000	1,104.850 .000 1,104.850	\$0.00	\$49,718.25

Category Amount: \$0.00 \$79,484.05

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0027

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0400	700-6910	PERMANENT GRASSING	AC	2.000 3000.000	2.697 .500 3.197	\$1,500.00	\$9,591.00
0405	163-0232	TEMPORARY GRASSING	AC	1.000 2500.000	2.150 1.000 3.150	\$2,500.00	\$7,875.00
0415	700-8000	FERTILIZER MIXED GRADE	TN	1.200 1500.000	2.525 .375 2.900	\$562.50	\$4,350.00
0425	163-0240	MULCH	TN	35.000 500.000	11.650 3.081 14.731	\$1,540.50	\$7,365.50

Category Amount: \$6,103.00 \$29,181.50

Category Number: 0801 BRIDGES							
0445	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 RT	LS	1.000 680000.000	1.000 .000 1.000	\$0.00	\$680,000.00
0450	500-2100	CONCRETE BARRIER	LF	633.000 52.000	633.000 .000 633.000	\$0.00	\$32,916.00
0455	500-3002	CLASS AA CONCRETE	CY	281.000 942.000	280.100 .000 280.100	\$0.00	\$263,854.20

Category Amount: \$0.00 \$976,770.20

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0027

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0505	441-0004	CONC SLOPE PAV, 4 IN	SY	10,530.000 46.000	45.760 .000 45.760	\$0.00	\$2,104.96
Category Amount:						\$0.00	\$2,104.96
Category Number: 0802 BRIDGES							
0515	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 LT	LS	1.000 680000.000	1.000 .000 1.000	\$0.00	\$680,000.00
0520	500-2100	CONCRETE BARRIER	LF	633.000 52.000	633.000 .000 633.000	\$0.00	\$32,916.00
0525	500-3002	CLASS AA CONCRETE	CY	276.000 942.000	275.300 .000 275.300	\$0.00	\$259,332.60
Category Amount:						\$0.00	\$972,248.60
Category Number: 0200 ROADWAY							
0590	668-2100	DROP INLET, GP 1	EA	7.000 6200.000	8.000 .000 8.000	\$0.00	\$49,600.00
Category Amount:						\$0.00	\$49,600.00
Category Number: 0100 ROADWAY							
0595	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	150.000 440.000	144.500 .000 144.500	\$0.00	\$63,580.00
0600	433-1000	REINF CONC APPROACH SLAB	SY	641.000 285.000	640.000 .000 640.000	\$0.00	\$182,400.00
Category Amount:						\$0.00	\$245,980.00

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0027

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0645	441-0004	CONC SLOPE PAV, 4 IN	SY	563.000 50.000	806.730 .000 806.730	\$0.00	\$40,336.50
Category Amount:						\$0.00	\$40,336.50
Category Number: 0802 BRIDGES							
0650	441-0004	CONC SLOPE PAV, 4 IN	SY	557.000 50.000	832.130 .000 832.130	\$0.00	\$41,606.50
Category Amount:						\$0.00	\$41,606.50
Category Number: 0100 ROADWAY							
0665	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	221.000 75.000	221.000 .000 221.000	\$0.00	\$16,575.00
0675	441-0006	CONC SLOPE PAV, 6 IN	SY	334.000 78.000	196.490 .000 196.490	\$0.00	\$15,326.22
0685	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		150.000 156.000	320.110 .000 320.110	\$0.00	\$49,937.16
0700	655-6080	PREFORMED PLASTIC PVMT MKG ARROW, TP 8 EA er incorrect spec number...should have been 657)		3.000 1250.000	.000 3.000 3.000	\$3,750.00	\$3,750.00
9005	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	.000 658.340	34.000 .000 34.000	\$0.00	\$22,383.56
Addiing Type 7 TS Barrier Wall for Guardrail Connection							
Category Amount:						\$3,750.00	\$107,971.94
Project Total Amount:						\$74,650.59	\$10,603,563.10