

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: jdilling

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0011

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

US 27/SR 1 OVER WEST CHICKAMAUGA CREEK. (E)

Time Allowed:

592 Days

Elapsed Calender Days:

380 Days

Percent Time:

64.19

District: 6

Area: 04

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
1500 LAUDERDALE MEMORIAL HWY., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/19/2021

Date Notice to Proceed:

12/17/2021

Date Work Began:

02/03/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2023

CHARLESTON

TN 37310-6641

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$7,207,888.87

Original Contract Amount \$7,095,030.46

Funds Available \$3,595,374.91

Percent Complete 50.12%

Counties:

Walker

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013943	\$7,207,888.87	\$7,095,030.46	\$3,595,374.91	50.12%	\$115,316.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: jdilling

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0011

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 0013943 US 27/ SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0013943

	Total to Date	Prev to Date	This Estimate
Participating	\$2,890,011.15	\$2,797,757.85	\$92,253.30
Non-Participating	\$722,502.81	\$699,439.48	\$23,063.33
Total Earnings	\$3,612,513.96	\$3,497,197.33	\$115,316.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,612,513.96	\$3,497,197.33	\$115,316.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,612,513.96	\$3,497,197.33	

Total Payable: **\$115,316.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: jdilling

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0011

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013943

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0600 SIGNING							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.685		
				476000.000	.050		
					.735	\$23,800.00	\$349,860.00
		0013943					
Category Amount:						\$23,800.00	\$349,860.00
Category Number: 0100 ROADWAY							
0025	210-0100	GRADING COMPLETE -	LS	1.000	.500		
				878850.000	.050		
					.550	\$43,942.50	\$483,367.50
		0013943					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,349.000	1,413.910		
				107.000	.000		
					1,413.910	\$0.00	\$151,288.37
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,456.000	345.710		
				110.000	.000		
					345.710	\$0.00	\$38,028.10
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		648.000	227.210		
				117.000	.000		
					227.210	\$0.00	\$26,583.57
0057	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	82.310		
				116.250	.000		
					82.310	\$0.00	\$9,568.54
		TEMPORARY ASPHALT 19MM (CORRECT ITEM)					
		TEMPORARY ASPHALT 19MM (CORRECT ITEM)					
0070	433-1000	REINF CONC APPROACH SLAB	SY	558.000	279.000		
				265.000	.000		
					279.000	\$0.00	\$73,935.00
Category Amount:						\$43,942.50	\$782,771.08
Category Number: 0300 TEMPORARY EROSION							
0170	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,350.000	118.000		
				1.800	150.000		
					268.000	\$270.00	\$482.40

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: jdilling

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0011

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013943

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 TEMPORARY EROSION							
0175	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	300.000 6.850	102.000 42.500 144.500	\$291.13	\$989.83
0195	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 700.000	10.000 1.000 11.000	\$700.00	\$7,700.00
0200	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,700.000 4.400	3,017.250 157.500 3,174.750	\$693.00	\$13,968.90
Category Amount:						\$1,954.13	\$23,141.13
Category Number: 0801 BRIDGE NO. 1 - OVER WEST CHICKAMAUGA CREEK							
0320	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000 443000.000	.800 .100 .900	\$44,300.00	\$398,700.00
		20+75					
Category Amount:						\$44,300.00	\$398,700.00
Category Number: 0300 TEMPORARY EROSION							
0350	719-1000	SILT FILTER BAG	EA	2.000 1320.000	1.000 1.000 2.000	\$1,320.00	\$2,640.00
Category Amount:						\$1,320.00	\$2,640.00
Category Number: 0801 BRIDGE NO. 1 - OVER WEST CHICKAMAUGA CREEK							
0375	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 925000.000	.470 .000 .470	\$0.00	\$434,750.00
		1					
0380	500-2100	CONCRETE BARRIER	LF	838.000 71.750	419.000 .000 419.000	\$0.00	\$30,063.25

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: jdilling

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0011

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013943

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER WEST CHICKAMAUGA CREEK					
0385	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,753.000	1,435.820		
				173.000	.000		
					1,435.820	\$.00	\$248,396.86
	1						
0390	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,438.000	718.750		
				334.000	.000		
					718.750	\$.00	\$240,062.50
	1						
0415	500-3002	CLASS AA CONCRETE	CY	700.000	352.800		
				1075.000	.000		
					352.800	\$.00	\$379,260.00
Category Amount:						\$0.00	\$1,332,532.61
Project Total Amount:						\$115,316.63	\$3,612,513.96