

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: jdilling

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0024

Pay Period: 01/01/2024
to 07/31/2024

Contract Location:

US 27/SR 1 OVER WEST CHICKAMAUGA CREEK. (E)

Time Allowed:

673 Days

Elapsed Calender Days:

673 Days

Percent Time:

100.00

District: 6

Area: 04

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
1500 LAUDERDALE MEMORIAL HWY., N.W.

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/19/2021

Date Notice to Proceed:

12/17/2021

Date Work Began:

02/03/2022

Date Time Stopped:

10/20/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/20/2023

CHARLESTON

TN 37310-6641

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$7,207,888.87

Original Contract Amount \$7,095,030.46

Funds Available \$292,846.69

Percent Complete 95.94%

Counties:

Walker

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013943	\$7,207,888.87	\$7,095,030.46	\$292,846.69	95.94%	\$48,598.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: jdilling

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0024

Pay Period: 01/01/2024
to 07/31/2024

Project Number: 0013943 US 27/ SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0013943

	Total to Date	Prev to Date	This Estimate
Participating	\$5,532,033.71	\$5,493,154.67	\$38,879.04
Non-Participating	\$1,383,008.47	\$1,373,288.71	\$9,719.76
Total Earnings	\$6,915,042.18	\$6,866,443.38	\$48,598.80
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,915,042.18	\$6,866,443.38	\$48,598.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,915,042.18	\$6,866,443.38	

Total Payable: **\$48,598.80**

Rpt-ID: RCPEsprj

Georgia

Date: 08/13/2024

User: jdilling

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0024

Pay Period: 01/01/2024

to 07/31/2024

Project Number 0013943

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0025	210-0100	GRADING COMPLETE -	LS	1.000	.950		
				878850.000	.050		
					1.000	\$43,942.50	\$878,850.00
		0013943					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,349.000	3,339.120		
				107.000	.000		
					3,339.120	\$0.00	\$357,285.84
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,368.000	1,445.050		
		MATL & H LIME		124.000	.000		
					1,445.050	\$0.00	\$179,186.20
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,456.000	1,046.620		
		TL & H LIME		110.000	.000		
					1,046.620	\$0.00	\$115,128.20
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		648.000	651.580		
		L & H LIME		117.000	.000		
					651.580	\$0.00	\$76,234.86
0057	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	82.310		
		L & H LIME		116.250	.000		
					82.310	\$0.00	\$9,568.54
		TEMPORARY ASPHALT 19MM (CORRECT ITEM)					
		TEMPORARY ASPHALT 19MM (CORRECT ITEM)					
0070	433-1000	REINF CONC APPROACH SLAB	SY	558.000	558.000		
				265.000	.000		
					558.000	\$0.00	\$147,870.00
Category Amount:						\$43,942.50	\$1,764,123.64
Category Number: 0200 DRAINAGE							
0075	441-0050	CONC SLOPE DRAIN	SY	11.000	11.000		
				179.000	.000		
					11.000	\$0.00	\$1,969.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: jdilling

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101793-0

Estimate Number: 0024

Pay Period: 01/01/2024
to 07/31/2024

Project Number 0013943

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 DRAINAGE					
0080	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				3120.000	.000		
					1.000	\$0.00	\$3,120.00
Category Amount:						\$0.00	\$5,089.00
Category Number:		0300 TEMPORARY EROSION					
0200	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,700.000	3,174.750		
				4.400	1,058.250		
					4,233.000	\$4,656.30	\$18,625.20
Category Amount:						\$4,656.30	\$18,625.20
Category Number:		0801 BRIDGE NO. 1 - OVER WEST CHICKAMAUGA CREEK					
0375	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				925000.000	.000		
					1.000	\$0.00	\$925,000.00
		1					
0380	500-2100	CONCRETE BARRIER	LF	838.000	838.000		
				71.750	.000		
					838.000	\$0.00	\$60,126.50
0385	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,753.000	2,753.000		
				173.000	.000		
					2,753.000	\$0.00	\$476,269.00
		1					
0390	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,438.000	1,438.000		
				334.000	.000		
					1,438.000	\$0.00	\$480,292.00
		1					
0415	500-3002	CLASS AA CONCRETE	CY	700.000	700.000		
				1075.000	.000		
					700.000	\$0.00	\$752,500.00
Category Amount:						\$0.00	\$2,694,187.50
Project Total Amount:						\$48,598.80	\$6,915,042.18