

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2022

User: C0005905

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101962-0

Estimate Number: 0005

Pay Period: 07/01/2022
to 10/14/2022

Contract Location:

8.198MI.MILL&RESURF.@SR212@DEKALB CO.LINE TO NEW

Time Allowed: 314 Days

Elapsed Calender Days: 314 Days

Percent Time: 100.00

District: 7

Area: 04

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 07/16/2021

Date Awarded: 07/16/2021

Date Contract Executed: 08/23/2021

Date Notice to Proceed: 08/21/2021

CONYERS GA 30012-0155

Date Work Began: 04/25/2022

Phone: (770)922-8660

Date Time Stopped: 06/30/2022

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,013,350.39

Original Contract Amount \$1,895,589.43

Funds Available \$31,636.15

Percent Complete 98.43%

Counties:

Rockdale

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006146	\$2,013,350.39	\$1,895,589.43	\$31,636.15	98.43%	\$103,050.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2022

User: C0005905

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101962-0

Estimate Number: 0005

Pay Period: 07/01/2022
to 10/14/2022

Project Number: M006146 SR 212 - RESURF & MAINT

Federal State Project Number: M006146

	Total to Date	Prev to Date	This Estimate
Participating	\$1,981,714.24	\$1,878,663.43	\$103,050.81
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,981,714.24	\$1,878,663.43	\$103,050.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,981,714.24	\$1,878,663.43	\$103,050.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,981,714.24	\$1,878,663.43	

Total Payable: **\$103,050.81**

Rpt-ID: RCPEsprj

Georgia

Date: 10/18/2022

User: C0005905

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101962-0

Estimate Number: 0005

Pay Period: 07/01/2022
to 10/14/2022

Project Number M006146

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0040	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		85.000 100.000	60.000 14.000 74.000	\$1,400.00	\$7,400.00
0045	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		10.000 150.000	.000 6.000 6.000	\$900.00	\$900.00
0050	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W L F		833.000 8.000	319.300 78.353 397.653	\$626.82	\$3,181.22
0060	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W F LM		18.000 2600.000	.000 16.652 16.652	\$43,295.20	\$43,295.20
0065	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LM		17.500 2600.000	.000 16.897 16.897	\$43,932.20	\$43,932.20
0070	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		2.350 1450.000	.000 1.985 1.985	\$2,878.25	\$2,878.25
0075	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YEL GLM		2.100 1450.000	.000 2.100 2.100	\$3,045.00	\$3,045.00
0080	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		1,172.000 4.000	1,231.518 106.336 1,337.854	\$425.34	\$5,351.42
0085	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		2,105.000 4.000	1,275.681 829.000 2,104.681	\$3,316.00	\$8,418.72

Rpt-ID: RCPEsprj

Georgia

Date: 10/18/2022

User: C0005905

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101962-0

Estimate Number: 0005

Pay Period: 07/01/2022
to 10/14/2022

Project Number M006146

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0090	654-1001	RAISED PVMT MARKERS TP 1	EA	2,700.000	1,767.000		
				4.000	756.000		
					2,523.000	\$3,024.00	\$10,092.00
0095	654-1003	RAISED PVMT MARKERS TP 3	EA	2,800.000	1,056.000		
				4.000	52.000		
					1,108.000	\$208.00	\$4,432.00
Category Amount:						\$103,050.81	\$132,926.01
Project Total Amount:						\$103,050.81	\$1,981,714.24