

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2022

User: 01082912

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2102081-0

Estimate Number: 0006

Pay Period: 09/01/2022
to 09/30/2022

Contract Location:

SR 27 BEGINNING SOUTH OF EAST RAILROAD STREET AND
EXTENDING TO THE GLYNN COUNTY LINE

Time Allowed: 286 Days

Elapsed Calendar Days: 347 Days

Percent Time: 121.33

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO/THE SCRUGGS CO
P. O. BOX 15469

Date Let: 08/20/2021

Date Awarded: 09/02/2021

Date Contract Executed: 10/01/2021

Date Notice to Proceed: 10/19/2021

Date Work Began: 04/18/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

Atlanta GA 30333

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,071,585.91

Original Contract Amount \$15,071,585.91

Funds Available \$2,264,636.26

Percent Complete 86.48%

Counties:

Wayne

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006024	\$15,071,585.91	\$15,071,585.91	\$2,264,636.26	84.97%	\$1,169,381.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2022

User: 01082912

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2102081-0

Estimate Number: 0006

Pay Period: 09/01/2022
to 09/30/2022

Project Number: M006024 SR 27 - MILL, PLMX RESF & SHLDR REHAB

Federal State Project Number: M006024

	Total to Date	Prev to Date	This Estimate
Participating	\$10,427,030.90	\$9,399,150.05	\$1,027,880.85
Non-Participating	\$2,606,757.75	\$2,349,787.52	\$256,970.23
Total Earnings	\$13,033,788.65	\$11,748,937.57	\$1,284,851.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,033,788.65	\$11,748,937.57	\$1,284,851.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$226,839.00)	(\$111,369.00)	(\$115,470.00)
Total:	\$12,806,949.65	\$11,637,568.57	

Total Payable: **\$1,169,381.08**

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2022

User: 01082912

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2102081-0

Estimate Number: 0006

Pay Period: 09/01/2022

to 09/30/2022

Project Number M006024

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.902		
				1717231.000	.098		
					1.000	\$168,288.64	\$1,717,231.00
		M006024					
0020	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED REA EWAYS		120.000	.000		
				219.580	1.000		
					1.000	\$219.58	\$219.58
0025	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		1,500.000	145.900		
				127.670	.000		
					145.900	\$0.00	\$18,627.05
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		119,060.000	96,169.496		
				86.770	9,368.180		
					105,537.676	\$812,876.98	\$9,157,504.15
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		340.000	381.010		
				181.270	.000		
					381.010	\$0.00	\$69,065.68
0040	413-0750	TACK COAT	GL	100,663.000	66,672.000		
				0.010	5,298.000		
					71,970.000	\$52.98	\$719.70
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	,369,560.000	1,095,869.949		
				1.310	100,012.022		
					1,195,881.971	\$131,015.75	\$1,566,605.38
0050	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	17.500	52.000		
				40.000	.000		
					52.000	\$0.00	\$2,080.00
0070	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		47.140	15.048		
				255.000	27.130		
					42.178	\$6,918.15	\$10,755.39

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2022

User: 01082912

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2102081-0

Estimate Number: 0006

Pay Period: 09/01/2022
to 09/30/2022

Project Number M006024

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0075	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		33.110 255.000	6.540 23.890 30.430	\$6,091.95	\$7,759.65
0105	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		320.000 65.000	88.000 103.000 191.000	\$6,695.00	\$12,415.00
0125	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		1,850.000 6.000	139.000 2,485.000 2,624.000	\$14,910.00	\$15,744.00
0130	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		12,889.000 1.500	512.000 9,942.000 10,454.000	\$14,913.00	\$15,681.00
0135	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF		69.050 1850.000	.000 13.250 13.250	\$24,512.50	\$24,512.50
0140	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LM		63.400 2000.000	4.914 19.090 24.004	\$38,180.00	\$48,008.00
0145	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		65.000 1100.000	13.074 12.490 25.564	\$13,739.00	\$28,120.40
0150	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		21.000 1100.000	4.914 8.200 13.114	\$9,020.00	\$14,425.40
0155	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		3,872.000 3.000	.000 2,874.850 2,874.850	\$8,624.55	\$8,624.55

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2022

User: 01082912

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2102081-0

Estimate Number: 0006

Pay Period: 09/01/2022
to 09/30/2022

Project Number M006024

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0165	654-1001	RAISED PVMT MARKERS TP 1	EA	3,474.000	894.000		
				3.500	2,006.000		
					2,900.000	\$7,021.00	\$10,150.00
0170	654-1003	RAISED PVMT MARKERS TP 3	EA	9,677.000	2,366.000		
				3.500	6,792.000		
					9,158.000	\$23,772.00	\$32,053.00
0951	150-0002	TRAFFIC CONTROL, NON-REFUNDABLE DEDUC	EA	.000	2.000		
				-2000.000	1.000		
					3.000	\$-2,000.00	(\$6,000.00)
		TRAFFIC CONTROL, NON REFUNDABLE DEDUCT					
Category Amount:						\$1,284,851.08	\$12,754,301.43
Project Total Amount:						\$1,284,851.08	\$13,033,788.65