

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2022

User: C0005905

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2102089-0

Estimate Number: 0011

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

BRIDGE REHAB.@ VARIOUS LOCATIONS IN COBB AND FUL

Time Allowed: 786 Days

Elapsed Calender Days: 407 Days

Percent Time: 51.78

District: 7

Area: 02

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 08/20/2021

Date Awarded: 09/03/2021

Date Contract Executed: 09/17/2021

Date Notice to Proceed: 09/20/2021

Date Work Began: 01/12/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/14/2023

TYRONE GA 30290-2724

Phone: (770)632-2081

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,237,767.71

Original Contract Amount \$10,186,250.00

Funds Available \$6,820,280.96

Percent Complete 31.06%

Counties:

Cobb Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006029	\$10,237,767.71	\$10,186,250.00	\$6,820,280.96	33.38%	\$1,106,592.99

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2022

User: C0005905

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2102089-0

Estimate Number: 0011

Pay Period: 10/01/2022
to 10/31/2022

Project Number: M006029 I-75 - BRIDGE REHAB

Federal State Project Number: M006029

	Total to Date	Prev to Date	This Estimate
Participating	\$2,543,922.20	\$1,658,647.81	\$885,274.39
Non-Participating	\$635,980.57	\$414,661.97	\$221,318.60
Total Earnings	\$3,179,902.77	\$2,073,309.78	\$1,106,592.99
Stockpiled Materials	\$237,583.98	\$237,583.98	\$0.00
Gross Earnings	\$3,417,486.75	\$2,310,893.76	\$1,106,592.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,417,486.75	\$2,310,893.76	

Total Payable: **\$1,106,592.99**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2022

User: C0005905

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2102089-0

Estimate Number: 0011

Pay Period: 10/01/2022
to 10/31/2022

Project Number M006029

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.429		
				984814.000	.047		
					.476	\$46,286.26	\$468,771.46
		M006029					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		800.000	8.000		
				75.000	44.250		
					52.250	\$3,318.75	\$3,918.75
Category Amount:						\$49,605.01	\$472,690.21
Category Number: 0801 BRIDGES							
0105	441-0004	CONC SLOPE PAV, 4 IN	SY	6.000	6.000		
				250.000	.000		
					6.000	\$.00	\$1,500.00
0120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				225000.000	.000		
					1.000	\$.00	\$225,000.00
		1					
0145	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.250		
				388731.920	.250		
					.500	\$97,182.98	\$194,365.96
		135+50.58					
Category Amount:						\$97,182.98	\$420,865.96
Category Number: 0802 BRIDGES							
0190	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				200000.000	.000		
					1.000	\$.00	\$200,000.00
		2					
0195	501-3000	STR STEEL, BR NO -	LS	1.000	.500		
				30000.000	.500		
					1.000	\$15,000.00	\$30,000.00
		2					
Category Amount:						\$15,000.00	\$230,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2022

User: C0005905

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2102089-0

Estimate Number: 0011

Pay Period: 10/01/2022
to 10/31/2022

Project Number M006029

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
0345	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	1.000	.200		
				1478500.000	.300		
					.500	\$443,550.00	\$739,250.00
		121-0155-0					
Category Amount:						\$443,550.00	\$739,250.00
Category Number: 0801 BRIDGES							
0365	519-0225	CONCRETE OVERLAY, LATEX MODIFIED, THICKI SY		2,796.000	680.000		
				235.000	2,133.000		
					2,813.000	\$501,255.00	\$661,055.00
		VARB THK					
Category Amount:						\$501,255.00	\$661,055.00
Project Total Amount:						\$1,106,592.99	\$3,179,902.77