

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: C0005905

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2102089-0

Estimate Number: 0013

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

BRIDGE REHAB.@ VARIOUS LOCATIONS IN COBB AND FUL

Time Allowed: 786 Days

Elapsed Calender Days: 468 Days

Percent Time: 59.54

District: 7

Area: 02

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 08/20/2021

Date Awarded: 09/03/2021

Date Contract Executed: 09/17/2021

Date Notice to Proceed: 09/20/2021

TYRONE GA 30290-2724

Date Work Began: 01/12/2022

Phone: (770)632-2081

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/14/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,237,767.71

Original Contract Amount \$10,186,250.00

Funds Available \$5,589,063.00

Percent Complete 43.09%

Counties:

Cobb Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006029	\$10,237,767.71	\$10,186,250.00	\$5,589,063.00	45.41%	\$302,015.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: C0005905

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2102089-0

Estimate Number: 0013

Pay Period: 12/01/2022
to 12/31/2022

Project Number: M006029 I-75 - BRIDGE REHAB

Federal State Project Number: M006029

	Total to Date	Prev to Date	This Estimate
Participating	\$3,528,896.57	\$3,287,284.51	\$241,612.06
Non-Participating	\$882,224.16	\$821,821.15	\$60,403.01
Total Earnings	\$4,411,120.73	\$4,109,105.66	\$302,015.07
Stockpiled Materials	\$237,583.98	\$237,583.98	\$0.00
Gross Earnings	\$4,648,704.71	\$4,346,689.64	\$302,015.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,648,704.71	\$4,346,689.64	

Total Payable: **\$302,015.07**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: C0005905

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2102089-0

Estimate Number: 0013

Pay Period: 12/01/2022
to 12/31/2022

Project Number M006029

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.584		
				984814.000	.091		
					.675	\$89,618.07	\$664,749.45
		M006029					
Category Amount:						\$89,618.07	\$664,749.45
Category Number: 0801 BRIDGES							
0105	441-0004	CONC SLOPE PAV, 4 IN	SY	6.000	6.000		
				250.000	.000		
					6.000	\$0.00	\$1,500.00
0120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				225000.000	.000		
					1.000	\$0.00	\$225,000.00
		1					
0125	500-3002	CLASS AA CONCRETE	CY	54.000	.000		
				1700.000	28.500		
					28.500	\$48,450.00	\$48,450.00
0135	511-1000	BAR REINF STEEL	LB	16,097.000	.000		
				2.000	8,048.500		
					8,048.500	\$16,097.00	\$16,097.00
Category Amount:						\$64,547.00	\$291,047.00
Category Number: 0802 BRIDGES							
0190	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				200000.000	.000		
					1.000	\$0.00	\$200,000.00
		2					
Category Amount:						\$0.00	\$200,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2023

User: C0005905

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2102089-0

Estimate Number: 0013

Pay Period: 12/01/2022
to 12/31/2022

Project Number M006029

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0804 BRIDGES					
0345	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	1.000	.900		
				1478500.000	.100		
					1.000	\$147,850.00	\$1,478,500.00
		121-0155-0					
Category Amount:						\$147,850.00	\$1,478,500.00
Project Total Amount:						\$302,015.07	\$4,411,120.73