

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: dwilliam

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0025

Pay Period: 08/01/2024
to 08/29/2024

Contract Location:

SR 376 OVER ALAPAHOOCHEE RIVER. (E)

Time Allowed: 790 Days

Elapsed Calender Days: 885 Days

Percent Time: 112.03

District: 4

Area: 01

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 01/20/2022

Date Notice to Proceed: 03/29/2022

Date Work Began: 06/09/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/26/2024

MERCER PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$8,913,380.21

Original Contract Amount \$8,863,860.72

Funds Available \$1,585,073.59

Percent Complete 83.00%

Counties:

Echols

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014073	\$8,913,380.21	\$8,863,860.72	\$1,585,073.59	82.22%	\$1,678.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: dwilliam

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0025

Pay Period: 08/01/2024
to 08/29/2024

Project Number: 0014073 SR 376 - CNST OF A BRIDGE

Federal State Project Number: 0014073

	Total to Date	Prev to Date	This Estimate
Participating	\$5,918,518.59	\$5,870,321.59	\$48,197.00
Non-Participating	\$1,479,629.66	\$1,467,580.41	\$12,049.25
Total Earnings	\$7,398,148.25	\$7,337,902.00	\$60,246.25
Stockpiled Materials	\$121,963.37	\$121,980.01	(\$16.64)
Gross Earnings	\$7,520,111.62	\$7,459,882.01	\$60,229.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$191,805.00)	(\$133,254.00)	(\$58,551.00)
Total:	\$7,328,306.62	\$7,326,628.01	

Total Payable: **\$1,678.61**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: dwilliam

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0025

Pay Period: 08/01/2024
to 08/29/2024

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.750		
				1000000.000	.010		
					.760	\$10,000.00	\$760,000.00
		0014073					
Category Amount:						\$10,000.00	\$760,000.00
Category Number:		0110 Pavement					
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,175.000	693.530		
				125.000	.000		
					693.530	\$0.00	\$86,691.25
0050	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		800.000	581.770		
		BITUM MATL & H LIME		125.000	.000		
					581.770	\$0.00	\$72,721.25
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		700.000	495.540		
		L & H LIME		135.000	.000		
					495.540	\$0.00	\$66,897.90
0080	433-1000	REINF CONC APPROACH SLAB	SY	281.110	281.670		
				187.000	.000		
					281.670	\$0.00	\$52,672.29
Category Amount:						\$0.00	\$278,982.69
Category Number:		0200 Drainage					
0100	441-0301	CONC SPILLWAY, TP 1	EA	4.000	.000		
				2900.000	2.000		
					2.000	\$5,800.00	\$5,800.00
Category Amount:						\$5,800.00	\$5,800.00
Category Number:		0300 Temporary Erosion Control					
0240	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,660.000	4,031.000		
				1.250	35.000		
					4,066.000	\$43.75	\$5,082.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: dwilliam

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0025

Pay Period: 08/01/2024
to 08/29/2024

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		Temporary Erosion Control					
0250	165-0050	MAINTENANCE OF SILT RETENTION BARRIER	LF	246.000	646.000		
				5.000	123.000		
					769.000	\$615.00	\$3,845.00
0275	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	2.000	2.000		
				1000.000	1.000		
					3.000	\$1,000.00	\$3,000.00
0285	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	8.000	6.000		
				100.000	2.000		
					8.000	\$200.00	\$800.00
0305	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,318.000	7,263.500		
				5.000	517.500		
					7,781.000	\$2,587.50	\$38,905.00
Category Amount:						\$4,446.25	\$51,632.50
Category Number: 0801		BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER					
0415	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.950		
				800000.000	.050		
					1.000	\$40,000.00	\$800,000.00
	1						
0420	500-2100	CONCRETE BARRIER	LF	1,158.000	1,158.000		
				65.000	.000		
					1,158.000	\$0.00	\$75,270.00
0425	500-3002	CLASS AA CONCRETE	CY	290.000	290.000		
				850.000	.000		
					290.000	\$0.00	\$246,500.00
0430	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,368.000	2,367.500		
				230.000	.000		
					2,367.500	\$0.00	\$544,525.00
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: dwilliam

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0025

Pay Period: 08/01/2024
to 08/29/2024

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801	BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER				
0435	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		522.000	521.600		
				360.000	.000		
					521.600	\$.00	\$187,776.00
		1					
Category Amount:						\$40,000.00	\$1,854,071.00
Project Total Amount:						\$60,246.25	\$7,398,148.25