

Contract Location:

SR 376 OVER ALAPAHOOCHEE RIVER. (E)

Time Allowed:

819 Days

Elapsed Calender Days:

917 Days

Percent Time:

111.97

District: 4

Area: 01

Contractor:

CLEARWATER CONSTRUCTION, INC.

1040 PERRY HIGHWAY

Date Let:

11/19/2021

Date Awarded:

12/03/2021

Date Contract Executed:

01/20/2022

Date Notice to Proceed:

03/29/2022

Date Work Began:

06/09/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/24/2024

MERCER

PA 16137

Phone:

Escrow Agent:

Surety Co:

QBE Insurance Corporation

Current Contract Amount

\$8,913,380.21

Original Contract Amount

\$8,863,860.72

Funds Available

\$1,517,916.57

Percent Complete

84.48%

Counties:

Echols

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014073	\$8,913,380.21	\$8,863,860.72	\$1,517,916.57	82.97%	\$67,157.02

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: dwilliam

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0026

Pay Period: 08/30/2024
to 09/30/2024

Project Number: 0014073 SR 376 - CNST OF A BRIDGE

Federal State Project Number: 0014073

	Total to Date	Prev to Date	This Estimate
Participating	\$6,023,930.61	\$5,918,518.59	\$105,412.02
Non-Participating	\$1,505,982.66	\$1,479,629.66	\$26,353.00
Total Earnings	\$7,529,913.27	\$7,398,148.25	\$131,765.02
Stockpiled Materials	\$121,963.37	\$121,963.37	\$0.00
Gross Earnings	\$7,651,876.64	\$7,520,111.62	\$131,765.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$256,413.00)	(\$191,805.00)	(\$64,608.00)
Total:	\$7,395,463.64	\$7,328,306.62	

Total Payable: **\$67,157.02**

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: dwilliam

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0026

Pay Period: 08/30/2024

to 09/30/2024

Project Number 0014073

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0110 Pavement					
0030	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	1,932.000	.000		
				28.000	1,794.440		
					1,794.440	\$50,244.32	\$50,244.32
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,175.000	693.530		
				125.000	.000		
					693.530	\$0.00	\$86,691.25
0050	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		800.000	581.770		
		BITUM MATL & H LIME		125.000	.000		
					581.770	\$0.00	\$72,721.25
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		319.000	.000		
		TL & H LIME		150.000	262.260		
					262.260	\$39,339.00	\$39,339.00
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		700.000	495.540		
		L & H LIME		135.000	224.620		
					720.160	\$30,323.70	\$97,221.60
0065	413-0750	TACK COAT	GL	2,054.000	272.000		
				4.000	137.000		
					409.000	\$548.00	\$1,636.00
0080	433-1000	REINF CONC APPROACH SLAB	SY	281.110	281.670		
				187.000	.000		
					281.670	\$0.00	\$52,672.29
Category Amount:						\$120,455.02	\$400,525.71
Category Number:		0200 Drainage					
0100	441-0301	CONC SPILLWAY, TP 1	EA	4.000	2.000		
				2900.000	.000		
					2.000	\$0.00	\$5,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: dwilliam

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0026

Pay Period: 08/30/2024
to 09/30/2024

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0200 Drainage							
0115	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	86.000	.000		
				100.000	86.000		
					86.000	\$8,600.00	\$8,600.00
0125	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1EA		2.000	.000		
				2500.000	1.000		
					1.000	\$2,500.00	\$2,500.00
Category Amount:						\$11,100.00	\$16,900.00
Category Number: 0300 Temporary Erosion Control							
0175	163-0240	MULCH	TN	80.700	76.130		
				300.000	.700		
					76.830	\$210.00	\$23,049.00
Category Amount:						\$210.00	\$23,049.00
Category Number: 0801 BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER							
0415	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$0.00	\$800,000.00
		1					
0420	500-2100	CONCRETE BARRIER	LF	1,158.000	1,158.000		
				65.000	.000		
					1,158.000	\$0.00	\$75,270.00
0425	500-3002	CLASS AA CONCRETE	CY	290.000	290.000		
				850.000	.000		
					290.000	\$0.00	\$246,500.00
0430	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,368.000	2,367.500		
				230.000	.000		
					2,367.500	\$0.00	\$544,525.00
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: dwilliam

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0026

Pay Period: 08/30/2024
to 09/30/2024

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801	BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER				
0435	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		522.000	521.600		
				360.000	.000		
					521.600	\$.00	\$187,776.00
	1						
Category Amount:						\$0.00	\$1,854,071.00
Project Total Amount:						\$131,765.02	\$7,529,913.27