

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: dwilliam

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0030

Pay Period: 12/11/2024
to 12/31/2024

Contract Location:

SR 376 OVER ALAPAHOOCHEE RIVER. (E)

Time Allowed:

819 Days

Elapsed Calender Days:

1009 Days

Percent Time:

123.20

District: 4

Area: 01

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let:

11/19/2021

Date Awarded:

12/03/2021

Date Contract Executed:

01/20/2022

Date Notice to Proceed:

03/29/2022

Date Work Began:

06/09/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/24/2024

MERCER

PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$8,913,380.21

Original Contract Amount \$8,863,860.72

Funds Available \$978,350.89

Percent Complete 92.29%

Counties:

Echols

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014073	\$8,913,380.21	\$8,863,860.72	\$978,350.89	89.02%	\$654.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: dwilliam

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0030

Pay Period: 12/11/2024
to 12/31/2024

Project Number: 0014073 SR 376 - CNST OF A BRIDGE

Federal State Project Number: 0014073

	Total to Date	Prev to Date	This Estimate
Participating	\$6,581,034.67	\$6,522,898.27	\$58,136.40
Non-Participating	\$1,645,258.69	\$1,630,724.59	\$14,534.10
Total Earnings	\$8,226,293.36	\$8,153,622.86	\$72,670.50
Stockpiled Materials	\$92,345.96	\$121,963.37	(\$29,617.41)
Gross Earnings	\$8,318,639.32	\$8,275,586.23	\$43,053.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$383,610.00)	(\$341,211.00)	(\$42,399.00)
Total:	\$7,935,029.32	\$7,934,375.23	

Total Payable: **\$654.09**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: dwilliam

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0030

Pay Period: 12/11/2024
to 12/31/2024

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0020	210-0100	GRADING COMPLETE -	LS	1.000	.810		
				1000000.000	.050		
					.860	\$50,000.00	\$860,000.00
		0014073					
Category Amount:						\$50,000.00	\$860,000.00
Category Number: 0110 Pavement							
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,175.000	894.830		
				125.000	.000		
					894.830	\$0.00	\$111,853.75
0050	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		800.000	581.770		
		BITUM MATL & H LIME		125.000	.000		
					581.770	\$0.00	\$72,721.25
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		319.000	458.720		
		TL & H LIME		150.000	.000		
					458.720	\$0.00	\$68,808.00
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		700.000	796.660		
		L & H LIME		135.000	.000		
					796.660	\$0.00	\$107,549.10
0075	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,112.000	5,642.770		
				4.000	2,083.000		
					7,725.770	\$8,332.00	\$30,903.08
0080	433-1000	REINF CONC APPROACH SLAB	SY	281.110	281.670		
				187.000	.000		
					281.670	\$0.00	\$52,672.29
0085	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		960.000	.000		
				5.000	60.000		
					60.000	\$300.00	\$300.00
Category Amount:						\$8,632.00	\$444,807.47

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: dwilliam

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0030

Pay Period: 12/11/2024
to 12/31/2024

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 Drainage							
0100	441-0301	CONC SPILLWAY, TP 1	EA	4.000	2.000		
				2900.000	.000		
					2.000	\$0.00	\$5,800.00
Category Amount:						\$0.00	\$5,800.00
Category Number: 0300 Temporary Erosion Control							
0170	163-0232	TEMPORARY GRASSING	AC	2.000	6.864		
				1500.000	4.131		
					10.995	\$6,196.50	\$16,492.50
0175	163-0240	MULCH	TN	80.700	79.730		
				300.000	10.850		
					90.580	\$3,255.00	\$27,174.00
Category Amount:						\$9,451.50	\$43,666.50
Category Number: 0400 Permanent Erosion Control							
0190	700-8000	FERTILIZER MIXED GRADE	TN	1.200	.732		
				2000.000	.826		
					1.558	\$1,652.00	\$3,116.00
Category Amount:						\$1,652.00	\$3,116.00
Category Number: 0300 Temporary Erosion Control							
0210	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	3.000	1.500		
				500.000	.500		
					2.000	\$250.00	\$1,000.00
0305	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,318.000	8,423.000		
				5.000	537.000		
					8,960.000	\$2,685.00	\$44,800.00
Category Amount:						\$2,935.00	\$45,800.00

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0030

Pay Period: 12/11/2024
to 12/31/2024

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER					
0415	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
		1					
0420	500-2100	CONCRETE BARRIER	LF	1,158.000	1,158.000		
				65.000	.000		
					1,158.000	\$.00	\$75,270.00
0425	500-3002	CLASS AA CONCRETE	CY	290.000	290.000		
				850.000	.000		
					290.000	\$.00	\$246,500.00
0430	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,368.000	2,367.500		
				230.000	.000		
					2,367.500	\$.00	\$544,525.00
		1					
0435	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	522.000	521.600		
				360.000	.000		
					521.600	\$.00	\$187,776.00
		1					
Category Amount:						\$0.00	\$1,854,071.00
Project Total Amount:						\$72,670.50	\$8,226,293.36